

**STORM WATER  
POLLUTION PREVENTION  
PLAN**

for

Wegman Residence  
4905, 4907, 4911 County Road 16  
Canandaigua, New York

prepared by

Venezia and Associates  
5120 Laura Lane  
Canandaigua, NY 14424

April 14, 2017

# **STORM WATER POLLUTION PREVENTION PLAN**

**4905, 4907, 4911 County Road 16  
Canandaigua, New York**

## **Table of Contents**

Overview	1
Site Description	2
Description of Project	2
Site Hydrology	2
Sequence of Major Activities	2
Controls	3
Other Controls	4
Maintenance and Inspection Procedures	4
Non-Storm Water Discharges	5
Inventory for Pollution Prevention Plan	5
Spill Prevention	5
Owner/Operator Certification Statement	7
Inspection and Maintenance Forms	8

## **Attachments**

SPDES Permit	Notice of Intent for Storm Water Discharges Associated with Construction Activity Under an SPDES General Permit for Construction Activity GP-0-15-002.
Specifications	Sedimentation and Erosion Control Specification
Operations & Maintenance Plan	Stormwater System Operations and Maintenance Plan
SWPPP Plan	“Site Preparation and Erosion Control Plan” and “Erosion Control Details” date 4/14/17, prepared by Venezia and Associates.

## OVERVIEW

In compliance with the provisions of the Clean Water Act and its amendments, operators of large and small construction activities must apply for coverage under the terms of the National Pollutant Discharge Elimination System (NPDES) general permit or by a state permit program. The U. S. Environmental Protection Agency (EPA) has issued the Construction General Permit (CGP) to authorize the discharge of stormwater associated with construction activities under the NPDES. New York State's SPDES (State Pollutant Discharge Elimination System) is a NPDES-approved program with permits issued in accordance with the Environmental Conservation Law (ECL). The CGP authorizes the stormwater discharges from large and small construction activities that result in a total land disturbance of equal to or greater than one acre, where those discharges enter surface waters of the United States or a municipal storm system leading to surface waters of the United States. The discharges are subject to the conditions set forth in the CGP.

The goal of the CGP is to reduce or eliminate stormwater pollution from construction activities by requiring the planning and implementation of a Stormwater Pollution Prevention Plan (SWPPP) to protect the water quality of receiving surface water bodies. The SWPPP identifies potential sources of pollution from the construction site that may affect the quality of storm water discharges, describes practices to be used to reduce such pollutants, and assures compliance with the terms and conditions of the CGP. The SWPPP is a comprehensive guide, which when followed, will result in the placement of erosion and pollution prevention measures, maintenance and monitoring of the in-place measures, and means to modify the plan.

In order to obtain coverage under the CGP for authorized stormwater discharges, the operator must prepare and submit a *Notice of Intent (NOI) for Storm Water discharges associated with Construction Activity under a SPDES General Permit*. A SWPPP must be prepared prior to the submission of an NOI. A copy of the SWPPP must be kept at the project site from project initiation to the date of final stabilization. Upon final stabilization of the site, a Notice of Termination must be submitted to the State of New York. A notice of the permit and SWPPP must be posted conspicuously near the entrance to the site.

In the State of New York, the Department of Environmental Conservation is the SPDES permitting authority.

## **STORM WATER POLLUTION PREVENTION PLAN**

4905, 4907, 4911 County Road 16  
Canandaigua, New York

Project Owner: Daniel R. Wegman  
Operator/General Contractor: Wegmans/Dominick Caroselli  
Civil Engineer: Venezia and Associates

### **SITE DESCRIPTION**

#### **Description of the Project**

The project involves the demolition of existing residences, on 4905 and 4907, and the construction of a new single-family home at 4905, with associated driveway, landscape improvements, and expansion on the existing septic at 4907. The new development will have a footprint of approximately 1.1 acres. According to soil survey information collected and mapped by the National Resources Conservation Service (NRCS) the site is mostly silt loams rated with a hydrologic soil group of B and C, depending on the slope.

#### **Site Hydrology**

The existing site slopes towards Canandaigua Lake which runs the entire length of the eastern edge of the property. The proposed project intends to maintain the existing drainage pattern while incorporating stormwater quality and quantity management systems including a driveway drainage collection swale and catch basin, area drain collection points, and roof downspout connections to perforated pipe trenches.

**Due to the fact that the project is a Single-Family home not located in one of the watershed listed in Appendix C or not directly discharging to one of the 303(d) segments listed in Appendix E of the NYS DEC SPDES General Permit for Stormwater Discharges from Construction Activity Permit No. GP-0-15-002. Construction activities require the preparation of a Stormwater Pollution Prevention Plan that only include Erosion and Sediment Controls.**

### **SEQUENCE OF MAJOR ACTIVITIES**

The general order of activities shall be as follows:

1. Install all perimeter erosion and sedimentation control devices, stabilized construction entrance, tree protection devices, temporary sediment basin #2, and mobilize and set up temporary storage areas at the site.
2. Begin general construction activities to remove existing structures and to regrade existing driveway and extend to create new driveway. Remove trees down to stump where applicable (stump removal to happen during site work at location of stump).
3. Install interceptor swale at western limit of work, edge of new driveway. Establish vegetation above swale. Install temporary sediment basin #1.

4. Relocate 18" storm drain. Maintain existing storm drain until construction of new storm drain is complete. Contractor may need to coordinate switch over during a time of low flow.
5. Install foundation/basement, grade and stabilize relocated driveway and install new driveway drainage. Inlet protection shall be provided at all active storm inlet structures.
6. Construct new retaining walls and pool, begin house framing.
7. Complete sanitary and water plumbing connections.
8. Finalize landscape, permanently stabilize all areas around the house location.
9. Remove erosion controls and cease monitoring only after approval has been granted by the Town of Canandaigua and/or their project representative.

### **CONTROLS**

In accordance with the Contract Documents, erosion and sedimentation controls will be incorporated during all phases of the project. Temporary stormwater controls will be implemented throughout the course of the project.

The sections of the project specifications that govern erosion and sediment controls are included at the end of this report.

#### **Erosion and Sedimentation Controls:**

Note: No temporary stockpiling of topsoil will be allowed on the site.

#### Temporary Controls

1. Contractor shall minimize site disturbance as much as possible during the duration of the project.
2. All areas disturbed by construction that will not see any further disturbance or construction activity will be stabilized no later than 7 days from the last construction activity in the area. Landscaped areas that are disturbed will be stabilized by seeding. Paved areas that are disturbed will be stabilized with crushed stone.
3. Inlet protection to trap sediment and debris will be placed in catch basins and area drains.

#### Permanent Controls

When the project is completed, all disturbed areas will be permanently stabilized. The areas disturbed will be replaced in kind as shown in the Contract Documents (paved areas will be stabilized with bituminous concrete while landscaped areas will be stabilized by placing 4" of loam and hydroseeding).

#### Stormwater Management During Construction:

Stormwater runoff will be carefully managed during construction to limit the potential for sediment loss from the site.

Prior to beginning any excavation work on the site and after the demolition of the existing residence, the contractor shall construct a temporary sediment basin capable of capturing the anticipated runoff from the disturbed site. The temporary sediment basin is proposed to be located on the lake side of the project, where a relatively level area is available immediately adjacent to the planned construction zone. The existing driveway at 4905 will be utilized for construction access and will be reconfigured during the excavation for the foundation and the construction of the basement/foundation walls. Stabilization of the driveway sections being reconstructed will include establishment of permanent vegetation on all exposed surfaces including jute mesh erosion protection on slopes and the planting of mature trees and shrubs as depicted on the Landscape Architecture drawings.

### **OTHER CONTROLS**

#### **Waste Disposal:**

##### **Waste Material**

1. Construction waste will be collected in dumpsters and emptied at least once per week and more often as necessary. Dumpsters will not be located in disturbed areas.
2. All waste will be removed from the site and legally disposed of.
3. No waste disposal will occur onsite.

##### **Hazardous Waste**

1. All hazardous materials used onsite will be disposed of in a manner specified by the manufacturer of the material and as required by local, state, and Federal regulation.
2. Each respective contractor and subcontractor will instruct site personnel using these materials in these practices.

#### **Offsite Vehicle Tracking:**

1. Surrounding streets in the vicinity of the site shall be inspected daily and swept as required during excavation activities.
2. A stabilized construction entrance will be provided at the vehicle entrances to reduce the tracking of sediments by site vehicles.

#### **Dust Control:**

1. The contractor shall employ dust control measures to minimize the creation of airborne dust during the entire construction process.
2. Water will be used as required for dust control.
3. Calcium chloride may be used for dust control only in areas not designated to receive loam and seed and/or landscaping.

### **MAINTENANCE AND INSPECTION PROCEDURES**

1. All erosion control measures will be inspected at a minimum of once a week. The person responsible for the Contractor's operations onsite shall conduct the said inspections.
2. A monthly inspection report shall be filed in the Contractor's main offices and in the job site trailer.
3. All measures will be inspected after rainfall events of more than one-half inch (0.5") of precipitation.

4. All measures will be maintained in good working order and repairs will be made to measures within 24 hours of being reported.
5. Built-up sediment will be removed from the silt fences when it has reached one-third the height of the fence.
6. Catch basin and Area Drain inlets will be maintained with silt sacks or filter fabric to minimize sediment transport through the drainage system.
7. Silt fence and hay bale lines will be inspected to ensure these measures are intact. Hay bale lines will be securely staked in an unbroken line, and silt fences will be securely keyed into the ground and supported on stakes.
8. Permanent seeding will be inspected for washout and health of cover. Washouts will be repaired within 24 hours of being reported. Bare spots will be re-seeded.

### **NON-STORMWATER DISCHARGES**

The following non-storm water discharges from the site may occur during the construction period: water from water line flushing if required.

### **INVENTORY FOR POLLUTION PREVENTION PLAN**

The following material may be present onsite: concrete, detergents, paints and stains (enamel and latex), masonry, petroleum-based products, cleaning solvents, and fertilizers.

### **SPILL PREVENTION**

#### Housekeeping Measures:

1. The Contractor's representative will inspect daily for proper use, storage, and cleanup of material used on the job site.
2. Store only enough material onsite required for that job as to satisfy current construction needs.
3. Store required materials in tightly lidded containers under cover.
4. Store materials in original containers with clearly legible labels.
5. Separate and store materials apart from each other.
6. Do not mix materials unless specifically in accordance with manufacturers' recommendations.
7. Use all products from a container before disposing of the container.
8. Follow manufacturers' instructions for handling, storage, and disposing of all materials.

#### Hazardous Materials:

1. Keep products in their original containers.
2. Original container labels should be clearly visible.
3. Material safety data sheets will be kept onsite and be available.
4. Follow all state, local, and Federal regulations regarding the handling, use, storage, and disposal of hazardous material.

Petroleum Products:

1. Only skilled personnel in a designated area will perform fueling of vehicles onsite.
2. Vehicles used onsite will be monitored for fuel and oil leaks.
3. Vehicles used onsite will be maintained in good working order.
4. Asphalt substances will be applied in accordance with manufacturers' recommendations.
5. The use of petroleum products as a release agent for asphalt transport trucks is prohibited.
6. Vehicle fueling will only be done in vehicle fueling area indicated.

Fertilizers:

1. Fertilizers will be used at the application rates called for in the specifications for the project.
2. Once applied, fertilizer will be worked into the soil to minimize wash off from irrigation and stormwater.
3. Fertilizer will be stored under cover.
4. The contents of partially used fertilizer bags will be transferred to resealable, watertight containers clearly labeled with their contents.

Paints:

1. All paint containers will be tightly sealed when not in use.
2. Remove excess paint in original labeled containers from the jobsite.
3. Paint will not be disposed of onsite. Remove excess paint material from the site and legally dispose of.

Concrete Trucks:

1. All concrete trucks will wash down in the designated area. Accumulated concrete shall be removed from the site and legally disposed off-site as required.

Spill Control Practices:

1. Manufacturers' recommended spill control methods will be posted and site personnel will be made aware of the requirements.
2. Cleanup supplies will be kept onsite in a materials storage area. This equipment will include: goggles, brooms, dustpans, mops, rags, gloves, oil absorbent, sawdust, plastic and metal trash cans, and other materials and supplies specifically designated for cleanup.
3. All spills will be immediately cleaned up after discovery.
4. The spill area will be well ventilated.
5. Cleanup personnel will wear suitable protective clothing.
6. Spills of toxic and/or hazardous material will be reported to state, local, and Federal authorities, as required by law. Spills shall also be reported immediately to the owner.
7. A spill incident report will be filed detailing the amount and extent of the spill, material(s) involved, and effectiveness of the cleanup. This report will be on file at the contractor's office, as well as kept onsite in the field office. A copy shall also be filed with the HCC.
8. The Contractor will designate someone onsite that will serve as the Spill Cleanup Coordinator. At least two other personnel will be designated as alternate spill coordinators. All spill control personnel will be trained in spill prevention, control, and cleanup. The names of the responsible personnel will be posted at the jobsite office of the Contractor.



Owner/Operator Certification

The owner or operator shall have each of the contractors and subcontractors identified, sign a copy of the following certification statement below before they commence any construction activity. The owner/operator shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the construction site.

Site Location: 4905, 4907, 4911 County Road 16 – Canandaigua, NY

“ I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System (“SPDES”) general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.”

\_\_\_\_\_  
Name and Title

\_\_\_\_\_  
Date

\_\_\_\_\_  
Company Representing

## SWPPP Inspection Checklist

Wegman/Wehle Residence – SWPPP Inspection Checklist				
Date of inspection		Weather Conditions:		Inspected By:_____
Item	Acceptable	Not Acceptable	Comment	P.I.C. of repair

## Log of Changes to the SWPPP

[illegible]

## Log of Corrective Action

Wegman/Wehle Residence – Corrective Action Log				
Inspector:				
Request Date	Action requested	Responsible Party	Re-Inspection Date	Additional Work Required

## Log of Corrective Action

[illegible]

Project Name &amp; Location

\_\_\_\_\_

Owner:

\_\_\_\_\_

Contractor:

\_\_\_\_\_

Date: \_\_\_\_\_

Time: \_\_\_\_\_

Permit No. \_\_\_\_\_

Weather: \_\_\_\_\_

Soil Cond. \_\_\_\_\_

Job No. \_\_\_\_\_

Observations By: \_\_\_\_\_

Receiving Waters:

Wetland	Storm Sewer
Stream	Others
N/A	


Construction Stage		Distribution:	Date:	Faxed	Mailed	E-mail
Clearing & Grubbing	Building Const.	Owner				
Temp. Stabilization	Utility Installation	Contractor				
Rough Grading	Final Stabilization	Municipality				
No Construction Activity		Town Engineering				

Inspection Frequency:    Semiweekly    Weekly    Monthly    Other \_\_\_\_\_

Checklist:			Comments:
Yes	No	N/A	
			Is there evidence of turbidity in the receiving waters, or causing a substantial visible contrast to natural conditions?
			Is evidence of sedimentation in the receiving waters?
			Adjoining properties and downstream waterways protected from erosion and sediment due to stormwater runoff from the site?
			Have all erosion control measures been installed/constructed per Grading & Erosion Control Plan?
			Are check dams in good condition?
			Has accumulated sediment been removed from check dams?
			Do all operational storm inlets have adequate inlet protection?
			Are perimeter erosion control measures functioning?
			Have sediment basins and traps been constructed according to approved plans?
			Have the stabilized construction entrances been installed & maintained?
			Have public roadways and site access roads been kept free of mud & debris?
			Is dust control needed?
			Is Construction site litter & debris appropriately managed?
			Are soil stabilization measures being implemented in a timely manner per plan?
			Are finished cut & fill slopes adequately stabilized?
			Is the site adequately stabilized at this time ?

Checklist:			Comments:
Yes	No	N/A	
			Have temporary measures that are no longer needed been removed?
			Are areas where soil disturbances have ceased been stabilized within 7 days of last disturbance?
			Are soil stockpiles in appropriate locations and covered, mulched & vegetated?
			Are additional temporary erosion control measures needed?
			Have all permanent stormwater management facilities been installed/constructed?
			Has construction sequences been followed?
			Are erosion control measures in need of repair, replacement or enhancement?
			Have all deficiencies from previous reports been addressed?
See attached sketch (if necessary)			SWPP Modification (see attached)
			See Attached Photos

Misc. Notes:



P.E.

R.L.A.

CPESC

SWT


Date

This Record is intended to provide compliance with the provisions of Part II C.3a of the NYS DEC SPDES General Permit for Stormwater Discharges from Constructions Activities

NOTICE OF INTENT FOR STORMWATER DISCHARGES  
ASSOCIATED WITH CONSTRUCTION ACTIVITY  
UNDER A SPDES GENERAL PERMIT  
FOR CONSTRUCTION ACTIVITY  
GP-0-15-002



# NOTICE OF INTENT



**New York State Department of Environmental Conservation**

## Division of Water

**625 Broadway, 4th Floor**

**Albany, New York 12233-3505**

NYR

--	--	--	--	--	--

(for DEC use only)

**Stormwater Discharges Associated with Construction Activity Under State Pollutant Discharge Elimination System (SPDES) General Permit # GP-0-15-002**

**All sections must be completed unless otherwise noted.** Failure to complete all items may result in this form being returned to you, thereby delaying your coverage under this General Permit. Applicants must read and understand the conditions of the permit and prepare a Stormwater Pollution Prevention Plan prior to submitting this NOI. Applicants are responsible for identifying and obtaining other DEC permits that may be required.

**- IMPORTANT -**

**RETURN THIS FORM TO THE ADDRESS ABOVE**

**OWNER/OPERATOR MUST SIGN FORM**

### Owner/Operator Information

Owner/Operator (Company Name/Private Owner Name/Municipality Name)

[illegible]

Owner/Operator Contact Person Last Name (NOT CONSULTANT)

[illegible]

Owner/Operator Contact Person First Name

[illegible]

Owner/Operator Mailing Address

[illegible]

City

[illegible]

State

--	--

Zip

--	--	--	--	--	--	--	--	--

Phone (Owner/Operator)

--	--	--	--

Fax (Owner/Operator)

			-				-			
--	--	--	---	--	--	--	---	--	--	--

Email (Owner/Operator)

[illegible][illegible]

FED TAX ID

		-							
--	--	---	--	--	--	--	--	--	--

(not required for individuals)



3. Select the predominant land use for both pre and post development conditions.

**SELECT ONLY ONE CHOICE FOR EACH**

**Pre-Development  
Existing Land Use**

- ☐ FOREST  
☐ PASTURE/OPEN LAND  
☐ CULTIVATED LAND  
☐ SINGLE FAMILY HOME  
☐ SINGLE FAMILY SUBDIVISION  
☐ TOWN HOME RESIDENTIAL  
☐ MULTIFAMILY RESIDENTIAL  
☐ INSTITUTIONAL/SCHOOL  
☐ INDUSTRIAL  
☐ COMMERCIAL  
☐ ROAD/HIGHWAY  
☐ RECREATIONAL/SPORTS FIELD  
☐ BIKE PATH/TRAIL  
☐ LINEAR UTILITY  
☐ PARKING LOT  
☐ OTHER

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Post-Development  
Future Land Use**

- ☐ SINGLE FAMILY HOME  
☐ SINGLE FAMILY SUBDIVISION  
☐ TOWN HOME RESIDENTIAL  
☐ MULTIFAMILY RESIDENTIAL  
☐ INSTITUTIONAL/SCHOOL  
☐ INDUSTRIAL  
☐ COMMERCIAL  
☐ MUNICIPAL  
☐ ROAD/HIGHWAY  
☐ RECREATIONAL/SPORTS FIELD  
☐ BIKE PATH/TRAIL  
☐ LINEAR UTILITY (water, sewer, gas, etc.)  
☐ PARKING LOT  
☐ CLEARING/GRADING ONLY  
☐ DEMOLITION, NO REDEVELOPMENT  
☐ WELL DRILLING ACTIVITY \*(Oil, Gas, etc.)  
☐ OTHER

Number of Lots

--	--	--

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**\*Note:** for gas well drilling, non-high volume hydraulic fractured wells only

4. In accordance with the larger common plan of development or sale, enter the total project site area; the total area to be disturbed; existing impervious area to be disturbed (for redevelopment activities); and the future impervious area constructed within the disturbed area. (Round to the nearest tenth of an acre.)

Total Site Area	Total Area To Be Disturbed	Existing Impervious Area To Be Disturbed	Future Impervious Area Within Disturbed Area
<div> <div></div><div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div><div></div> </div>	<div> <div></div><div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div><div></div> </div>	<div> <div></div><div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div><div></div> </div>	<div> <div></div><div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div><div></div> </div>

5. Do you plan to disturb more than 5 acres of soil at any one time? ☐ Yes ☐ No

6. Indicate the percentage of each Hydrologic Soil Group(HSG) at the site.

A	B	C	D
<div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div>	<div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div>	<div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div>	<div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div>

7. Is this a phased project? ☐ Yes ☐ No

8. Enter the planned start and end dates of the disturbance activities.

Start Date	End Date
<div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div>	<div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div> <div> <div></div><div></div><div></div><div></div> </div>



15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)? ☐ Yes ☐ No ☐ Unknown

- [illegible]

17. Does any runoff from the site enter a sewer classified as a Combined Sewer? ☐ **Yes** ☐ **No** ☐ **Unknown**

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law? ☐ Yes ☐ No

19. Is this property owned by a state authority, state agency, federal government or local government? ☐ Yes ☐ No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.) ☐ **Yes** ☐ **No**

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)? ☐ Yes ☐ No

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)? ☐ **Yes** ☐ **No**
- If No, skip questions 23 and 27-39.**

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual? ☐ Yes ☐ No

24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:

- ☐ Professional Engineer (P.E.)
- ☐ Soil and Water Conservation District (SWCD)
- ☐ Registered Landscape Architect (R.L.A.)
- ☐ Certified Professional in Erosion and Sediment Control (CPESC)
- ☐ Owner/Operator
- ☐ Other

[illegible]

SWPPP Preparer

[illegible]

Contact Name (Last, Space, First)

[illegible]

Mailing Address

[illegible]

City

[illegible]

State Zip

						-				
--	--	--	--	--	--	---	--	--	--	--

Phone

--	--	--

-

--	--	--

-

--	--	--	--

Fax

			-				-				
--	--	--	---	--	--	--	---	--	--	--	--

Email

[illegible][illegible]

## SWPPP Preparer Certification

I hereby certify that the Stormwater Pollution Prevention Plan (SWPPP) for this project has been prepared in accordance with the terms and conditions of the GP-0-15-002. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of this permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

First Name

[illegible]

MI

--	--

**Last Name**

[illegible]

Signature

--

Date \_\_\_\_\_

--	--	--	--

25. Has a construction sequence schedule for the planned management practices been prepared? ☐ Yes ☐ No

26. Select **all** of the erosion and sediment control practices that will be employed on the project site:

## Temporary Structural

- ☐ Check Dams
- ☐ Construction Road Stabilization
- ☐ Dust Control
- ☐ Earth Dike
- ☐ Level Spreader
- ☐ Perimeter Dike/Swale
- ☐ Pipe Slope Drain
- ☐ Portable Sediment Tank
- ☐ Rock Dam
- ☐ Sediment Basin
- ☐ Sediment Traps
- ☐ Silt Fence
- ☐ Stabilized Construction Entrance
- ☐ Storm Drain Inlet Protection
- ☐ Straw/Hay Bale Dike
- ☐ Temporary Access Waterway Crossing
- ☐ Temporary Stormdrain Diversion
- ☐ Temporary Swale
- ☐ Turbidity Curtain
- ☐ Water bars

## Biotechnical

- Brush Matting
- Wattling

## Other

[illegible]

## Vegetative Measures

- ☐ Brush Matting
- ☐ Dune Stabilization
- ☐ Grassed Waterway
- ☐ Mulching
- ☐ Protecting Vegetation
- ☐ Recreation Area Improvement
- ☐ Seeding
- ☐ Sodding
- ☐ Straw/Hay Bale Dike
- ☐ Streambank Protection
- ☐ Temporary Swale
- ☐ Topsoiling
- ☐ Vegetating Waterways

## Permanent Structural

- ☐ Debris Basin
- ☐ Diversion
- ☐ Grade Stabilization Structure
- ☐ Land Grading
- ☐ Lined Waterway (Rock)
- ☐ Paved Channel (Concrete)
- ☐ Paved Flume
- ☐ Retaining Wall
- ☐ Riprap Slope Protection
- ☐ Rock Outlet Protection
- ☐ Streambank Protection

**Post-construction Stormwater Management Practice (SMP) Requirements**

**Important:** Completion of Questions 27-39 is not required if response to Question 22 is No.

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

- ☐ Preservation of Undisturbed Areas
- ☐ Preservation of Buffers
- ☐ Reduction of Clearing and Grading
- ☐ Locating Development in Less Sensitive Areas
- ☐ Roadway Reduction
- ☐ Sidewalk Reduction
- ☐ Driveway Reduction
- ☐ Cul-de-sac Reduction
- ☐ Building Footprint Reduction
- ☐ Parking Reduction

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

- ☐ All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).
- ☐ Compacted areas were considered as impervious cover when calculating the **WQv Required**, and the compacted areas were assigned a post-construction Hydrologic Soil Group (HSG) designation that is one level less permeable than existing conditions for the hydrology analysis.

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout).

**Total WQv Required**

.     acre-feet

29. Identify the RR techniques (Area Reduction), RR techniques(Volume Reduction) and Standard SMPs with RRv Capacity in Table 1 (See Page 9) that were used to reduce the Total WQv Required(#28).

Also, provide in Table 1 the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

**Note:** Redevelopment projects shall use Tables 1 and 2 to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.



Table 1 - Runoff Reduction (RR) Techniques  
and Standard Stormwater Management  
Practices (SMPs)

RR Techniques (Area Reduction)	Total Contributing Area (acres)	Total Contributing Impervious Area(acres)
○ Conservation of Natural Areas (RR-1) ...	<input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/>	and/or <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/>
○ Sheetflow to Riparian Buffers/Filters Strips (RR-2) .....	<input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/>	and/or <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/>
○ Tree Planting/Tree Pit (RR-3) .....	<input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/>	and/or <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/>
○ Disconnection of Rooftop Runoff (RR-4) ..	<input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/>	and/or <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/>
<b>RR Techniques (Volume Reduction)</b>		
○ Vegetated Swale (RR-5) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Rain Garden (RR-6) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Stormwater Planter (RR-7) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Rain Barrel/Cistern (RR-8) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Porous Pavement (RR-9) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Green Roof (RR-10) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
<b>Standard SMPs with RRv Capacity</b>		
○ Infiltration Trench (I-1) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Infiltration Basin (I-2) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Dry Well (I-3) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Underground Infiltration System (I-4) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Bioretention (F-5) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Dry Swale (O-1) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
<b>Standard SMPs</b>		
○ Micropool Extended Detention (P-1) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Wet Pond (P-2) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Wet Extended Detention (P-3) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Multiple Pond System (P-4) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Pocket Pond (P-5) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Surface Sand Filter (F-1) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Underground Sand Filter (F-2) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Perimeter Sand Filter (F-3) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Organic Filter (F-4) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Shallow Wetland (W-1) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Extended Detention Wetland (W-2) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Pond/Wetland System (W-3) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Pocket Wetland (W-4) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>
○ Wet Swale (O-2) .....	<input type="text"/> <input type="text"/> <input type="text"/>	<input type="text"/> <input type="text"/> <input type="text"/>

Table 2 - Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY)		Total Contributing Impervious Area(acres)
<u>Alternative SMP</u>		
<input type="radio"/> Hydrodynamic .....		•
<input type="radio"/> Wet Vault .....		•
<input type="radio"/> Media Filter .....		•
<input type="radio"/> Other <table border="1" style="display: inline-table; width: 150px; height: 20px; vertical-align: middle;"></table> .....		•

Provide the name and manufacturer of the Alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment.

Name

Manufacturer

**Note:** Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project.

[illegible]

--	--	--

 · 

--	--	--

 acre-feet

--	--	--

.

--	--	--

acre-feet

---

Page 10 of 14

33. Identify the Standard SMPs in Table 1 and, if applicable, the Alternative SMPs in Table 2 that were used to treat the remaining total WQv(=Total WQv Required in 28 - Total RRv Provided in 30).

Also, provide in Table 1 and 2 the total impervious area that contributes runoff to each practice selected.

**Note:** Use Tables 1 and 2 to identify the SMPs used on Redevelopment projects.

- 33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question 29.

**WQv Provided**

.  acre-feet

**Note:** For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - RRv provided by the practice. (See Table 3.5 in Design Manual)

34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).

.

35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)? ☐ Yes ☐ No

If Yes, go to question 36.

If No, sizing criteria has not been met, so NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv) required and provided or select waiver (36a), if applicable.

**CPv Required**

.  acre-feet

**CPv Provided**

.  acre-feet

- 36a. The need to provide channel protection has been waived because:

- ☐ Site discharges directly to tidal waters or a fifth order or larger stream.
- ☐ Reduction of the total CPv is achieved on site through runoff reduction techniques or infiltration systems.

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (37a), if applicable.

**Total Overbank Flood Control Criteria (Qp)**

**Pre-Development**

.  CFS

**Post-development**

.  CFS

**Total Extreme Flood Control Criteria (Qf)**

**Pre-Development**

.  CFS

**Post-development**

.  CFS

37a. The need to meet the Qp and Qf criteria has been waived because:

- ☐ Site discharges directly to tidal waters or a fifth order or larger stream.
- ☐ Downstream analysis reveals that the Qp and Qf controls are not required

- Site discharges directly to tidal waters or a fifth order or larger stream.
- Downstream analysis reveals that the Qp and Qf controls are not required

☐ Yes      ☐ No

If Yes, Identify the entity responsible for the long term  
Operation and Maintenance

[illegible]

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required(#28). (See question 32a)  
This space can also be used for other pertinent project information.

40. Identify other DEC permits, existing and new, that are required for this project/facility.

○ Air Pollution Control

○ Coastal Erosion

☐ Hazardous Waste

○ Long Island Wells

○ Mined Land Reclamation

○ Solid Waste

○ Navigable Waters Protection / Article 15

○ Water Quality Certificate

○ Dam Safety

○ Water Supply

○ Freshwater Wetlands/Article 24

○ Tidal Wetlands

○ Wild, Scenic and Recreational Rivers

○ Stream Bed or Bank Protection / Article 15

○ Endangered or Threatened Species(Incidental Take Permit)

- Individual SPDES

○ SPDES Multi-Sector GP								
-------------------------	--	--	--	--	--	--	--	--

☐ Other

☐ None

41. Does this project require a US Army Corps of Engineers Wetland Permit? ☐ ☐ ☐ ☐ ☐ ☐

☐ Yes    ☐ No

If Yes, Indicate Size of Impact.				
.				

42. Is this project subject to the requirements of a regulated, traditional land use control MS4?  
(If No, skip question 43)

☐ Yes      ☐ No

43. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?

☐ Yes    ☐ No

44. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.

<b>Owner/Operator Certification</b>	
<p>I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.</p>	
<b>Print First Name</b> <div style="border: 1px solid black; height: 30px; width: 100%; position: relative;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; border: 1px solid black; display: flex; flex-wrap: wrap;"> <!-- 20 empty boxes for first name --> <!-- ... (omitting the 18 empty boxes for brevity) ... --> </div> </div>	<b>MI</b> <div style="border: 1px solid black; height: 30px; width: 100%; position: relative;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; border: 1px solid black; display: flex; flex-wrap: wrap;"> <!-- 2 empty boxes for MI --> </div> </div>
<b>Print Last Name</b> <div style="border: 1px solid black; height: 30px; width: 100%; position: relative;"> <div style="position: absolute; top: 0; left: 0; right: 0; bottom: 0; border: 1px solid black; display: flex; flex-wrap: wrap;"> <!-- 20 empty boxes for last name --> <!-- ... (omitting the 18 empty boxes for brevity) ... --> </div> </div>	
<b>Owner/Operator Signature</b> <div style="border: 1px solid black; height: 60px; width: 100%;"></div>	
<div style="display: flex; justify-content: space-between; align-items: flex-end;"> <div style="width: 60%;"> <div style="border: 1px solid black; height: 60px; width: 100%;"></div> </div> <div style="width: 35%; text-align: center;"> <b>Date</b>  <div style="display: flex; justify-content: space-around; align-items: center;"> <div style="border: 1px solid black; padding: 2px 5px;"> </div> <div style="border: 1px solid black; padding: 2px 5px;"> </div> <div style="font-size: 24px;">/</div> <div style="border: 1px solid black; padding: 2px 5px;"> </div> <div style="border: 1px solid black; padding: 2px 5px;"> </div> <div style="font-size: 24px;">/</div> <div style="border: 1px solid black; padding: 2px 5px;"> </div> <div style="border: 1px solid black; padding: 2px 5px;"> </div> <div style="border: 1px solid black; padding: 2px 5px;"> </div> </div> </div> </div>	

--	--

/

--	--

/

--	--	--	--

# SEDIMENT AND EROSION CONTROL SPECIFICATION

CONSTRUCTION SPECIFICATIONS  
SEDIMENTATION AND EROSION CONTROL

PART 1 – GENERAL

1.1 DESCRIPTION OF WORK

- A. Work Included: Provide labor, materials and equipment necessary to complete the work of this Section, including but not limited to the following:
1. The work of the Section consists of all sedimentation and erosion control as indicated on the Contract Drawings and/or specified herein and includes but is not limited to the following:
    - a. Silt fence.
    - b. Hay bale barriers.
    - c. Temporary covers for drainage structures.
    - d. Temporary protective soil coverings.
  2. The Contract Drawings indicate the minimum requirements for sedimentation control. The Contractor shall install all measures needed to control sediment and erosion as required by the Contractor and Sub-contractor's construction methods and operations, the weather conditions, and as directed by the Engineer.

1.2 SUBMITTALS

1. The Contractor shall provide the following samples and/or submittals for approval. Do not order materials until approval of samples, certifications or test results has been obtained. Delivered materials shall closely match the approved samples.
  - a. Siltation Fence: Submit manufacturer's literature, material specification, and installation instructions.
  - b. Mulch Material: Submit one cubic foot sample(s).
  - c. Mesh or Blanket Matting: submit one square foot sample(s) and manufacturer's literature, material specification, and installation instructions.
2. The Contractor shall install and maintain sedimentation control devices during construction to prevent the movement of sediment from the construction site to off site areas, into adjacent water bodies via surface runoff or into underground drainage systems. Measures to prevent the movement of sediment off site shall be installed, maintained, removed, and cleaned up at no additional cost to the Owner.

1.3 REFERENCE STANDARDS

- A. The following standards are applicable to the work of this Section to the extent referenced herein:
1. "New York Standards and Specifications for Erosion and Sediment Controls (August 2005)", prepared by the New York State Department of Environmental Conservation.
  2. "New York State Stormwater Management Design Manual (August 2010)", prepared by the New York State Department of Environmental Conservation.



#### 1.4 EXAMINATION OF SITE AND DOCUMENTS

- A. It is hereby understood that the Contractor has carefully examined the site and all conditions affecting work under this Section. No claim for additional costs will be allowed because of a lack of knowledge of existing conditions as indicated in the Contract Documents, or obvious from observation of the site.
- B. Plans, surveys, measurements and dimensions under which the work is to be performed are believed to be correct, but the Contractor shall have examined them for himself during the bidding period and formed his own conclusions as to the full requirements of the work involved.

#### 1.5 PERMITS, CODES AND REGULATION

- A. Comply with all rules, regulations, laws and ordinances of the Town and State, and all other authorities having jurisdiction over the project site. All labor, materials, equipment and services necessary to make the work comply with such requirements shall be provided by the Contractor without additional cost to the Owner.
- B. Comply with all applicable regulations of the New York State Department of Environmental Conservation (DEC) and the United State Environmental Protection Agency (EPA).

#### 1.6 STORM WATER POLLUTION PREVENTION PLAN

- A. A professional engineer has prepared a Storm Water Pollution Prevention Plan (SWPPP). The Contractor shall locate the SWPPP and review its contents thoroughly. Upon the award of the Contract, the Contractor becomes responsible for implementing the SWPPP and meeting the requirements and standards detailed within the SWPPP. The Contractor is also responsible for all record keeping associated with maintaining the SWPPP and for maintaining in good operating condition all SWPPP controls. The Professional Engineer who prepared the SWPPP shall modify the SWPPP as necessary to reflect changes in project scope, schedule, or approach, as coordinated with the Contractor. All labor, materials, equipment and services necessary to make the work comply with such requirements shall be provided by the Contractor without additional cost to the Owner.
- B. The Contractor shall fill out all pertinent information within the SWPPP.
- C. The Contractor shall locate the New York State DEC Division of Water "Notice of Intent" for Storm Water Discharges Associated with CONSTRUCTION ACTIVITY under State Pollutant Discharge Elimination System (SPDES) General Permit #GP-0-15-002 (NOI) form in the SWPPP.
- D. The Contractor is responsible for filling in the Contractor and Sub-Contractor information in the areas indicated within the SWPPP and for completing the Contractor's Certification portion of the SWPPP.
- E. The Contractor is responsible for maintaining the following records on site:
  - 1. Completed SWPPP as indicated in sections B, C, D and E.
  - 2. Completed Inspection Reports
  - 3. Completed Maintenance Reports
  - 4. Construction Activity Reports
  - 5. Spill Records
  - 6. Other Materials relevant to the NOI Permit and SWPPP
  - 7. A copy of the Notice of Termination
- F. The Contractor is responsible for filing a Notice of Termination once the project has been completed and is permanently stabilized. Stabilization is complete when all temporary storm water and erosion controls have been removed, all permanent storm water and erosion controls are in place and functional and all vegetated areas are at least 70% viable.
- G. All labor, materials, equipment and services necessary to make the work comply with the above

requirements shall be provided by the Contractor without additional cost to the Owner.”

## PART 2 – PRODUCTS

### 2.1 SILTATION FENCE

A. Siltation fence shall consist of the following elements:

1. Fabric for siltation fence shall be a minimum width of 3 feet and conforming to the following criteria:

#### **MINIMUM ACCEPTABLE**

<u>Fabric Properties</u>	<u>Value</u>	<u>Test Method</u>
Grab Tensile Strength (lbs)	124	ASTM D 4632
Elongation of Failure (%)	15	ASTM D 4632
Mullen Burst Strength (PSI)	300	ASTM D 3786
Puncture Strength (lbs)	65	ASTM D 4833
Flow Rate (gal/min/sf)	10	ASTM D 4491
Apparent Opening Size (sieve)	30	ASTM D 4751
Ultraviolet Radiation (% strength retained)	70	ASTM D 4355

2. Use only commercially available fabric that is certified in writing by the manufacturer for the purpose intended.
3. Acceptable fabric materials include "Mirafi Envirofence" by TC Mirafi, "Style 2130" by Amoco Fabrics Co., and "FX-55" by Carthage Mills, or approved equal by the Engineer.
4. Silt fence posts: Posts may be wood or metal. Wood post shall be a minimum 1¼ inch by 1¼ inch by 5 feet long hardwood stakes commonly used to support siltation fabric. Metal posts shall be a minimum of 1 inch wide and 5 feet long. Posts shall be spaced at a maximum distance of 8 feet on center.
5. Provide suitable heavy nylon cord for securing abutting silt fence posts.

### 2.2 HAY BALES

- A. Hay bales shall be of wire or nylon bound bales of hay.
- B. Stakes for bales shall be one of the following materials. Lengths shall be approximately three feet (3').
1. Wood stakes of sound hardwood, one inch by one inch (1" x 1") in size.
  2. Steel reinforcing bars of at least No. 4 size.

### 2.3 TEMPORARY COVERS FOR DRAINAGE STRUCTURES

- A. Filter fabric for use as temporary covers for drainage structures shall be the same as noted above for siltation fence.
- B. Wire mesh for use at temporary drainage structure covers shall be 6" x 6", W2.9 welded wire mesh.
- C. Silt-Sac, or approved equal, may be used in lieu of hay bales and filter fabric at catch basins.



- E. The Contractor shall provide adequate means of control of runoff, as to not detrimentally impact downstream conditions during construction. The Contractor shall plan his operations so that permanent drainage mitigation systems such as detention/retention/infiltration basins and chambers are in place and properly functioning prior to connecting upland drainage flows to these systems. The Contractor shall plan his operations such that downstream drainage mitigation measures are in place and functioning before attempting to tie in upgradient drainage systems.
- F. In the event that the Contractor is unable to sequence the work so that construction of the permanent drainage mitigation systems precedes the upland work, then the Contractor shall submit a plan indicating his proposed methods of otherwise controlling runoff from the site.
- G. The "New York Standards and Specifications for Erosion and Sediment Controls (August 2005)", should be consulted as a guide for the selection and installation of Best Management Practices to suit the conditions encountered.

### 3.2 SILTATION FENCE

- A. Install silt fence, well-staked at maximum eight-foot intervals in locations as shown on Contract Drawings and as directed. Staking shall occur on the disturbed area side.
- B. Secure fabric to posts on upstream side and bury fabric end within a 6-inch wide by 6-inch deep cut-in trench. Wrap the fabric bottom around the inside of the trench and backfill excavated soil into the fabric pocket to anchor the fence fabric.
- C. Inspect siltation fence after major storm events and periodically and remove accumulated sediment and debris. If a breach or failure of the siltation fence occurs, the fence shall immediately be restored.

### 3.3 HAY BALE BARRIERS

- A. Install hay in location as shown on Contract Drawings and as directed.
  - 1. Bales shall be placed in a row with ends tightly abutting the adjacent bales.
  - 2. Each bale shall be embedded in the soil a minimum of four inches (4").
  - 3. Bales shall be securely anchored in place by stakes or re-bars driven through the bales and a minimum eighteen inches (18") into the soil. The first stake in each bale shall be angled toward the previously laid bale to force bales together.
- B. Inspection shall be frequent and repair or replacement shall be made as needed.
- C. Bales shall be removed when they have served their usefulness so as not to block or impede stormwater flows or drainage.

### 3.4 TEMPORARY COVERS FOR DRAINAGE STRUCTURES

- A. Install temporary covers at drainage structure locations that may be subject to erosion infiltration and as directed by the Engineer.
- B. Inspect drainage structures periodically. Remove sediment accumulation and regrade or replace materials as required.

### 3.5 TEMPORARY PROTECTIVE COVERINGS

- A. Place temporary soil coverings to control erosion and sedimentation on all disturbed or graded areas as required by the construction methods employed and as directed by the Engineer. Erosion control

matting shall be installed in all areas seeded or hydroseeded with slopes of one vertical foot to three foot horizontal, or steeper, immediately after such areas have been seeded and a hay mulch applied as follows:

1. The area to receive matting shall have been recently seeded and shall have a smooth surface free from stones, clods or depressions.
  2. Roll out of the matting perpendicular to the slope, do not stretch the fabric. In drainage swales, center the fabric along the flow line. Install the matting in a check slot at the top and bottom of the slope and at the edges of the area to be covered. Check slots shall be six inches deep and six inches wide. Fabric shall extend down one wall of the check slot and across the full width of the base. Overlap edges of matting rolls four (4) inches minimum and overlap the ends eighteen (18) inches minimum.
  3. Install staples in check slots, edges, center and ends of rolls by driving specified steel staples two feet on center over the entire area to be covered except at check slots and ends of rolls, where staples shall be placed six inches on center. All staples shall be driven below finished grade.
  4. Fill check slots with loam and tamp firmly.
  5. Reseed check slots and all disturbed areas per Specifications.
  6. Following matting installation, roll the entire area with a smooth drum roller weighing between fifty and seventy-five (50-75) pounds per linear foot of roller. The finished installation of matting shall be firmly in contact with the seeded area and provide a smooth, finished appearance free from lumps or depressions.
- B. Install erosion control matting as a temporary ground cover in all disturbed or graded areas subject to erosion and as directed by the Engineer. The temporary ground cover shall protect the site from erosion until a full permanent lawn can be installed. Install and anchor in place temporary erosion control matting in accordance with manufacturer's printed instructions or as directed by the Engineer and remove all temporary erosion control matting prior to installation of a permanent lawn.
- C. Inspect protective coverings periodically and reset or replace materials as required.
- 3.6 REMOVAL AND FINAL CLEANUP
- A. Once the site has been fully stabilized against erosion, and with the approval of the Owner's Representative remove sediment control devices and all accumulated silt. Dispose of silt and waste materials offsite. Regrade all areas disturbed during this process and stabilize against erosion with surfacing materials as indicated.

END OF SPECIFICATION

STORMWATER MANAGEMENT SYSTEMS  
OPERATIONS AND MAINTENANCE PLANS

## **Stormwater System Operations and Maintenance Plan**

Project: Single Family Residence  
New Home, Driveway Reconstruction

Location: 4905, 4907, 4911 County Road 16  
Canandaigua, NY

Client: Daniel R. Wegman

Date: April 14, 2017

Prepared by: Venezia and Associates  
5120 Laura Lane  
Canandaigua, NY 14424  
(585) 396-3267

### Contents

<b>Part I:</b>	<b>Stormwater System Components</b>
	1. Closed Drainage System
	2. Water Quality SMPs
<b>Part II:</b>	<b>Construction of the System</b>
<b>Part III:</b>	<b>Maintenance of System during Construction</b>
<b>Part IV:</b>	<b>Maintenance of the System Post-Construction</b>
<b>Part V:</b>	<b>Repair of the System</b>
<b>Part VI:</b>	<b>Reporting</b>

## **Part I: Stormwater System Components**

### **1. Closed Drainage System**

The on-site stormwater management system, consisting of catch basins, area drains, and drainage swales collects runoff from the driveway, patio areas and roof top. Stormwater collected from these surfaces is treated and mitigated using several Stormwater Management Practices (SMPs) prior to discharging to Canandaigua Lake along the eastern edge of the property.

## **Part II: Construction of the System**

Sediment and erosion control during construction will prevent possible damage to the drainage system and downstream facilities, especially Canandaigua Lake. The Contractor shall conform to the guidelines established by the project's Stormwater Pollution Prevention Plan (SWPPP), which include the following control measures:

1. Keep land disturbance to a minimum. Plan the phases of development so that only the areas actively being developed are exposed. All other areas should have natural vegetation preserved, have good temporary cover, or permanent vegetation established.
2. Stabilize disturbed areas. Permanent structures, temporary or permanent vegetation, and mulch should be employed as quickly as possible after land is disturbed.
3. Protect disturbed areas from stormwater runoff. Install erosion control or stormwater management measures to prevent water from entering and running over disturbed areas, and to prevent erosion damage to downstream facilities.
4. Install perimeter control practices. Use practices that isolate the development site from surrounding areas. Siltation fence and a temporary settlement basin shall be utilized.
5. Contractor shall clean/flush entire stormwater system prior to final acceptance of owner.

During construction, all water quality SMPs shall be protected and maintained as described in Part III below.



**Part III: Maintenance of the System during Construction**

## Maintenance Schedule during Construction

	Inspection Frequency and Procedures	Maintenance Thresholds	Maintenance Action
Sweeping (driveway, walkway, parking areas)	Weekly or on an as needed basis <ul style="list-style-type: none"> <li>Check sediment/grit accumulation</li> </ul>	If sediment/grit builds up on driveways, walkways, and parking areas	Sweep area with mechanical sweeper or hand sweep area.
Catch Basins/ Area Drains	Weekly and after storm events greater than or equal to ½ inch of rainfall over a 24-hour period	If the bottom of the basin appears to be collecting sediment	Clean sediment out
Check Dams	Weekly and after storm events greater than or equal to ½ inch of rainfall over a 24-hour period	If sediment accumulates behind dam prohibiting runoff to drain through the stone check dam	Clean sediment out
Swales @ Driveway	Weekly and after storm events greater than or equal to ½ inch of rainfall over a 24-hour period: Check for sediment, trash, and debris	If debris has accumulated	Remove debris

After the site has been fully stabilized all erosion control measures shall be removed.

All sediment removed from SMPs shall be disposed of legally by the Contractor.

During Construction the site shall meet NYSDEC and Canandaigua Stormwater and Erosion Control Standards.

**Part IV: Maintenance of the System Post-Construction**

	Inspection Frequency and Procedures	Maintenance Thresholds	Maintenance Action
Catch Basins/ Area Drains	Quarterly and after storm events greater than or equal to 2 inches of rainfall over 24-hours:	If the bottom of the basin appears to be collecting sediment	Clean sediment out
Swales @ Driveway	Inspect Monthly for first year, twice a year thereafter	Vegetation appears inadequate, signs of rilling and gullyng.  Sediment and debris accumulation	Repair rills and/or gullies. Replace dead vegetation.  Remove Sediment and Debris

All sediment removed from SMPs shall be disposed of legally and in accordance with state and local requirements, by the Owner.

**Part V: Repair of the System**

The drainage system shall be maintained by the owner. The repair of any component of the system shall be made as soon as possible to prevent any potential pollutants including silt from entering downstream receiving bodies.

**Part VI: Reporting**

The Owner shall maintain a record of drainage system inspections and maintenance. The records shall be made available to the Town of Canandaigua and Town Engineer, as they are generated. Attached is a prototype of an inspection/maintenance log to be used.

[illegible][illegible]