# STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

Prepared for:

# PRO-CUTTERS LANDSCAPE SUPPLY & CONTRACTING FACILITY 2970 COUNTY ROAD 10 CANANDAIGUA, NY 14424

Date: March 1, 2022

REVISED: March 17, 2022

Prepared by:



42 Beeman St Canandaigua, NY 14424 (585)329-6138



# **TABLE OF CONTENTS**

1	Λ	<b>INTR</b>	ODI	CT	ION
	w		<b>1717</b> 1	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	

# 2.0 FACILITY DESCRIPTION

- 2.1 Site Location
- 2.2 Project Description
- 2.3 Construction Type
- 2.4 Existing Hydrology
- 2.5 Proposed Hydrology

### 3.0 CONSTRUCTION STORMWATER MANAGEMENT

# 3.1 Stormwater Management Controls

- a. Temporary and Permanent Erosion Control Practices
- b. Control Structure Design
- c. Construction Practices to Minimize Stormwater Contamination
- d. Coordination of Control Structures with Construction Activities
- e. Certification of Compliance with Federal, State, and Local Regulation

### 3.2 Maintenance/Inspection Procedures

- a. Inspections
- b. Maintenance
  - 1. Construction
  - 2. Post-Construction

# 3.3 **Employee Training**

#### 3.4 SWPPP Coordinator and Duties

#### 4.0 POST-CONSTRUCTION STORMWATER MANAGEMENT

- 4.1 Collection and Conveyance Facilities
- 4.2 Stormwater Runoff Quality Management

#### 5.0 GREEN INFRASTRUCTURE TECHNIQUES

#### 6.0 NOTICE OF TERMINATION

#### 7.0 CERTIFICATION

# **LIST OF FIGURES**

- 1. Location/Stormwater Map
- 2. Aerial Photo
- 3. Soil Map
- 4. Site Plan
- 5. Existing Drainage Areas
- 6. Proposed Drainage Areas

#### **See Construction Documents for:**

#### **Erosion & Sediment Control Plan & Details**

#### **LIST OF APPENDICES**

- A. Inspection Report Form
- B. Existing and Proposed Peak Runoff Computations
- C. Water Quality Design Calculations, Green Infrastructure Runoff Reduction (RRV), Runoff Summary
- D. Notice of Intent (NOI)
- E. MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance Form & Ontario County WQIP project information
- F. Stormwater Facility Maintenance and Management Inspection Checklist
- **G.** Notice of Termination (NOT)
- H. SHPO and Environmental Mapping & Information

#### 1.0 INTRODUCTION

This SWPPP is prepared in accordance with the requirements of Article 17, Titles 7, 8, and Article 70 of the New York State Environmental Conservation Law to obtain coverage by the SPDES General Permit for Stormwater Discharge from Construction Activities (GP-0-20-001). A Construction Notice of Intent (NOI) has been filed with the NYSDEC (APPENDIX D), and the Town of Canandaigua will review the SWPPP and indicate its approval.

The design standards and practices outlined herein are in accordance with the <u>New York Standards and Specifications for Erosion and Sediment Control</u> and the <u>New York State Stormwater Management Design Manual (SWDM)</u>.

The SWPPP includes the following:

- Identification of the SWPPP coordinator with a description of this person's duties.
- Description of the existing site conditions including existing land use of the site (i.e., wooded areas, open grassed areas, pavement, buildings, etc.), soil types at the site, as well as the location of surface waters which are located on or next to the site (wetlands, streams, rivers, lakes, ponds, etc.).
- Identification of the body of water(s) which will receive runoff from the construction site, including the ultimate body of water that receives the stormwater.
- Identification of drainage areas and potential stormwater contaminants.
- Description of construction stormwater management controls necessary to reduce erosion, sediment, and pollutants in stormwater discharge.
- Description of the facility's monitoring plan and how controls will be coordinated with construction activities.
- Description of post-construction stormwater management practices for runoff quality and quantity control.

# 2.0 FACILITIES DESCRIPTION

#### 2.1 Site Location

The proposed project is in the Town of Canandaigua located northwest of the corner of County Road 46 and County Road 10. The site is bounded by neighboring vacant rural, industrial, and residential properties.

According to the New York State Historic Preservation Office GIS – Public Access Website, the site is not in the state registry for historical significance but may be archeologically sensitive. NYS SHPO has not yet reached a determination but once a letter of "No Impact" or a recommendation has been provided further action will be taken. Portions of the site are designated as special flood hazard areas inundated by 100-year flood: Zone A (per flood insurance rate map for Town of Canandaigua). No base flood elevations have been established but all proposed structures will be well outside of the flood plain.

# 2.2. Project Description

#### Existing:

The area of the subject property is 11.246 acres. The lots encompassed by the existing parcel contain a single family residential home and vacant lands. The lots directly to the north contain a solar farm and vacant lands. Lands to the south, east, and west of the proposed development are primarily vacant rural lands. West of the property are several wetlands and floodplains that all contribute to the Canandaigua Lake outlet. This community is a mixture of vacant and residential uses. The site is not in a NYS DEC Brownfield remediation program and no know contamination is present.

#### Proposed:

The proposed project will include the new development of a commercial landscape building with a new on site wastewater treatment system to serve the landscape building. The landscape building will be a 5,200 square foot facility. Additionally,

there will be approximately 1.7 acres of parking and gravel road to allow access to various proposed amenities. The total area of all new proposed impervious regions including the pond is approximately 2.37 acres. The remaining lands will be used for stormwater management and/or maintained as lawn.

# 2.3 Type of Construction

The development construction activities will generally consist of the following:

- Stripping of topsoil
- Earthwork (regrading of earth with cuts and fills)
- Rough grading of site
- Excavations for the installation of underground utilities
- Building construction
- Driveway installation
- Construction of stormwater management facilities
- Final grading
- Landscaping, topsoil, and seeding of disturbed areas

# 2.4 Existing Site Hydrology

In general, the project site drains west toward the class C stream that fronts the property along County Road 46. The total parcel as it exists consists of one main drainage area, all of which is tributary to the same unnamed class C stream. Ultimately drainage from this site is conveyed via the class C stream to the Canandaigua Lake Outlet, located just west of the site. Stormwater runoff sheets through a large early-mid successional pasture towards the previously mentioned stream.

#### 2.4 **Proposed Site Hydrology**

The purpose of the Stormwater Management Plan is to safely control and convey all runoff from the site and to effectively reduce post-development runoff flows from new impervious areas while providing treatment of water quality.

The sites proposed drainage patterns will remain consistent with existing patterns

except for an increase of impervious area. Stormwater will sheet over vegetation and flow through several dry swales southwest towards the class C stream. Stormwater will enter a stormwater management facility designed as a pocket pond (P-5) located at the front of Country Road 46, just west of the proposed landscape building. Overbank Flood Control and Extreme Flood Control Criteria has been waived per NYSSMDM section 4.5 and 4.6 as this site discharges directly to fifth order (or larger) stream.

# 3.0 <u>CONSTRUCTION STORMWATER MANAGEMENT</u>

# 3.1 <u>Stormwater Management Controls</u>

The purpose of this section is to identify the types of temporary and permanent erosion and sediment controls that will be used on the site. The controls will provide soil stabilization for disturbed areas and structural controls to divert runoff and remove sediment. This section will also address control of other potential stormwater pollutant sources such as epoxy, concrete dust, grease, fuel oil, waste disposal, and sanitary waste disposal.

#### a. <u>Temporary and Permanent Erosion Control Practices</u>

To limit soil migration, the following measures will be implemented:

- Silt fencing will be placed along the perimeter of the area to be cleared and graded before any work takes place.
- Bare soils shall be seeded within 7 days of exposure, unless construction will begin within 14 days. Areas where soil disturbance activities have temporarily or permanently ceased, soil stabilization measures will be initiated by the end of the next business day and completed within 14 days (7 days if over 5-acres of disturbance, or 3 days during specified winter months). The temporary seed mix shall consist of 30 pounds per acre of rye grass (annual or perennial) and 100 pounds per acre winter rye (cereal rye). Use winter rye if seeding occurs in October or November.
- Within 14 days after clearing and grading, ground agricultural

limestone, 5-0-10 fertilizer will be applied to each acre to be stabilized by vegetation. The limestone should be at a pH of 6.0, and the fertilizer should be added at a rate of 600 pounds per acre. Phosphorus shall not be applied unless soil test by horticultural lab indicates it is necessary. Such lab paperwork shall be provided to the Town. If required it shall be applied at a minimum.

- After fertilizer, all areas which will not be impacted by further construction shall be permanently seeded. The permanent seed mix shall be 65% Kentucky Blue Grass blend at 85-114 pounds per acre, 20% perennial rye grass at 26-35 pounds per acre, and 15% fine fescue at 19-26 pounds per acre. An alternative seed would be 100% tall fescue, turf type fine leaf at 150-200 pounds per acre.
- After seeding, disturbed areas will be mulched with 4,000 pounds per acre of straw or hydroseeded with an appropriate tackifier.
- Topsoil stockpiles will be stabilized with temporary seed and mulch no later than 7 days from placement of the stockpile. The temporary seed shall be rye (grain) applied at the rate of 120 pounds per acre.
- Areas of the site which are to be paved will be temporarily stabilized by applying geotextile and stone sub-base until asphalt is applied.
- Stabilized construction entrances will be placed at the entrances to the site.
- All catch basins will be will have at least 1.0-foot sumps which will trap sediment from parking lot runoff following completion and stabilizations of the project. During construction, each basin will be protected from sediment laden inflow in accordance with the New York Standards and Specifications for Erosion and Sediment Control.

#### b. Control Structure Design

All erosion and sediment control structures are designed and shall be installed in accordance with the <u>New York Standards and Specifications for</u> Erosion and Sediment Control.

#### c. Construction Practices to Minimize Stormwater Contamination

All waste materials will be collected and stored in a secure metal dumpster

supplied by a waste handler which is a licensed solid waste management company. All trash and construction debris from the site shall be deposited in the dumpster. The dumpster will be emptied on an as-needed basis and the trash will be hauled to an approved landfill. No construction materials will be buried on-site. All personnel will be instructed regarding the correct procedure for waste disposal. All sanitary waste will be collected from the portable units by a licensed sanitary sewer waste management contractor. Good housekeeping and spill control practices will be followed during construction to minimize stormwater contamination from petroleum products, fertilizers, paints, and concrete. To prevent stormwater contamination from the site, good housekeeping practices are listed below:

- Fertilizers will be applied only in the minimum amounts recommended by the manufacturer, unless specified otherwise by the engineer and will be worked into the soil to limit exposure to stormwater.
- Fertilizers and hazardous materials/waste shall be stored in a covered shed or a sealable bin to avoid spills.
- All construction vehicles on site shall be monitored for leaks and receive regular preventative maintenance to reduce the chance of leakage.
- Petroleum products shall be stored in tightly sealed containers which are clearly labeled. Storage shall comply w/ NYSDEC standard requirements for the material(s) contained.
- Sanitary waste shall be collected from portable units as needed to avoid overfilling.
- All curing compounds shall be tightly sealed and stored when not required for use. Excess compounds shall not be discharged to the storm system and shall be properly disposed according to the manufacturer's instructions.
- Materials and equipment necessary for spill cleanup shall be kept in the temporary material storage trailer onsite. Equipment shall include, but not be limited to, brooms, dust pans, mops, rags, gloves, goggles, fast absorbent material, sand, saw dust, and plastic

and metal trash containers.

• Petroleum spills must be reported to the DEC. Consult NYDEC regulations for spills.

All reportable petroleum spills and most hazardous spills must be reported to the DEC hotline (1-800-457-7362) and the National Response Center (1-800-424-8802). Report the spill to local authorities, if required. For spills not deemed reportable, facts concerning the incident shall be documented by the spiller and a record maintained for one year.

- Concrete trucks shall only be allowed to wash out or discharge surplus concrete or drum wash water to a correctly installed and maintained concrete wash-out area.
- When testing/cleaning of water supply lines occurs, the discharge from the tested pipe will be collected and conveyed to a completed stormwater collection system for ultimate discharge into the stormwater management facility.
- Stabilized construction entrances shall be constructed to reduce vehicle tracking of sediments onto public roadways.
- The paved roads at the site entrances shall be swept daily to remove excess mud, dirt, or rock tracked from the site.
- Dump trucks hauling fine and dusty material from the construction site shall be covered with a tarpaulin.
- All ruts caused by equipment used for site clearing and grading shall be eliminated by re-grading.

# d. <u>Coordination of Stormwater Management Control Structures with</u> Construction Activities

Stormwater Management Control Structures shall be coordinated with construction activities so the control plan is in place before construction begins. The following control structures will be coordinated with construction activities:

- The temporary perimeter controls (silt fences, stabilized construction entrance, sediment basins and check dams) shall be installed before any work begins.
- Clearing and grading shall not occur in an area until it is necessary for construction to proceed.
- Once construction activity ceases permanently in an area, that area will be immediately stabilized with permanent seed and mulch.
- The proposed detention basin shall initially be constructed as a sediment trap during construction (See Construction Documents).
- The temporary perimeter controls (silt fencing) shall not be removed until all construction activities at the site are complete and soils have been stabilized.

# e. <u>Certification of Compliance with Federal, State, and Local Regulation</u>

This SWPPP reflects local, state, and federal requirements for stormwater management and erosion and sediment control, as established in SPDES General Permit for Stormwater Discharge from Construction Activity, Permit No. GP-0-20-001. There are no other applicable State or Federal requirements for sediment and erosion site plans (or permits), or stormwater management site plans (or permits).

# 3.2 <u>Maintenance/Inspection Procedures</u>

#### a. Inspections

Visual inspections of all cleared and graded areas of the construction site will be performed weekly as required by the SPDES General Permit for Stormwater Discharge from Construction Activities (GP-0-20-001). If at any time disturbance exceeds 5 acres, inspections will be performed twice weekly. Inspection Reports will be submitted to the developer, the construction contractor(s), and the Town of Canandaigua.

The site inspections will be conducted by a qualified professional whom the DEC defines as a person knowledgeable in principals and practice of

erosion and sediment controls, such as a licensed professional engineer, Certified Professional in Erosion and Sediment Control (CPESC), or soil scientist. The inspections will verify that the control structures described in Section 3 of this SWPPP are being utilized correctly to control erosion and sedimentation. The inspector shall also have the capacity to require additional controls as required to control erosion and sediment on the site. The inspection will also verify that the procedures used to prevent stormwater contamination from construction materials and petroleum products are effective.

The Inspection Report will be completed after each inspection. A copy of the report form to be completed by the SWPPP coordinator is provided in APPENDIX A of this SWPPP. Completed forms will be maintained onsite during the entire construction project. A copy shall also be submitted to the governing agency. The developer will be responsible for reviewing each report and making all necessary repairs to the stormwater management facilities as indicated in the report. Following construction, the completed forms shall be retained at the owner's office for a minimum of one year.

If construction activities change or design modifications are made to the site plan which could impact stormwater, this SWPPP will be amended appropriately by recommendations and requirements set forth by the inspector. The inspection report shall serve as an amendment to this SWPPP.

#### b. Maintenance

#### 1. Construction

During construction and until such time as the site is stabilized, all erosion/sediment control measures shall be maintained as specified in the New York Standards and Specifications for Erosion and Sediment Control and as summarized below:

- Silt Fence Remove accumulated sediment when bulges appear in the fencing or when sediment is one-foot deep.
- Sediment Trap Remove sediment and restore trap to original dimensions when sediment has accumulated to one-half of the design depth of the trap.
- Stabilized Construction Entrance Periodic top dressing with stone is required to help prevent tracking of sediment onto public roads.
- Concrete Washout Concrete truck shall be washed out into a sealed container or diked area to prevent contaminants from discharging to surface waters.
- Onsite Dumpster A temporary dumpster with a cover should be maintained to prevent debris from littering the site.

Maintenance of the site by the owner will also include but not be limited to the following:

- Periodic sweeping of the pavement to remove accumulated sediment.
- Periodic mowing of the banks of the pond area and maintenance of the vegetation.

#### 2. Post-Construction

APPENDIX F includes the recommended Maintenance and Management Inspection Checklists taken from the New York State Stormwater Management Design Manual for the stormwater management facility.

Maintenance of the site by the owner will also include but not be limited to the following:

• Periodic sweeping of the pavement to remove accumulated

sediment.

Periodic mowing of the banks of the pond area and maintenance of the vegetation.

### 3. 3. Employee Training

An employee training program shall be developed and implemented by the owner(s) and contractors to educate employees about the requirements of the SWPPP. This education program will include background on the components and goals of the SWPPP and hands-on training in erosion controls, spill prevention and response, good housekeeping, proper material handling, disposal and control of waste, equipment fueling, and proper storage, washing, and inspection procedures. All employees shall be trained prior to their first day on the site.

#### 3.4 SWPPP COORDINATOR AND DUTIES

A construction site SWPPP coordinator for the facility shall be appointed by the developer and/or contractor. The duties of the construction site SWPPP coordinator include the following:

- Implement the SWPPP plan with the aid of the SWPPP team; Oversee maintenance practices identified in the SWPPP
- Implement and oversee employee training
- Conduct or provide for inspection and monitoring activities
- Identify other potential pollutant sources and make sure they are added to the plan
- Identify any deficiencies in the SWPPP and make sure they are corrected, and ensure that any changes in construction plans are addressed in the SWPPP
- Ensure that all housekeeping and monitoring procedures are implemented

# 4.0 POST-CONSTRUCTION STORMWATER MANAGEMENT

#### 4.1 Collection and Conveyance Facilities

**Facilities** 

Permanent stormwater collection and conveyance facilities are designed to control the developed, post-construction stormwater runoff from the proposed development, employing the following standards:

<u> </u>	<u> </u>
rground storm sewer and catch basins	- developed 10-year st

Design Standard

Underground storm sewer and catch basins - developed 10-year storm

Swales - developed 10-year storm

Major culverts - developed 25-year storm

Overland stabilized flood routes - developed 100-year storm

- (1) Pipe velocity <15 fps, rip-rap aprons provided at outlets in accordance with New York Standards and Specifications for Erosion and Sediment Control.
- (2) If calculated channel velocity exceeds 6 fps, then erosion protection (i.e. stone lining, pavement, staked mesh) will be provided in accordance with New York Standards and Specifications for Erosion and Sediment Control.

# 4.2 <u>Stormwater Peak Runoff Rates and Water Quality Management</u>

Due to the construction of additional impervious surfaces, peak stormwater runoff rates, volumes, and pollutant loads will increase when the new areas are developed. Mitigation of this impact is achieved through employment of stormwater management measures that achieve pollutant removal goals, reduce channel erosion, prevent overbank flooding, and help control extreme floods. This project will meet all NYSDEC Water quality treatment requirements for the improvements. In addition, this project will meet the Town of Canandaigua required Enhanced Phosphorous Removal as outlined in Chapter 10 of the SWDM. Overbank Flood Control and Extreme Flood Control Criteria has been waived per NYSSMDM section 4.5 and 4.6 as this site discharges directly to fifth order (or larger) stream.

Prevention Plan

Green infrastructure has been implemented (Appendix C) to reduce, infiltrate and treat the required water quality volume. Computations for the design are included in APPENDICES B and C. FIGURES 5 and 6 show existing and proposed tributary drainage areas.

# 5.0 GREEN INFRASTRUCTURE TECHNIQUES

This project has incorporated several of the required practices outlined by the SWDM as "Green Infrastructure Techniques and Practices". The intent of these practices is to preserve natural areas and features as well as promote infiltration and groundwater recharge. Appendix C explains the design and implementation of these practices.

Several dry swales have been proposed to convey water towards the stormwater pond as well as offsite. These swales provide filtration through vegetative media as well as providing opportunity for infiltration of water through soil media. This practice is a total of 2,504 linear feet of dry swales.

#### 6.0 NOTICE OF TERMINATION

Following the completion of construction, the owner/operator shall file a Notice of Termination (NOT) with the DEC (APPENDIX H). Prior to filing the NOT, the operator shall have the qualified professional perform a final site inspection, at which time the qualified professional shall certify that the site has undergone final stabilization. "Final Stabilization" means that all soil-disturbing activities at the site have been completed and a uniform, perennial vegetative cover with a density of 80% has been established or equivalent stabilization measures (such as the use of mulches or geotextile) have been employed on all unpaved areas and areas not covered by permanent structures.

# 6.0 <u>Certification</u>

# **Engineer's Certification**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manages the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that false statements made herein are punishable as a Class A misdemeanor pursuant to Section 210.45 of the Penal Law."

-		
Name		
	Project Engineer	
Title		
Date		

# PRO-CUTTERS LANDSCAPE SUPPLY & CONTRACTING FACILITY

# **Corporate Certification (Owner)**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manages the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that false statements made herein are punishable as a Class A misdemeanor pursuant to Section 210.45 of the Penal Law."

Name			
Title			
Date			

3/01/2021

The General Contractor shall be responsible for the coordination of the installation and maintenance of all erosion and sediment controls for the project, including the work of all subcontractors. Final stabilization of the site, including removal of temporary controls and placement of permanent stormwater management practices shall also be coordinated by the General Contractor.

# **Contractor Certification (General Contractor)**

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the New York State Pollutant Discharge Eliminate System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect, or inaccurate information is a violation of the referenced permit and the laws of the State of New York and subject me to criminal, civil, and/or administrative proceedings."

Name			
Title			
Date			

The excavation and grading subcontractor shall be responsible for erosion and sediment control during all aspects of general excavation and grading including, but not limited to; clearing and grubbing, installation of temporary stabilization controls (silt fence, sediment traps, diversion swales, temporary seeding, etc.) earthwork, utility installations, paving, and other permanent, non-vegetative cover.

#### **Contractor Certification (Excavations and Grading Subcontractor)**

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the New York State Pollutant Discharge Eliminate System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect, or inaccurate information is a violation of the referenced permit and the laws of the State of New York and subject me to criminal, civil, and/or administrative proceedings."

Name			
Title			
 Date			

3/01/2021

The Landscaping Contractor shall be responsible for erosion and sediment control practices, including permanent vegetative cover, during and directly related to all landscaping for the project.


# **Contractor Certification (Landscaping Subcontractor)**

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the New York State Pollutant Discharge Eliminate System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect, or inaccurate information is a violation of the referenced permit and the laws of the State of New York and subject me to criminal, civil, and/or administrative proceedings."

Name			
Title			
Date			

# FIGURE 1 LOCATION MAP

# Figure-1 LOCATION MAP



1:72,224

0 0.5 1 2 mi

Sources: Esri, HERE, Garmin, Intermap, increment P Corp., GEBCO, USGS, FAO, NPS, NRCAN, GeoBase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), (c) OpenStreetMap contributors, and the GIS User Community

2


4 km

# FIGURE 2 AERIAL PHOTO

# Figure-2 AERIAL MAP




March 1, 2022



Source: Esri, Maxar, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community, Esri, HERE, Garmin, (c) OpenStreetMap contributors, and the GIS user community

FIGURE 3

SOIL MAP



#### MAP LEGEND MAP INFORMATION The soil surveys that comprise your AOI were mapped at Area of Interest (AOI) С 1:12.000. Area of Interest (AOI) C/D Soils Warning: Soil Map may not be valid at this scale. D Soil Rating Polygons Enlargement of maps beyond the scale of mapping can cause Not rated or not available Α misunderstanding of the detail of mapping and accuracy of soil **Water Features** line placement. The maps do not show the small areas of A/D Streams and Canals contrasting soils that could have been shown at a more detailed Transportation B/D Rails ---Please rely on the bar scale on each map sheet for map measurements. Interstate Highways C/D Source of Map: Natural Resources Conservation Service **US Routes** Web Soil Survey URL: D Major Roads Coordinate System: Web Mercator (EPSG:3857) Not rated or not available -Local Roads Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts Soil Rating Lines Background distance and area. A projection that preserves area, such as the Aerial Photography Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required. This product is generated from the USDA-NRCS certified data as of the version date(s) listed below. B/D Soil Survey Area: Ontario County, New York Survey Area Data: Version 19, Sep 1, 2021 Soil map units are labeled (as space allows) for map scales 1:50.000 or larger. Not rated or not available Date(s) aerial images were photographed: Jun 4, 2020—Jun 17. 2020 **Soil Rating Points** The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background A/D imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident. B/D

# **Hydrologic Soil Group**

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
31A	Collamer silt loam, 0 to 3 percent slopes	C/D	9.6	78.1%
34A	Lakemont silty clay loam, 0 to 3 percent slopes	D	1.3	10.6%
35A	Odessa silt loam, 0 to 3 percent slopes	D	1.4	11.3%
Totals for Area of Interest			12.3	100.0%

# **Description**

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.


Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.

# FIGURE 4 NYS DEC STORMWATER MAPPER MAP

Figure - 4 STORMWATER MAP




1:36,112 0 0.33 0.65 1.3 mi

Sources: Esri, HERE, Garmin, Intermap, increment P Corp., GEBCO, USGS, FAO, NPS, NRCAN, GeoBase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), (c) OpenStreetMap contributors, and the GIS User Community


0.5

2 km

# FIGURE 5 EXISTING DRAINAGE MAP



# FIGURE 6 PROPOSED DRAINAGE MAP



# APPENDIX A

Inspection Report Form

## MARKS ENGINEERING, P.C.


42 BEEMAN STREET, CANANDAIGUA, NY 14424 phone 585,329,6138 fax 585,486,6205

	SWPPP INSPECTION REPORT						
ı	PROJECT:		1	SPDES PERMIT NO. :			
PRO	JECT NO.:			WEATHER:			
CC	ONSTRUCTION STAGE:			LASTSIGNINFICANT PERCIPITATION EVENT:			
	COMPONENT	CONDIT	ON	DEFICIENCIES AND RECOMMENDATIONS			
	GENERAL HOUSEKEEPING	ACCEPT					
1		DEFICIENT	N/A				
	SILT FENCE/ PERIMETER	ACCEPT					
2	CONTROLS	DEFICIENT	N/A				
	SEDIMENT BASINS, TRAPS	ACCEPT					
3	& PONDS	DEFICIENT	N/A				
	INLET PROTECTION	ACCEPT					
4	III III III III III III III III III II	DEFICIENT	N/A				
	PAVEMENT/ ROADWAY/	ACCEPT					
5	OFF-SITE	DEFICIENT	N/A				
	CONSTRUCTION ACCESS	ACCEPT					
6	CONCINCOTION ACCESS	DEFICIENT	N/A				
	STABILIZATION	ACCEPT					
7	(SEED/MULCH)	DEFICIENT	N/A				
	CHECK DAMS	ACCEPT					
8	OHEOR DAMO	DEFICIENT	N/A				
	SWALES & DIKES	ACCEPT					
9	OWALLO & DIRLO	DEFICIENT	N/A				
	STOCKPILES & MATERIAL	ACCEPT					
10	MANAGEMENT	DEFICIENT	N/A				
	STABLIZED OUTLET PROTECTION & LEVEL	ACCEPT					
11	SPREADERS	DEFICIENT	N/A				
	DEWATERING	ACCEPT					
12	DEWATERING	DEFICIENT	N/A				
	CONCRETE WASH-OUT	ACCEPT					
13	OONORETE WASH-001	DEFICIENT	N/A				
	RECORD KEEPING &	ACCEPT					
14	POSTINGS	DEFICIENT	N/A				
	CRITICAL / REPORT						
	SOIL CONDITIONS:	DRY	WET	none			
AD	DITIONAL COMMENTS:			'			
	INSPECTION BY:			TIME: DATE OF INSPECTION:			

COMMENTS:			
INSPECTION BY:	TIME:	DATE OF INSPECTION:	
SIGNATURE OF INSPECTOR:	TPS	INSPECTIONS FREQUENCY	Weekly

## **APPENDIX B**

Existing and Proposed Peak Runoff Computations











Routing Diagram for 21-268 SWPPP BASE EX
Prepared by Marks Engineering, Printed 3/17/2022
HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Prepared by Marks Engineering
HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Printed 3/17/2022 Page 2

## Area Listing (all nodes)

Area	CN	Description
(acres)		(subcatchment-numbers)
2.331	84	50-75% Grass cover, Fair, HSG D (1)
3.860	77	Brush, Fair HSG D (1)
5.020	83	Brush, Poor, HSG D (1)
0.029	96	Gravel surface, HSG D (1)
11.241	81	TOTAL AREA

Prepared by Marks Engineering

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Page 3

## **Summary for Subcatchment 1: 1**

CarlsonPlanXYPos|0.0000|0.0000| CarlsonSurface||

Runoff = 3.49 cfs @ 12.69 hrs, Volume= 0.496 af, Depth> 0.53"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs NRCC 24-hr A 1-Year Rainfall=1.89"

А	rea (sf)	CN [	Description					
1	68,156	77 E	Brush, Fair HSG D					
1	01,547	84 5	50-75% Grass cover, Fair, HSG D					
	1,278	96 (	Gravel surfa	ace, HSG [	)			
2	218,671	83 E	Brush, Poo	r, HSG D				
4	89,652		Weighted A					
4	89,652	•	100.00% Pe	ervious Are	a			
Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description			
12.7	100	0.0200	0.13	, ,	Sheet Flow,			
32.0	1,200	0.0039	0.62		Grass: Short n= 0.150 P2= 1.89"  Shallow Concentrated Flow, Grassed Waterway  Kv= 10.0 fps			
44.7	1,300	Total						

Prepared by Marks Engineering

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Page 4

## **Summary for Subcatchment 1: 1**

CarlsonPlanXYPos|0.0000|0.0000| CarlsonSurface||

Runoff = 10.01 cfs @ 12.64 hrs, Volume= 1.320 af, Depth> 1.41"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs NRCC 24-hr A 10-Year Rainfall=3.14"

Α	rea (sf)	CN D	escription					
1	68,156	77 B	Brush, Fair HSG D					
1	01,547	84 5	50-75% Grass cover, Fair, HSG D					
	1,278	96 G	ravel surfa	ace, HSG D				
2	18,671	83 B	rush, Poor	r, HSG D				
4	89,652	81 V	Veighted A	verage				
4	89,652	1	00.00% Pe	ervious Are	a			
_				_				
Tc	Length	Slope	Velocity	Capacity	Description			
(min)								
(111111)	(feet)	(ft/ft)	(ft/sec)	(cfs)				
12.7	(teet) 100	(ft/ft) 0.0200	(ft/sec) 0.13	(cfs)	Sheet Flow,			
				(cfs)	Sheet Flow, Grass: Short n= 0.150 P2= 1.89"			
				(cfs)	·			
12.7	100	0.0200	0.13	(cfs)	Grass: Short n= 0.150 P2= 1.89"			

Prepared by Marks Engineering

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Page 5


## **Summary for Subcatchment 1: 1**

CarlsonPlanXYPos|0.0000|0.0000| CarlsonSurface||

Runoff = 23.08 cfs @ 12.62 hrs, Volume= 3.014 af, Depth> 3.22"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs NRCC 24-hr A 100-Year Rainfall=5.29"

Α	rea (sf)	CN D	escription					
1	68,156	77 B	Brush, Fair HSG D					
1	01,547	84 5	50-75% Grass cover, Fair, HSG D					
	1,278	96 G	ravel surfa	ace, HSG D				
2	18,671	83 B	rush, Poor	r, HSG D				
4	89,652	81 V	Veighted A	verage				
4	89,652	1	00.00% Pe	ervious Are	a			
_				_				
Tc	Length	Slope	Velocity	Capacity	Description			
(min)								
(111111)	(feet)	(ft/ft)	(ft/sec)	(cfs)				
12.7	(teet) 100	(ft/ft) 0.0200	(ft/sec) 0.13	(cfs)	Sheet Flow,			
				(cfs)	Sheet Flow, Grass: Short n= 0.150 P2= 1.89"			
				(cfs)	·			
12.7	100	0.0200	0.13	(cfs)	Grass: Short n= 0.150 P2= 1.89"			











Routing Diagram for 21-268 SWPPP BASE PRO
Prepared by Marks Engineering, Printed 3/17/2022
HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Prepared by Marks Engineering
HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Printed 3/17/2022 Page 2

## **Area Listing (all nodes)**

Area	CN	Description
(acres)		(subcatchment-numbers)
8.961	80	>75% Grass cover, Good, HSG D (1)
1.704	96	Gravel surface, HSG D (1)
0.119	98	Roofs, HSG D (1)
0.456	98	Water Surface, HSG D (1)
11.241	83	TOTAL AREA

Prepared by Marks Engineering

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Page 3

### **Summary for Subcatchment 1: 1**

CarlsonPlanXYPos|0.0000|0.0000| CarlsonSurface||

50.6

1,300 Total

Runoff = 3.87 cfs @ 12.76 hrs, Volume=

0.575 af, Depth> 0.61"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs NRCC 24-hr A 1-Year Rainfall=1.89"

32.0	1,200	0.0039	0.62		Grass: Dense n= 0.240 P2= 1.89"  Shallow Concentrated Flow, Grassed Waterway  Kv= 10.0 fps		
18.6	100	0.0200	0.09		Sheet Flow,		
(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)			
Тс	Length	Slope	Velocity	Capacity	Description		
	25,079	-		ervious Are			
	64,573		0	vious Area			
-	89,652		Veighted A		, -		
3	90,355			,	ood, HSG D		
	19,879	98 V	Vater Surfa	ace, HSG D	)		
	5,200	98 F	Roofs, HSG D				
	74,218	96 (	Gravel surface, HSG D				
A	rea (sf)	CN E	Description				

Prepared by Marks Engineering

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Printed 3/17/2022 Page 4

#### **Summary for Pond P: Pond 1**

Inflow Area = 11.241 ac, 5.12% Impervious, Inflow Depth > 0.61" for 1-Year event

Inflow = 3.87 cfs @ 12.76 hrs, Volume= 0.575 af

Outflow = 3.87 cfs @ 12.76 hrs, Volume= 0.574 af, Atten= 0%, Lag= 0.2 min

Primary = 3.87 cfs @ 12.76 hrs, Volume= 0.574 af

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs Peak Elev= 684.03' @ 12.76 hrs Surf.Area= 1,106 sf Storage= 35 cf

Plug-Flow detention time= 0.2 min calculated for 0.572 af (100% of inflow)

Center-of-Mass det. time= 0.1 min ( 879.5 - 879.4 )

Volume	Inve	ert Avail.Sto	rage Storage	Description				
#1	684.0	0' 121,10	61 cf Custom	Stage Data (Con	ic)Listed below (R	ecalc)		
	Elevation Surf.Area		Inc.Store	Cum.Store	Wet.Area			
(fee		(sq-ft)	(cubic-feet)	(cubic-feet)	(sq-ft)			
684.0	00	1,064	0	0	1,064			
686.0	00	5,241	5,778	5,778	5,258			
688.0	00	9,038	14,108	19,885	9,101			
690.0	00	13,071	21,985	41,871	13,201			
692.0	00	17,528	30,490	72,361	17,743			
693.5	50	19,879	28,037	100,398	20,204			
694.5	50	21,660	20,763	121,161	22,057			
Device	Routing	Invert	Outlet Devices					
#1	Primary	683.50'	10.0' long x	10.0' long x 10.0' breadth Broad		angular Weir		
	,			0.20 0.40 0.60 0.8				
			Coef. (English) 2.49 2.56 2.70 2.69 2.68 2.69 2.67 2.64					
#2	Device 3	692.00'	24.0" x 24.0" Horiz. Orifice/Grate C= 0.600					
			Limited to wei	ir flow at low heads	8			
#3	Primary	690.75'	12.0" Round	l Culvert				
	•		L= 26.0' CM	P, projecting, no he	eadwall, Ke= 0.90	0		
			Inlet / Outlet I	nvert= 690.75' / 69	0.00' S= 0.0288'	'/' Cc= 0.900		
			n= 0.025 Cor	rugated PE, corruថู	gated interior, Flo	w Area= 0.79 sf		

Primary OutFlow Max=10.28 cfs @ 12.76 hrs HW=684.03' (Free Discharge)

1=Broad-Crested Rectangular Weir (Weir Controls 10.28 cfs @ 1.93 fps)

<sup>-3=</sup>Culvert (Controls 0.00 cfs)


<sup>2=</sup>Orifice/Grate (Controls 0.00 cfs)

Printed 3/17/2022

Prepared by Marks Engineering
HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Page 5

## Pond P: Pond 1



Prepared by Marks Engineering

Printed 3/17/2022

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Page 6

## **Summary for Subcatchment 1: 1**

CarlsonPlanXYPos|0.0000|0.0000| CarlsonSurface||

Runoff = 10.24 cfs @ 12.72 hrs, Volume= 1.446 af, Depth> 1.54"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs NRCC 24-hr A 10-Year Rainfall=3.14"

А	rea (sf)	CN E	N Description						
	74,218	96 0	Gravel surface, HSG D						
	5,200	98 F	Roofs, HSG D						
	19,879	98 V	Water Surface, HSG D						
3	390,355	80 >	75% Gras	s cover, Go	ood, HSG D				
	189,652	83 V	Veighted A	verage					
2	64,573	9	4.88% Per	vious Area					
	25,079	5	.12% Impe	ervious Are	a				
Tc	Length	Slope	Velocity	Capacity	Description				
<u>(min)</u>	(feet)	(ft/ft)	(ft/sec)	(cfs)					
18.6	100	0.0200	0.09		Sheet Flow,				
					Grass: Dense n= 0.240 P2= 1.89"				
32.0	1,200	0.0039	0.62		Shallow Concentrated Flow, Grassed Waterway				
					Kv= 10.0 fps				
50.6	1,300	Total							

Prepared by Marks Engineering

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Printed 3/17/2022

Page 7

### **Summary for Pond P: Pond 1**

Inflow Area = 11.241 ac, 5.12% Impervious, Inflow Depth > 1.54" for 10-Year event

Inflow = 10.24 cfs @ 12.72 hrs, Volume= 1.446 af

Outflow = 10.24 cfs @ 12.72 hrs, Volume= 1.446 af, Atten= 0%, Lag= 0.2 min

Primary = 10.24 cfs @ 12.72 hrs, Volume= 1.446 af

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs Peak Elev= 684.08' @ 12.72 hrs Surf.Area= 1,177 sf Storage= 95 cf

Plug-Flow detention time= 0.2 min calculated for 1.440 af (100% of inflow)

Center-of-Mass det. time= 0.1 min (857.3 - 857.1)

Volume	Inve	ert Avail.Sto	rage Storage	Description				
#1	684.0	00' 121,1	61 cf Custon	n Stage Data (Con	ic)Listed below (Re	ecalc)		
<b>-</b> 14:		Overf Aver	In a Otama	0	<b>107-4-0</b>			
Elevation		Surf.Area	Inc.Store	Cum.Store	Wet.Area			
(fee	et)	(sq-ft)	(cubic-feet)	(cubic-feet)	(sq-ft)			
684.0	00	1,064	0	0	1,064			
686.0	00	5,241	5,778	5,778	5,258			
688.0	00	9,038	14,108	19,885	9,101			
690.0	00	13,071	21,985	41,871	13,201			
692.0	00	17,528	30,490	72,361	17,743			
693.5	50	19,879	28,037	100,398	20,204			
694.5		21,660	20,763	121,161	22,057			
		,	,	•	•			
Device	Routing	Invert	Outlet Device	es				
#1	Primary	683.50'	10.0' long x	10.0' breadth Bro	ad-Crested Recta	ngular Weir		
	,			0.20 0.40 0.60 0.8				
			Coef. (Englis	h) 2.49 2.56 2.70	2.69 2.68 2.69	2.67 2.64		
#2	Device 3	692.00'	24.0" x 24.0" Horiz. Orifice/Grate C= 0.600					
			Limited to we	eir flow at low heads	3			
#3	Primary	690.75'						
	,			IP, projecting, no he	eadwall. Ke= 0.90	0		
				Invert= 690.75' / 69				
				rrugated PE, corrug				
			11 - 0.020 00	magaica i E, comag	jacou interior, 1 lov	V / 11 OU = 0.7 O OI		

Primary OutFlow Max=12.01 cfs @ 12.72 hrs HW=684.08' (Free Discharge)

1=Broad-Crested Rectangular Weir (Weir Controls 12.01 cfs @ 2.06 fps)


-3=Culvert (Controls 0.00 cfs)

<sup>2=</sup>Orifice/Grate (Controls 0.00 cfs)

Prepared by Marks Engineering
HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Page 8

## Pond P: Pond 1



Prepared by Marks Engineering

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Printed 3/17/2022 Page 9

### **Summary for Subcatchment 1: 1**

CarlsonPlanXYPos|0.0000|0.0000| CarlsonSurface||

Runoff = 22.63 cfs @ 12.69 hrs, Volume= 3.

3.192 af, Depth> 3.41"

Runoff by SCS TR-20 method, UH=SCS, Weighted-CN, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs NRCC 24-hr A 100-Year Rainfall=5.29"

A	rea (sf)	CN E	Description						
	74,218	96 (	Gravel surface, HSG D						
	5,200	98 F	Roofs, HSG D						
	19,879	98 V	Vater Surfa	ace, HSG D					
3	90,355	80 >	75% Gras	s cover, Go	ood, HSG D				
4	89,652	83 V	Veighted A	verage					
4	64,573	9	4.88% Per	vious Area					
	25,079	5	.12% Impe	ervious Are	a				
			-						
Tc	Length	Slope	Velocity	Capacity	Description				
(min)	(feet)	(ft/ft)	(ft/sec)	(cfs)					
18.6	100	0.0200	0.09		Sheet Flow,				
					Grass: Dense n= 0.240 P2= 1.89"				
32.0	1,200	0.0039	0.62		Shallow Concentrated Flow, Grassed Waterway				
	•				Kv= 10.0 fps				
50.6	1,300	Total							

Prepared by Marks Engineering

HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Printed 3/17/2022 Page 10

### **Summary for Pond P: Pond 1**

Inflow Area = 11.241 ac, 5.12% Impervious, Inflow Depth > 3.41" for 100-Year event

Inflow = 22.63 cfs @ 12.69 hrs, Volume= 3.192 af

Outflow = 22.64 cfs @ 12.71 hrs, Volume= 3.192 af, Atten= 0%, Lag= 0.7 min

Primary = 22.64 cfs @ 12.71 hrs, Volume= 3.192 af

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs Peak Elev= 684.39' @ 12.71 hrs Surf.Area= 1,633 sf Storage= 525 cf

Plug-Flow detention time= 0.2 min calculated for 3.179 af (100% of inflow)

Center-of-Mass det. time= 0.2 min (839.1 - 838.9)

Volume	Inve	ert Avail.Sto	rage Storage	Description						
#1	684.0	00' 121,10	61 cf Custom	Stage Data (Coni	i <b>c)</b> Listed below (Re	calc)				
Elevation	on	Surf.Area	Inc.Store	Cum.Store	Wet.Area					
(fee		(sq-ft)	(cubic-feet)	(cubic-feet)	(sq-ft)					
684.0	00	1,064	0	0	1,064					
686.0	00	5,241	5,778	5,778	5,258					
688.0	00	9,038	14,108	19,885	9,101					
690.0		13,071	21,985	41,871	13,201					
692.0		17,528	30,490	72,361	17,743					
693.5	50	19,879	28,037	100,398	20,204					
694.5	50	21,660	20,763	121,161	22,057					
Device	Routing	Invert	Outlet Device	S						
#1	Primary	683.50'	10.0' long x	10.0' breadth Broa	ad-Crested Rectar	ngular Weir				
	-		Head (feet) 0	.20 0.40 0.60 0.8	0 1.00 1.20 1.40	1.60				
			, ,	,	2.69 2.68 2.69 2	.67 2.64				
#2	Device 3	692.00'		Horiz. Orifice/Gra						
			Limited to wei							
#3	Primary	690.75'								
				L= 26.0' CMP, projecting, no headwall, Ke= 0.900						
					0.00' S= 0.0288 '/'					
n= 0.025 Corrugated PE, corrugated interior, Flow Area= 0.79 sf										

Primary OutFlow Max=22.57 cfs @ 12.71 hrs HW=684.39' (Free Discharge)

1=Broad-Crested Rectangular Weir (Weir Controls 22.57 cfs @ 2.53 fps)

-3=Culvert (Controls 0.00 cfs)


<sup>2=</sup>Orifice/Grate (Controls 0.00 cfs)

Printed 3/17/2022

Prepared by Marks Engineering
HydroCAD® 10.00-26 s/n 09315 © 2020 HydroCAD Software Solutions LLC

Page 11

## Pond P: Pond 1



## APPENDIX C

Stormwater Design Calculations

### 1. Water Quality Volume DA-1A

Drainage Area A = 11.25 acres 90% Rainfall Event P = 1

Percent Impervious I = 0.285 Imperveous / Total Area 1 = 0.285 (FT^2) (FT^2)

Total = 28.50 %

Rv = 0.05 + 0.009(I)

Rv = 0.307

 $WQ_v = (A \times Rv \times P)/12$ 

WQ<sub>v</sub> = 0.29 ac-ft 12516.69 cubic feet

Provided: 30000 Cubic Feet DRY SWALE STOARE VOLUME

### 4. Channel Protection Volume (1-year Storm For 24 hours)

Developed Tributary DA = 11.25 acres RCN = 85

Rainfall (1-yr) = **1.89** in.

Runoff 1-yr (Qd) = **0.78** 

(from TR-55 FIGURE 2.1)

Time of Concentration (Tc) = **0.21** hours

Ia = 0.2(1000/RCN - 10) = 0.35

Ia/P = 0.19

Form EXHIBIT 4-II (TR-55) Unit Peak Discharge for Type II Rainfall:

Qu = **645** csm/in

From FIGURE B.1 (NYS Stormwater Design Manual) (for 24 hours)

Qo/Qi = **0.025** 

Eq. 2.1.16 (NYS Stormwater Design Manual)

 $Vs/Vr = 0.682 - 1.43(Qo/Qi) + 1.64(Qo/Qi)^2 - 0.804(Qo/Qi)^3$ 

Vs/Vr = 0.647

Equation 2.1.17 (NYS Stormwater Design Manual)

 $Vs = (Vs/Vr \times Qd \times A)/12$ 

Vs = 0.47 ac-ft

20617 Cubic Feet

#### 5. Channel Protection Orfice

Channel Protecetion Volume Provided = **0.32** ac-ft

Head: From elevation: 690 to 692 = 2 feet

Average h = 1 feet

For 24-hour release:

Q = Volume/24hours/60minutes/60seconds

Q = 0.1613 cfs (average)

Orfice Equation:

 $Q = 0.6A(64.4H)^{0.5}$ 

 $A = Q/(0.6(64.4h)^{0.5})$ 

 $A = 0.03 \text{ ft}^2$ 

 $D = (A/\pi)^{0.5} \times 2$ 

D = **0.21** feet = 2.5 inches

Use: 2 -inch orfice

At elevation: 694.75 feet (NO ORIFICE NEEDED)

\*\*\*Do not use a Channel Orfice, smaller than a minimum of 3"

Version 1.7 Last Updated: 10/02/2015

## Total Water Quality Volume Calculation WQv(acre-feet) = [(P)(Rv)(A)] /12

Is this project subject to Chapter 10 of the NYS Design Manual (i.e. WQv is equal to post-				
development 1 year runoff volume)?	No			

Design Point: storm

P= 1.89 inch

Manually enter P, Total Area and Impervious Cover.

Breakdown of Subcatchments								
Catchment Number	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Rv	WQv (ft³)	Description		
1	11.25	2.37	21%	0.24	18,492	Dry Swale		
2								
3								
4								
5								
6								
7								
8								
9		_		_				
10								
Subtotal (1-30)	11.25	2.37	21%	0.24	18,492	Subtotal 1		
Total	11.25	2.37	21%	0.24	18,492	Initial WQv		

Identify Runoff Reduction Techniques By Area							
Technique	Total Contributing Area	Contributing Impervious Area	Notes				
	(Acre)	(Acre)					
Conservation of Natural Areas	0.00	0.00	minimum 10,000 sf				
Riparian Buffers	0.00	0.00	maximum contributing length 75 feet to 150 feet				
Filter Strips	0.00	0.00					
Tree Planting	0.00	0.00	Up to 100 sf directly connected impervious area may be subtracted per tree				
Total	0.00	0.00					

Recalculate WQv after application of Area Reduction Techniques								
	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Runoff Coefficient Rv	WQv (ft³)			
"< <initial td="" wqv"<=""><td>11.25</td><td>2.37</td><td>21%</td><td>0.24</td><td>18,492</td></initial>	11.25	2.37	21%	0.24	18,492			
Subtract Area	0.00	0.00						
WQv adjusted after Area Reductions	11.25	2.37	21%	0.24	18,492			
Disconnection of Rooftops		0.00						
Adjusted WQv after Area Reduction and Rooftop Disconnect	11.25	2.37	21%	0.24	18,492			
WQv reduced by Area Reduction techniques					0			

	Runoff Reduction V	olume a	and Treated v	olumes		
	Runoff Reduction Techiques/Standard SMPs		Total Contributing Area	Total Contributing Impervious Area	WQv Reduced (RRv)	WQv Treated
			(acres)	(acres)	cf	cf
	Conservation of Natural Areas	RR-1	0.00	0.00		
Area/Volume Reduction	Sheetflow to Riparian Buffers/Filter Strips	RR-2	0.00	0.00		
duci	Tree Planting/Tree Pit	RR-3	0.00	0.00		
Rec	Disconnection of Rooftop Runoff	RR-4		0.00		
me	Vegetated Swale	RR-5	0.00	0.00	0	
olur	Rain Garden	RR-6	0.00	0.00	0	
Š	Stormwater Planter	RR-7	0.00	0.00	0	
۸re	Rain Barrel/Cistern	RR-8	0.00	0.00	0	
1	Porous Pavement	RR-9	0.00	0.00	0	
	Green Roof (Intensive & Extensive)	RR-10	0.00	0.00	0	
	Infiltration Trench	I-1	0.00	0.00	0	0
IPs city	Infiltration Basin	I-2	0.00	0.00	0	0
SN	Dry Well	I-3	0.00	0.00	0	0
ard , Ca	Underground Infiltration System	I-4	0.00			
Standard SMPs w/RRv Capacity	Bioretention & Infiltration Bioretention		0.00	0.00	0	0
	Dry swale	0-1	11.25	2.37	10887	7605
	Micropool Extended Detention (P-1)					
	Wet Pond (P-2)	P-2				
	Wet Extended Detention (P-3)	P-3				
	Multiple Pond system (P-4)	P-4				
S	Pocket Pond (p-5)	P-5				
SMPs	Surface Sand filter (F-1)	F-1				
	Underground Sand filter (F-2)	F-2				
ıdaı	Perimeter Sand Filter (F-3)	F-3				
Standard	Organic Filter (F-4	F-4				
0,	Shallow Wetland (W-1)	W-1				
	Extended Detention Wetland (W-2	W-2				
	Pond/Wetland System (W-3)	W-3				
	Pocket Wetland (W-4)	W-4				
	Wet Swale (O-2)					
	Totals by Area Reduction	$\rightarrow$	0.00	0.00	0	
	Totals by Volume Reduction	$\rightarrow$	0.00	0.00	0	
	Totals by Standard SMP w/RRV	$\rightarrow$	11.25	2.37	10887	7605
	Totals by Standard SMP	$\rightarrow$	0.00	0.00		0
Т	otals ( Area + Volume + all SMPs)	$\rightarrow$	11.25	2.37	10,887	7,605
	Impervious Cover V	okay				

## Minimum RRv

Enter the Soils Da	ta for the site	
Soil Group	Acres	S
Α		55%
В		40%
С	0.00	30%
D	11.25	20%
Total Area	11.25	
Calculate the Min	imum RRv	
S =	0.20	
Impervious =	2.37	acre
Precipitation	1.89	in
Rv	0.95	
Minimum RRv	3,089	ft3
	0.07	af

## **NOI QUESTIONS**

#	NOI Question	Reporte	d Value	
		cf	af	
28	Total Water Quality Volume (WQv) Required		0.425	
30	Total RRV Provided		0.250	
31	Is RRv Provided ≥WQv Required?	No	o	
32	Minimum RRv 3089		0.071	
32a	Is RRv Provided ≥ Minimum RRv Required?	Yes		
33a	Total WQv Treated	7605	0.175	
34	Sum of Volume Reduced & Treated		0.425	
34	Sum of Volume Reduced and Treated 18492 0.4		0.425	
35	Is Sum RRv Provided and WQv Provided ≥WQv Required?	Ye	S	

	Apply Peak Flow Attenuation						
36	Channel Protection	Срv					
37	Overbank	Qp					
37	Extreme Flood Control	Qf					
	Are Quantity Control requirements met?	Yes	Plan Completed				

## Planning

Practice	Description	Application
Preservation of Undisturbed Areas	Delineate and place into permanent conservation undisturbed forests, native vegetated areas, riparian corridors, wetlands, and natural terrain.	Considered & Not Applied
Preservation of Buffers	Define, delineate and preserve naturally vegetated buffers along perennial streams, rivers, shorelines and wetlands.	N/A
Reduction of Clearing and Grading	Limit clearing and grading to the minimum amount needed for roads, driveways, foundations, utilities and stormwater management facilities.	Considered & Applied
Locating Development in Less Sensitive Areas	Avoid sensitive resource areas such as floodplains, steep slopes, erodible soils, wetlands, mature forests and critical habitats by locating development to fit the terrain in areas that will create the least impact.	Considered & Applied
Open Space Design	Use clustering, conservation design or open space design to reduce impervious cover, preserve more open space and protect water resources.	N/A
Soil Restoration	Restore the original properties and porosity of the soil by deep till and amendment with compost to reduce the generation of runoff and enhance the runoff reduction performance of post construction practices.	Considered & Applied
Roadway Reduction	Minimize roadway widths and lengths to reduce site impervious area	Considered & Applied
Sidewalk Reduction	Minimize sidewalk lengths and widths to reduce site impervious area	Considered & Applied
Driveway Reduction	Minimize driveway lengths and widths to reduce site impervious area	Considered & Applied
Cul-de-sac Reduction	Minimize the number of cul-de-sacs and incorporate landscaped areas to reduce their impervious cover.	N/A
Building Footprint Reduction	Reduce the impervious footprint of residences and commercial buildings by using alternate or taller buildings while maintaining the same floor to area ratio.	Considered & Not Applied
Parking Reduction	Reduce imperviousness on parking lots by eliminating unneeded spaces, providing compact car spaces and efficient parking lanes, minimizing stall dimensions, using porous pavement surfaces in overflow parking areas, and using multi-storied parking decks where appropriate.	Considered & Applied

## Dry Swale Worksheet

Design Point:	storm	<u> </u>					
	Enter	Site Data For	Drainage Area	a to be 1	reated by	Practice	
Catchment Number	Total Area (Acres)	Impervious Area (Acres)	Percent Impervious %	Rv	WQv (ft <sup>3</sup> )	Precipitation (in)	Description
1	11.25	2.37	0.21	0.24	18491.64	1.89	Dry Swale
Enter Impervious Area Reduced by Disconnection of Rooftops 0.00			21%	0.24	18,492	< <wqv ac<br="" after="">Disconnected R</wqv>	•
Pretreatment Provided					ı	Pretreatment T	•
Pretreatment (10% of WQv)			1,849	ft <sup>3</sup>		Veg Buff	er
		Calculat	e Available St	orage C	apacity		
Bottom Width 8 ft			_			-	ght feet to avoid less than two feet
Side Slope (X:1) 4 Okay			Channels shall be designed with moderate side slopes (flatter than 3:1) for most conditions. 2:1 is the absolute maximum side slope				
Longitudinal Slope	1%	Okay	·				
Flow Depth	1.5	ft	Maximum ponding depth of one foot at the mid-point of the channel, and a maximum depth of 18" at the end point of the channel (for storage of the WQv)				•
Top Width	20	ft				Γw	
Area	21.00	sf	1			d	
Minimum Length	792	ft				u	
Actual Length	2504	ft			E	$B_{W}$	
End Point Depth check	1.50	Okay	A maximum of storage of the			end point of the	e channel (for
Storage Capacity	54,433	ft <sup>3</sup>					
Soil Group (HSG	i)		D				
			Runoff Redu	ıction			
Is the Dry Swale practice?	contributing flo	ow to another	No	Select	Practice		N/A
RRv	10,887	10,887   ft 3   Runnoff Reduction equals 40% in HSG A and B and 20% in HSG and D up to the WQv			and 20% in HSG C		
Volume Treated	7,605	ft <sup>3</sup>	This is the difference between the WQv calculated and the runoff reduction achieved in the swale				
Volume Directed	0	ft <sup>3</sup>	This volume is directed another practice				
Volume √ Okay Check to be sure that channel is long enough to store WQv						store WQv	

## Dry Swale Worksheet

Total RRV 10,886.63

Total Area 11.25

Total Impervious Area 2.37

Total Volume Treated 7,605.01
Rooftop Disconnect Impervious Area Total 0.00

## **APPENDIX D**

Notice of Intent (NOI)

#### NOTICE OF INTENT



## New York State Department of Environmental Conservation Division of Water

## 625 Broadway, 4th Floor Albany, New York 12233-3505

NYR	
-----	--

(for DEC use only)

Stormwater Discharges Associated with Construction Activity Under State Pollutant Discharge Elimination System (SPDES) General Permit # GP-0-20-001 All sections must be completed unless otherwise noted. Failure to complete all items may result in this form being returned to you, thereby delaying your coverage under this General Permit. Applicants must read and understand the conditions of the permit and prepare a Stormwater Pollution Prevention Plan prior to submitting this NOI. Applicants are responsible for identifying and obtaining other DEC permits that may be required.

# -IMPORTANTRETURN THIS FORM TO THE ADDRESS ABOVE

OWNER/OPERATOR MUST SIGN FORM

	Owner/Operator Information																											
									Ī																			
Owner/Operator			y N		$\Box$		_		$\top$	T		ne/	Mu	nic	cip	al	it	y N	Jam	e)	l		<u> </u>				Т	$\neg$
Procut	t e r	r s		L	a i	n c	d s	С	a	р	е															Ш		$\Box$
Owner/Operator	Conta	act	Рe	rso	on :	Las	st N	Iam	е	(NO	Τ (	CON	SU	LTP	INA	])												
Pisare	ς <u> </u>																											
Owner/Operator	Conta	act	Рe	rso	on 1	Fir	st	Na	me																			
Steven																												
Owner/Operator	Mail	ing	Ad	dre	ess		'	'		•	•		·	· · · ·			•					'		'				
5 2 4 0 N	o t t	-	R	0	a	d																						
City																												
Canand	a i c	gu	a																									
State	Zip			_																								
NY	1 4	4 2	2 4	_																								
   Phone (Owner/O	perato	or)					F	ax	(0	wne	er/	Ope	era	ato	r)													
5 8 5 - 3 9	4 - 6	6 9	8	5						_				_														
										_				_					•									
Email (Owner/Op			1	<u>a</u>	<u> </u>	<u> </u>		Τ,	Т																		Т	$\neg$
procut.	t e r	s	4	@	g 1	II d	a i	1	•	С	0	m																$\Box$
FED TAX ID																												
_			12	not	re	CII.	ire	ન f	or	ir	di	vi.	1112	10	`													
			_ (1	100	TC	qu.	- T C	<b>а</b> 1	.01	Т1	·uı	ν т (	, ua	13	,													

Project Si	ite Inf	orma	tic	on										
Project/Site Name														
Landscape Supply &	СО	n t	r	a c	t	i	n g	F	a	С	i l	i	t s	7
Street Address (NOT P.O. BOX)									T	I				
2   9   7   0     C   o   u   n   t   y     R   o   a   d     1   0	0													
Side of Street  North South East West  City/Town/Village (THAT ISSUES BUILDING PE	RMIT)													
C   a   n   a   n   d   a   i   g   u   a														
State Zip County N Y 1 4 4 2 4 - Onta	ric	)							DE	ic :	Regi 8	on		
County Road 46														
Distance to Nearest Cross Street (Feet)				rojec Nort			Rela	tion <b>h</b>	to Ea			St:		-
Tax Map Numbers Section-Block-Parcel			T	ax M	ap	Num	bers							
8 4 . 0 0 - 1 - 4 5 . 2 0					Ī									

1. Provide the Geographic Coordinates for the project site. To do this, go to the NYSDEC Stormwater Interactive Map on the DEC website at:

#### https://gisservices.dec.ny.gov/gis/stormwater/

Zoom into your Project Location such that you can accurately click on the centroid of your site. Once you have located the centroid of your project site, go to the bottom right hand corner of the map for the X, Y coordinates. Enter the coordinates into the boxes below. For problems with the interactive map use the help function.

Y C	coor	dina	ates	(N	orth	ning	)
4	2	8	8	7	9	4	
Ex.	42	. 652	2				

2. What is the nature of this construction project?

• New Construction

• Redevelopment with increase in impervious area

• Redevelopment with no increase in impervious area

3. Select the predominant land use for both p SELECT ONLY ONE CHOICE FOR EACH	re and post development conditions.
Pre-Development Existing Land Use	Post-Development Future Land Use
○ FOREST	O SINGLE FAMILY HOME Number of Lots
PASTURE/OPEN LAND	O SINGLE FAMILY SUBDIVISION
○ CULTIVATED LAND	O TOWN HOME RESIDENTIAL
O SINGLE FAMILY HOME	○ MULTIFAMILY RESIDENTIAL
O SINGLE FAMILY SUBDIVISION	O INSTITUTIONAL/SCHOOL
O TOWN HOME RESIDENTIAL	○ INDUSTRIAL
○ MULTIFAMILY RESIDENTIAL	● COMMERCIAL
○ INSTITUTIONAL/SCHOOL	O MUNICIPAL
○ INDUSTRIAL	O ROAD/HIGHWAY
○ COMMERCIAL	© RECREATIONAL/SPORTS FIELD
○ ROAD/HIGHWAY	O BIKE PATH/TRAIL
○ RECREATIONAL/SPORTS FIELD	○ LINEAR UTILITY (water, sewer, gas, etc.)
○ BIKE PATH/TRAIL	O PARKING LOT
O LINEAR UTILITY	CLEARING/GRADING ONLY
O PARKING LOT	O DEMOLITION, NO REDEVELOPMENT
OTHER	○ WELL DRILLING ACTIVITY *(Oil, Gas, etc.)
	○ OTHER
*Note: for gas well drilling, non-high volume	hydraulic fractured wells only
	al area to be disturbed; for redevelopment constructed within the
5. Do you plan to disturb more than 5 acres or	f soil at any one time? O Yes No
6. Indicate the percentage of each Hydrologic	Soil Group(HSG) at the site.
<b>A</b>	<b>c D</b>
7. Is this a phased project?	○ Yes ● No
3. Enter the planned start and end dates of the disturbance activities.	

																												_								_	
9.		den		_		e nea	re	st	su	rface	∋ w	ate	rb	od	у (	ies	5)	to	wh	ic	h	cor	nst	ru	ıct	io	n	si	te	r	un	of	£ω	7il	1		
Nam		ısc	iai	ge	•																																
U	n	n a	m	е	d	С	1	a	s	s	С		S	t	r	е	a	m										T							$\top$		
				T	T			Ť																			T	Ť		Ť						Ť	
9a	١.	Т	ype	0	f w	ater	bod	dy	ide	entif	iec	d in	า	Que	est	cic	n	9?																			
(	0 1	Wet]	an	d /	/ S	tate	Jι	ıri	sdi	ctic	n C	)n S	Sit	te	( <i>P</i>	Ans	we	r 9	b)																		
(	0 1	Wet	an	d /	/ S	tate	Jι	ıri	sdi	ctic	n C	ff	S	ite	)																						
(	0 1	Wet	.an	d /	/ F	edera	al	Ju	ris	sdict	ion	or Or	1 5	Sit	e	(A	ns	wer	9	b)																	
(	0 1	Wet	an	d /	/ F	edera	al	Ju	ris	sdict	ion	n Of	f	Si	Lte	)																					
(		Stre	am	/	Cr	eek (	On	Si	te																												
(	0	Stre	am	/	Cr	eek (	Off	E S	it∈	9																											
(	) I	Rive	er (	On	Si	te																		_			_										
(	O 1	Rive	er (	Ofi	E S	ite												9b	•	Н	OW	Wa	as	th	e	we	tl.	an	d :	id	en <sup>.</sup>	tii	fie	ed?			
(	0 :	Lake	e O:	n S	Sit	е														R	leg	rula	ato	ory	7 N	ſap											
(	0 :	Lake	0	ff	Si	te																ine						ns	ul	ta	.nt						
(	0 (	Othe	er '	Гур	pe	On Si	it∈	)												) D	el	ine	eat	cec	d k	У	Ar	my	· C	or	ps	0	f E	Eng	ine	eer	îs.
(	0 (	Othe	er '	Гур	ре	Off S	Sit	:e												) C	th	er	( =	Lde	ent	if	у)										
		•	•	•					•																												/
10	١	п	2 6	+ h	<u> </u>	urfa	<b>CO</b>	T.7 =	1+0	rhodi	7 ( i a	- c l	i	n (	~114	> e t	- i o	n (	a h		n	i de	an+	·if	: 1 6	d	26	2						_			
10	•					gmen														,	11	Tue	5110	. 1. 1	. 1 0	·u	as	а			0	Ye	s		No		
11	. •					roje C of						one	0	ft	the	e №	Vat	ers	she	ds	i	der	nti	fi.	.ec	li	n				0	Ye	s		No		
			- 1																																		
12	· •					ojec														l																	
			rea ate			ocia	te	d w	/itl	h AA	and	d A	4-	S	cla	ass	sif	ie	k												0	Ye	s	•	No		
		I	Еn	ο,	sk	ip q	ue	sti	lon	13.																											
13	3.	D	oes	t.	his	con	st	ruc	cti	on ac	ctiv	vit <sup>,</sup>	У	di	stı	urk	o 1	ano	d w	/it	h	no															
						impe d as																Pł	nas	e	is						0	Ye	s		No		
						hat														1.																	
14						proj														۷	~ -	~ ±									$\bigcirc$	v-	_		<b>N</b> 7 -		
			egu rea		ceo	l wet	та	na	or	tne	pro	)Te	Jt	ea	Τ(	JU	IO	ot	ad	.ја	ce:	nτ									$\cup$	Ye	S		No		

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?	○ No ○ Unknown
16. What is the name of the municipality/entity that owns the separate system?	e storm sewer
Town of Canandaigua	
17. Does any runoff from the site enter a sewer classified as a Combined Sewer?	● No ○ Unknown
18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?	○ Yes ● No
19. Is this property owned by a state authority, state agency, federal government or local government?	○ Yes ● No
20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.)	○ Yes ● No
21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)?	• Yes O No
Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)? If No, skip questions 23 and 27-39.	○ Yes ● No
23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual?	t Yes O No

24	•	Th	ne	Sto	rn	nwa	te	r 1	Pol	Llu	itic	on	Pr	ev	ent	cio	n	Pl	an	(S	WP	PP	) v	vas	p:	rep	oar	ed	by	у:						
•	P:	roi	fes	sic	na	al	En	gi	ne	er	(P	.E	. )																							
(	) s	oi]	L a	ind	Wa	ate	r	Co	ns	erv	zat:	ior	ı E	)is	tr	ict	. (	(SW	CD	)																
		_		ere					_																											
				ied				SS	io	nal	Li	n I	Erc	si	on	an	d	Se	diı	mer	nt	Co	nt:	ro]	L (	CP	ESC	2)								
				′0pe	era	ato	r																													
(	)   	the	er		Τ		Т		Т		T		Т		Т	T	T	T	Т	T	T	Т	T	T	T	Т		T	Т	T		T		T	7	
	L																																			
CMDD	ם ח																																			
SWPP M a	r	k	s S		Е	n	g	i	n	е	е	r	i	n	g	,		Р	•	С																
Cont	act	N	ame	e (:	La	st,	, :	Spa	ce	, 1	Fir	st	)																							
Ma	r	k	s	,		В	r	е	n	n	a	n																								
Mail	ing		dd:	res	s					r								ı																		_
4 2		В	е	е	m	a	n		S	t	•																									$\Box$
City	<u> </u>			,	П				I	Π	Π	T									<u> </u>	Т			Π				I	I	<u> </u>		Π	Ι		$\neg$
Ca		a		d	a	i	g	u	a																											
Stat N Y	e ]	Zi;	р 4	4	2	4		Г	Π	Π																										
	_	Ľ	4	4	_	4	-												,		_															
Phon 5 8	5	_	9	0	5	_[	0	3	6	0	]									Fax	Κ		_				_ [									
Emai						L		ــــــــــــــــــــــــــــــــــــــ	Ļ	Ļ	J								L																	
b m	T	r	k	s	<u>a</u>	m	a	r	k	s	е	n	g	i	n	е	e	r	i	n	g		С	0	m											
	T										$\Box$																									╡
<u></u>					_																															$\neg$

#### SWPPP Preparer Certification

I hereby certify that the Stormwater Pollution Prevention Plan (SWPPP) for this project has been prepared in accordance with the terms and conditions of the GP-0-20-001. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of this permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

First Name	MI
Brennan	A
Last Name	
Marks	
Signature	
	Date
10010	0 3 / 0 1 / 2 0 2 2

0 -																							_				_			-																	
25.					ons es										C	9 1	sc	ch	ed	u.	le	f	0	r t	:he	=	pl	ar	ne	ed	ma	an	ag	∋m	en	t				•	Y	es			N	o	
26.					<b>all</b> d d													S	ed	i.	mei	nt		COI	nt:	20	1	pr	rac	ct:	ic	es	t]	na	t	wi	1	1	be	€							
				Te	mp	01	ca:	ry	7 :	St	r	u	ct	u	r	al	L											7	7e	ge	eta	at	i	re	M	ie	a	su	r	es	-						
		(	) C	he	ck :	Da	ms	;																			0	B	ru	sh	М	lat	ti	ng	Г												
			C	on	str	uc	ti	.01	n I	Ro	ad	L	St	ak	οi	li	ĹΖ	at	i	or	ı						0	D۱	un	е	St	ab	il	iz	at	i	or	1									
			D	ust	c C	or	tr	ю.	l																		0	G	ra	ss	ed	l W	at	er	wa	У											
		(	E	art	h :	Di	.ke	•																			0	Mτ	ul(	ch	in	g															
		(	L	eve	<b>e</b> 1	Sp	re	a	deı	r																	0	P	rot	te	ct	in	g	Ve	ge	ta	at	ic	n								
		(	P	er	ime	te	r	D:	ike	∍/	Sw	a.	le	!													0	Re	ec:	re	at	ic	n	Ar	ea	. :	Ιn	npr	0	vei	me	ent					
		(	P	ip	S	10	pe	: I	Dra	ai	n																	Se	ee	di	ng	i															
		(	P	ort	ab	16	: S	e	dir	ne	nt	: '	Га	nl	2												0	S	odo	di	ng	Ī															
		(	R	oc]	c D	an	ı																				0	St	tra	aw	/н	ay	В	al	.e	D:	ik	e									
		(	) s	ed:	ime	nt	B	a	sir	1																	0	St	tr	ea	mb	an	k	Pr	ot	e	ct	ic	n								
		(	) s	ed:	ime	nt	T	'r	aps	5																	0	Te	emj	ро	ra	ry	S	wa	le	•											
			s	ilt	F	er	ce	•																				T	gc	so	il	in	g														
			s	tal	oil	iz	ed	l (	Cor	ns	tr	u	ct	i	n	E	En	tı	rai	ac	e						0	V	eg	et	at	in	g	Wa	te	rı	wa	ıys	3								
		(	) s	to:	cm :	Dr	ai	.n	Ir	ı1	et	: 1	Pr	ot	:e	ct	i	01	1									E	e:	rn	ıaı	ne	nt		St	r	u	ct	u	ra	1						
		(	) <b>s</b>	tra	w/	Ha	y	В	ale	9	Di	.k	е															Ξ								_	_				_						
		(	T	emj	or	ar	У	A	cce	es	s	W	at	eı	:w	ay	?	Cı	0:	SS	ir	g					0	De	eb:	ri	s	Ва	si	n													
		(	T	emj	or	ar	У	St	toı	cm	dr	a	in	Ι	ì	ve	er	s	LO	n							0	D:	iv	er	si	on.	l														
		(	T	emj	or	ar	У	Sı	wa]	Le																	0	G	ra	de	S	ta	bi	li	za	t:	ic	n	S	tr	uc	tu	re	9			
		(	T	url	oid	it	У	Cı	urt	:a	in	ì																					lin	_													
		(	o w	ate	er :	ba	rs	;																			0	L:	in	ed	W	at	er	wa	У	(1	Rc	ck	<b>c)</b>								
																											0	Pa	ave	ed	С	ha	nn	el	. (	C	or	cr	:e	te	)						
			I	3i	ote	c	hr	ì	ca	1																	0	Pa	ave	ed	F	'lu	me														
			<b>(</b> E	Bru	sh	M	ati	ti	ng																		0	Re	eta	ai	ni	ng	W	al	1												
			○ <b>v</b>	īat	tli	'n	g																				0	R:	ip:	ra	p	S1	op.	e	Pr	ot	tε	ect	i	on							
																											0	R	oc]	k	Ou	t1	et	P	rc	te	ec	ti	LO	n							
Ot	th.	er																									0	St	tr	ea	mb	an	k	Pr	ot	e	ct	ic	n								
		$\perp$						$\perp$			1	$\perp$			$\perp$			$\perp$				$\perp$				$\perp$					$\perp$					1_	_				$\perp$			$\perp$			

#### Post-construction Stormwater Management Practice (SMP) Requirements

Important: Completion of Questions 27-39 is not required
 if response to Question 22 is No.

- 27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.
  - Preservation of Undisturbed Areas
  - Preservation of Buffers
  - Reduction of Clearing and Grading
  - Locating Development in Less Sensitive Areas
  - O Roadway Reduction
  - Sidewalk Reduction
  - Driveway Reduction
  - O Cul-de-sac Reduction
  - Building Footprint Reduction
  - Parking Reduction
- 27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).
  - All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).
  - O Compacted areas were considered as impervious cover when calculating the **WQv Required**, and the compacted areas were assigned a post-construction Hydrologic Soil Group (HSG) designation that is one level less permeable than existing conditions for the hydrology analysis.
- 28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout).

### Total WQv Required

0 4 2 5 acre-feet

29. Identify the RR techniques (Area Reduction), RR techniques (Volume Reduction) and Standard SMPs with RRv Capacity in Table 1 (See Page 9) that were used to  $\underline{\text{reduce}}$  the Total WQv Required(#28).

Also, provide in Table 1 the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

<u>Note:</u> Redevelopment projects shall use Tables 1 and 2 to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

# Table 1 - Runoff Reduction (RR) Techniques and Standard Stormwater Management Practices (SMPs)

	Total Contributing	<u> </u>	otal	. Co	ntı	rib	uting
RR Techniques (Area Reduction)	Area (acres)	Imp	ervi	ous	A	rea	(acres
Conservation of Natural Areas (RR-1)		and/or			].[		
Sheetflow to Riparian Buffers/Filters Strips (RR-2)		and/or			].[		
○ Tree Planting/Tree Pit (RR-3)		and/or					
O Disconnection of Rooftop Runoff (RR-4)		and/or			<b>].</b> [	$\perp$	
RR Techniques (Volume Reduction)					1 [		
O Vegetated Swale (RR-5) ·····						_	
○ Rain Garden (RR-6)					.		
○ Stormwater Planter (RR-7)					.		
○ Rain Barrel/Cistern (RR-8)					.		
O Porous Pavement (RR-9)					<b>  .</b>		
○ Green Roof (RR-10)					].[		
Standard SMPs with RRv Capacity					1 [		
○ Infiltration Trench (I-1) ·····					-		
○ Infiltration Basin (I-2) ······					.		
Opry Well (I-3)					.		
○ Underground Infiltration System (I-4)	• • • • • • • • • • • • • • • • • • • •				.		
○ Bioretention (F-5)					.		
● Dry Swale (0-1) · · · · · · · · · · · · · · · · · · ·				2	].[	3	7
Standard SMPs					1 [		
○ Micropool Extended Detention (P-1)					.	_	
○ Wet Pond (P-2) · · · · · · · · · · · · · · · · · · ·				_	-	_	
○ Wet Extended Detention (P-3) ·····					-	_	
○ Multiple Pond System (P-4) ·····					-	_	
● Pocket Pond (P-5) · · · · · · · · · · · · · · · · · · ·				2	.	3	7
○ Surface Sand Filter (F-1) ·····					-		
○ Underground Sand Filter (F-2) ······							
O Perimeter Sand Filter (F-3) ·····					].[		
Organic Filter (F-4)							
○ Shallow Wetland (W-1)					.[		
○ Extended Detention Wetland (W-2)					].[		
○ Pond/Wetland System (W-3)					.		
○ Pocket Wetland (W-4)					].[		
○ Wet Swale (0-2)							

## Table 2 -Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY) Total Contributing Alternative SMP Impervious Area(acres) ○ Hydrodynamic ..... ○ Wet Vault O Media Filter Other Provide the name and manufacturer of the Alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment. Name Manufacturer Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project. 30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity identified in question 29. Total RRv provided 0 5 0 acre-feet 31. Is the Total RRv provided (#30) greater than or equal to the total WQv required (#28). O Yes No If Yes, go to question 36. If No, go to question 32. 32. Provide the Minimum RRv required based on HSG. [Minimum RRv Required = (P)(0.95)(Ai)/12, Ai=(S)(Aic)] Minimum RRv Required acre-feet 32a. Is the Total RRv provided (#30) greater than or equal to the O No Yes Minimum RRv Required (#32)? If Yes, go to question 33. Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). A detailed evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included in the If No, sizing criteria has not been met, so NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

33. Identify the Standard SMPs in Table 1 and, if applicable, the Alternative SMPs in Table 2 that were used to treat the remaining total WQv(=Total WQv Required in 28 - Total RRv Provided in 30).

Also, provide in Table 1 and 2 the total  $\underline{\text{impervious}}$  area that contributes runoff to each practice selected.

Note: Use Tables 1 and 2 to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question 29.

## WQv Provided

0 . 1 7 5 acre-feet

34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).



35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)?  $\blacksquare$  Yes  $\bigcirc$  No

If Yes, go to question 36.

If No, sizing criteria has not been met, so NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv) required and provided or select waiver (36a), if applicable.

CPv Requi:	red	CPv Provided											
	acre-feet	acre-feet											

36a. The need to provide channel protection has been waived because:

- Site discharges directly to tidal waters or a fifth order or larger stream.
- O Reduction of the total CPv is achieved on site through runoff reduction techniques or infiltration systems.
- 37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (37a), if applicable.

## Total Overbank Flood Control Criteria (Qp)

Pre-Development Post-development

CFS CFS

Total Extreme Flood Control Criteria (Qf)

Pre-Development
Post-development
CFS
CFS

37a.	(	Si or O Do	te a wns	di fi str	sch fth ean	nar n c	ges rde nal	der ys	ire or	ctl lar rev	y t gei eal	:0 : s	ti tr	da ea:	1 v m.	vat	er	3			red	b	eca	nus	e:						
38.	Has a post-devel	-con lope es,	str ed? Ide	ruc ent:	tic ify	n t	sto he	rm ent	wat tit	er	man	ag	eme	ent	t p	ra	cti	.ce	e(s)	) k	ee					•	Yes	5	0	No	
	Pr	0 0	u	t	t	е	r	s	I	а	n	d	s	С	a	р	i	n	g												
39.	Use t for m	not	rec	duc	ing	, 1	00%	0	f W	Qν	rec	ſui	re	d (÷	#28	3).	( 5	See	e qı	ues	sti	on	32	2a)	_		ica	tio	on		

## 4285089826

40.	Identity other DEC permits, existing and new, that are required for this project/facility.	
	○ Air Pollution Control	
	○ Coastal Erosion	
	○ Hazardous Waste	
	○ Long Island Wells	
	○ Mined Land Reclamation	
	○ Solid Waste	
	O Navigable Waters Protection / Article 15	
	○ Water Quality Certificate	
	○ Dam Safety	
	○ Water Supply	
	○ Freshwater Wetlands/Article 24	
	○ Tidal Wetlands	
	○ Wild, Scenic and Recreational Rivers	
	O Stream Bed or Bank Protection / Article 15	
	○ Endangered or Threatened Species(Incidental Take Permit)	
	○ Individual SPDES	
	○ SPDES Multi-Sector GP N Y R	
	Other	
	● None	
41.	Does this project require a US Army Corps of Engineers Wetland Permit?  If Yes, Indicate Size of Impact.  O Yes No	
42.	Is this project subject to the requirements of a regulated, traditional land use control MS4?   (If No, skip question 43)   ○ Yes ● No	
43.	Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?	
44.	If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned. $NYR$	

#### Owner/Operator Certification

I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.

Print	t F	irs	t Na	ame								MI
St	е	v e	n									R
Print	t L	ast	Nar	ne								
Pi	s	a 1	: e	k								
Owne	r/C	per	ato	r S	igı	natu	re					
												Date
												0 3 / 0 1 / 2 0 2 2

## **APPENDIX E**

MS4 Stormwater Pollution Prevention Plan (SWPPP)
Acceptance Form -

## **APPENDIX F**

## MAINTENANCE AGREEMENT

and
Management Inspection Checklist

## New York State Stormwater Management Design Manual

Chapter 6: Performance Criteria
Section 6.1 Stormwater Ponds

#### **Stormwater Ponds**



**Description:** Constructed stormwater retention basin that has a permanent pool (or micropool). Runoff from each rain event is detained and treated in the pool through settling and biological uptake mechanisms.

**Design Options:** Micropool Extended Detention (P-1), Wet Pond (P-2), Wet Extended Detention (P-3), Multiple Pond (P-4), Pocket Pond (P-5)

#### **KEY CONSIDERATIONS**

#### **FEASIBILITY**

- Contributing drainage area greater than 10 acres for P-1, 25 acres for P-2 to P-4.
- Follow DEC Guidelines for Design of Dams.
- Provide a minimum 2' separation from the groundwater in sole source aquifers.
- Do not locate ponds in jurisdictional wetlands.
- Avoid directing hotspot runoff to design P-5.

### **CONVEYANCE**

- Forebay at each inlet, unless the inlet contributes less than 10% of the total inflow, 4' to 6' deep.
- Stabilize the channel below the pond to prevent erosion.
- Stilling basin at the outlet to reduce velocities.

### **PREATREATMENT**

- Forebay volume at least 10% of the WQ<sub>v</sub>
- Forebay shall be designed with non-erosive outlet conditions.
- Provide direct access to the forebay for maintenance equipment
- In sole source aquifers, provide 100% pretreatment for hotspot runoff.

#### **TREATMENT**

- Provide the water quality volume in a combination of permanent pool and extended detention (Table 6.1 in manual provides limitations on storage breakdown)
- Minimum length to width ratio of 1.5:1
- Minimum surface area to drainage area ratio of 1:100

#### LANDSCAPING

## STORMWATER MANAGEMENT SUITABILITY

X Water Quality

X Channel Protection

X Overbank Flood Protection

X Extreme Flood Protection

### Accepts Hotspot Runoff: Yes

(2 feet minimum separation distance required to water table)

## FEASIBILITY CONSIDERATIONS

L Cost

L Maintenance Burden

**Key:** L=Low M=Moderate H=High

## Residential Subdivision Use: Yes

High Density/Ultra-Urban: No

**Soils:** Hydrologic group 'A' soils may require pond liner

Hydrologic group 'D' soils may have compaction constraints

#### **Other Considerations:**

Thermal effects

## New York State Stormwater Management Design Manual

Chapter 6: Performance Criteria
Section 6.1 Stormwater Ponds

- Provide a minimum 10' and preferably 15' safety bench extending from the high water mark, with a maximum slope of 6%.
- Provide an aquatic bench extending 15 feet outward from the shoreline, and a maximum depth of 18" below normal water elevation.
- Develop a landscaping plan.
- Provide a 25'pond buffer.
- No woody vegetation within 15 feet of the toe of the embankment, or 25 feet from the principal spillway.

## MAINTENANCE REQUIREMENTS

- Legally binding maintenance agreement
- Sediment removal from forebay every five to six years or when 50% full.
- Provide a maintenance easement and right-of-way.
- Removable trash rack on the principal spillway.
- Non-clogging low flow orifice
- Riser in the embankment.
- Pond drain required, capable of drawing down the pond in 24 hours.
- Notification required for pond drainage.
- Provide an adjustable gate valve on both the WQ<sub>v</sub>-ED pipe, and the pond drain.
- Side Slopes less than 3:1, and terminate at a safety bench.
- Principal spillway shall not permit access by small children, and endwalls above pipes greater than 48" in diameter shall be fenced.

- Outlet clogging
- Safety bench

#### POLLUTANT REMOVAL

- G Phosphorus
- G Nitrogen
- G Metals Cadmium, Copper,Lead, and Zinc removal
- G Pathogens Coliform, E.Coli, Streptococci removal

Key: G=Good F=Fair P=Poor

## **APPENDIX G**

Notice of Termination (NOT)

## **New York State Department of Environmental Conservation Division of Water**

## 625 Broadway, 4th Floor

Albany, New York 12233-3505

\*(NOTE: Submit completed form to address above)\*

## NOTICE OF TERMINATION for Storm Water Discharges Authorized under the SPDES General Permit for Construction Activity

Please indicate your permit identification number: NY	R
I. Owner or Operator Information	
1. Owner/Operator Name:	
2. Street Address:	
3. City/State/Zip:	
4. Contact Person:	4a.Telephone:
4b. Contact Person E-Mail:	
II. Project Site Information	
5. Project/Site Name:	
6. Street Address:	
7. City/Zip:	
8. County:	
III. Reason for Termination	
9a. □ All disturbed areas have achieved final stabilization in acc SWPPP. *Date final stabilization completed (month/year):	ordance with the general permit and
9b.  Permit coverage has been transferred to new owner/operate permit identification number: NYR (Note: Permit coverage can not be terminated by own owner/operator obtains coverage under the general permit)	<u> </u>
9c. □ Other (Explain on Page 2)	
IV. Final Site Information:	
10a. Did this construction activity require the development of a stormwater management practices? $\ \square$ yes $\ \square$ no $\ $ ( If no	SWPPP that includes post-construction o, go to question 10f.)
10b. Have all post-construction stormwater management practic constructed? □ yes □ no (If no, explain on Page 2	
10c. Identify the entity responsible for long-term operation and r	naintenance of practice(s)?
10b. Have all post-construction stormwater management practic constructed? □ yes □ no (If no, explain on Page 2	ces included in the final SWPPP been )

## NOTICE OF TERMINATION for Storm Water Discharges Authorized under the **SPDES General Permit for Construction Activity - continued** 10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit? □ yes 10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s): □ Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality. □ Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s). □ For post-construction stormwater management practices that are privately owned, a mechanism is in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the owner or operator's deed of record. □ For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university or hospital), government agency or authority, or public utility; policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan. 10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? (acres) 11. Is this project subject to the requirements of a regulated, traditional land use control MS4? (If Yes, complete section VI - "MS4 Acceptance" statement V. Additional Information/Explanation: (Use this section to answer questions 9c. and 10b., if applicable) VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative (Note: Not required when 9b. is checked -transfer of coverage) I have determined that it is acceptable for the owner or operator of the construction project identified in guestion 5 to submit the Notice of Termination at this time.

Date:

Printed Name:
Title/Position:

Signature:


## NOTICE OF TERMINATION for Storm Water Discharges Authorized under the SPDES General Permit for Construction Activity - continued

VII. Qualified Inspector Certification - Final Stabilization:	
I hereby certify that all disturbed areas have achieved final stabilization as of the general permit, and that all temporary, structural erosion and sedim been removed. Furthermore, I understand that certifying false, incorrect of violation of the referenced permit and the laws of the State of New York a criminal, civil and/or administrative proceedings.	nent control measures have or inaccurate information is a
Printed Name:	
Title/Position:	
Signature:	Date:
VIII. Qualified Inspector Certification - Post-construction Stormwat	er Management Practice(s):
I hereby certify that all post-construction stormwater management practic conformance with the SWPPP. Furthermore, I understand that certifying information is a violation of the referenced permit and the laws of the Status subject me to criminal, civil and/or administrative proceedings.	false, incorrect or inaccurate
Printed Name:	
Title/Position:	
Signature:	Date:
IX. Owner or Operator Certification	
I hereby certify that this document was prepared by me or under my direct determination, based upon my inquiry of the person(s) who managed the persons directly responsible for gathering the information, is that the infordocument is true, accurate and complete. Furthermore, I understand that inaccurate information is a violation of the referenced permit and the laws could subject me to criminal, civil and/or administrative proceedings.	construction activity, or those mation provided in this certifying false, incorrect or
Printed Name:	
Title/Position:	
Signature:	Date:

(NYS DEC Notice of Termination - January 2015)

## **APPENDIX H**

Environmental Impact Information



**Disclaimer:** The EAF Mapper is a screening tool intended to assist project sponsors and reviewing agencies in preparing an environmental assessment form (EAF). Not all questions asked in the EAF are answered by the EAF Mapper, Additional information on any EAF question can be obtained by consulting the EAF Workbooks. Although the EAF Mapper provides the most up-to-date digital data available to DEC, you may also need to contact local or other data sources in order to obtain data not provided by the Mapper. Digital data is not a substitute for agency determinations.



Part 1 / Question 7 [Critical Environmental Area]	No
Part 1 / Question 12a [National or State Register of Historic Places or State Eligible Sites]	No
Part 1 / Question 12b [Archeological Sites]	Yes
Part 1 / Question 13a [Wetlands or Other Regulated Waterbodies]	Yes - Digital mapping information on local and federal wetlands and waterbodies is known to be incomplete. Refer to EAF Workbook.
Part 1 / Question 15 [Threatened or Endangered Animal]	No
Part 1 / Question 16 [100 Year Flood Plain]	Digital mapping data are not available or are incomplete. Refer to EAF Workbook.
Part 1 / Question 20 [Remediation Site]	No



## NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

## SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES

From

## **CONSTRUCTION ACTIVITY**

Permit No. GP- 0-20-001

Issued Pursuant to Article 17, Titles 7, 8 and Article 70

of the Environmental Conservation Law

Effective Date: January 29, 2020 Expiration Date: January 28, 2025

John J. Ferguson

**Chief Permit Administrator** 

Authorized Signature

Date

1-23-20

Address:

**NYS DEC** 

Division of Environmental Permits

625 Broadway, 4th Floor Albany, N.Y. 12233-1750

## **PREFACE**

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System* ("NPDES") permit or by a state permit program. New York administers the approved State Pollutant Discharge Elimination System (SPDES) program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70.

An owner or operator of a construction activity that is eligible for coverage under this permit must obtain coverage prior to the commencement of construction activity. Activities that fit the definition of "construction activity", as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a point source and therefore, pursuant to ECL section 17-0505 and 17-0701, the owner or operator must have coverage under a SPDES permit prior to commencing construction activity. The owner or operator cannot wait until there is an actual discharge from the construction site to obtain permit coverage.

\*Note: The italicized words/phrases within this permit are defined in Appendix A.

# NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES

## **Table of Contents**

Part 1. I	PERMIT COVERAGE AND LIMITATIONS	1
A.	Permit Application	1
B.	Effluent Limitations Applicable to Discharges from Construction Activities	1
C.	Post-construction Stormwater Management Practice Requirements	4
D.	Maintaining Water Quality	
E.	Eligibility Under This General Permit	9
F.	Activities Which Are Ineligible for Coverage Under This General Permit	9
Part II. I	PERMIT COVERAGE	12
A.	How to Obtain Coverage	12
B.	Notice of Intent (NOI) Submittal	13
C.	Permit Authorization	
D.	General Requirements For Owners or Operators With Permit Coverage	15
E.	Permit Coverage for Discharges Authorized Under GP-0-15-002	17
F.	Change of Owner or Operator	17
Part III.	STORMWATER POLLUTION PREVENTION PLAN (SWPPP)	18
A.	General SWPPP Requirements	18
B.	Required SWPPP Contents	20
C.	Required SWPPP Components by Project Type	24
Part IV.	INSPECTION AND MAINTENANCE REQUIREMENTS	24
A.	General Construction Site Inspection and Maintenance Requirements	24
B.	Contractor Maintenance Inspection Requirements	24
C.	Qualified Inspector Inspection Requirements	
Part V.	TERMINATION OF PERMIT COVERAGE	29
A.	Termination of Permit Coverage	29
Part VI.	REPORTING AND RETENTION RECORDS	31
A.	Record Retention	31
B.	Addresses	
Part VII	. STANDARD PERMIT CONDITIONS	31
A.	Duty to Comply	31
B.	Continuation of the Expired General Permit	32
C.	Enforcement	32
D.	Need to Halt or Reduce Activity Not a Defense	32
E.	Duty to Mitigate	33
F.	Duty to Provide Information	33
G.	Other Information	
H.	Signatory Requirements	33
I.	Property Rights	
J.	Severability	

K. Requirement to Obtain Coverage Under an Alternative Permit	35
L. Proper Operation and Maintenance	36
M. Inspection and Entry	36
N. Permit Actions	37
O. Definitions	37
P. Re-Opener Clause	37
Q. Penalties for Falsification of Forms and Reports	37
R. Other Permits	38
APPENDIX A – Acronyms and Definitions	39
Acronyms	39
Definitions	40
APPENDIX B – Required SWPPP Components by Project Type	48
Table 1	48
Table 2	50
APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal	52
APPENDIX D – Watersheds with Lower Disturbance Threshold	58
APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)	59
APPENDIX F – List of NYS DEC Regional Offices	65

#### Part 1. PERMIT COVERAGE AND LIMITATIONS

## A. Permit Application

This permit authorizes stormwater *discharges* to *surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

- Construction activities involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a larger common plan of development or sale that will ultimately disturb one or more acres of land; excluding routine maintenance activity that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
- Construction activities involving soil disturbances of less than one (1) acre
  where the Department has determined that a SPDES permit is required for
  stormwater discharges based on the potential for contribution to a violation of a
  water quality standard or for significant contribution of pollutants to surface
  waters of the State.
- 3. Construction activities located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

## B. Effluent Limitations Applicable to Discharges from Construction Activities

Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) - (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. Erosion and Sediment Control Requirements - The *owner or operator* must select, design, install, implement and maintain control measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must include in the *Stormwater Pollution Prevention Plan* ("SWPPP") the reason(s) for the

deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

- a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:
  - (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
  - (ii) Control stormwater *discharges*, including both peak flowrates and total stormwater volume, to *minimize* channel and *streambank* erosion and scour in the immediate vicinity of the *discharge* points;
  - (iii) Minimize the amount of soil exposed during construction activity;
  - (iv) Minimize the disturbance of steep slopes;
  - (v) Minimize sediment discharges from the site;
  - (vi) Provide and maintain *natural buffer*s around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
  - (vii) Minimize soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted;
  - (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover; and
  - (ix) *Minimize* dust. On areas of exposed soil, *minimize* dust through the appropriate application of water or other dust suppression techniques to control the generation of pollutants that could be discharged from the site.
- b. **Soil Stabilization**. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments

listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

- c. **Dewatering**. *Discharges* from *dewatering* activities, including *discharges* from *dewatering* of trenches and excavations, must be managed by appropriate control measures.
- d. Pollution Prevention Measures. Design, install, implement, and maintain effective pollution prevention measures to *minimize* the *discharge* of pollutants and prevent a violation of the water quality standards. At a minimum, such measures must be designed, installed, implemented and maintained to:
  - (i) Minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used:
  - (ii) Minimize the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, hazardous and toxic waste, and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a discharge of pollutants, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use); and
  - (iii) Prevent the *discharge* of *pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.
- e. **Prohibited** *Discharges*. The following *discharges* are prohibited:
  - (i) Wastewater from washout of concrete;
  - (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;

- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
- (iv) Soaps or solvents used in vehicle and equipment washing; and
- (v) Toxic or hazardous substances from a spill or other release.
- f. Surface Outlets. When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion at or below the outlet does not occur.

## C. Post-construction Stormwater Management Practice Requirements

- 1. The owner or operator of a construction activity that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the performance criteria in the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices ("SMPs") are not designed in conformance with the performance criteria in the Design Manual, the owner or operator must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is equivalent to the technical standard.
- 2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

## a. Sizing Criteria for New Development

- (i) Runoff Reduction Volume ("RRv"): Reduce the total Water Quality Volume ("WQv") by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP.

For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume ("Cpv"): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site discharges directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria ("Qp"): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria ("Qf"): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

## b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed

(i) Runoff Reduction Volume (RRv): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRv capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be

calculated in accordance with the criteria in Section 10.3 of the Design Manual.

(ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site *discharge*s directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site *discharge*s directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site *discharge*s directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

## c. Sizing Criteria for Redevelopment Activity

- (i) Water Quality Volume (WQv): The WQv treatment objective for redevelopment activity shall be addressed by one of the following options. Redevelopment activities located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other redevelopment activities shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
  - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
  - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
  - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
  - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1-4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the discharge rate from the project site.
- (iii) Overbank Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the discharge rate from the project site.
- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site

## d. Sizing Criteria for Combination of Redevelopment Activity and New Development

Construction projects that include both New Development and Redevelopment Activity shall provide post-construction stormwater management controls that meet the sizing criteria calculated as an aggregate of the Sizing Criteria in Part I.C.2.a. or b. of this permit for the New Development portion of the project and Part I.C.2.c of this permit for Redevelopment Activity portion of the project.

## D. Maintaining Water Quality

The Department expects that compliance with the conditions of this permit will control discharges necessary to meet applicable water quality standards. It shall be a violation of the ECL for any discharge to either cause or contribute to a violation of water quality standards as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

- 1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions:
- 2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
- 3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

## E. Eligibility Under This General Permit

- 1. This permit may authorize all *discharges* of stormwater from *construction* activity to surface waters of the State and groundwaters except for ineligible discharges identified under subparagraph F. of this Part.
- 2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges*; including stormwater runoff, snowmelt runoff, and surface runoff and drainage, from *construction activities*.
- 3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater discharges are authorized by this permit: those listed in 6 NYCRR 750-1.2(a)(29)(vi), with the following exception: "Discharges from firefighting activities are authorized only when the firefighting activities are emergencies/unplanned"; waters to which other components have not been added that are used to control dust in accordance with the SWPPP; and uncontaminated discharges from construction site de-watering operations. All non-stormwater discharges must be identified in the SWPPP. Under all circumstances, the owner or operator must still comply with water quality standards in Part I.D of this permit.
- 4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

## F. Activities Which Are Ineligible for Coverage Under This General Permit

All of the following are **not** authorized by this permit:

- 1. *Discharge*s after *construction activities* have been completed and the site has undergone *final stabilization*;
- 2. *Discharge*s that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
- 3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
- 4. Construction activities or discharges from construction activities that may adversely affect an endangered or threatened species unless the owner or

operator has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.D.2 of this permit;

- 5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
- 6. Construction activities for residential, commercial and institutional projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
  - b. Which are undertaken on land with no existing impervious cover; and
  - c. Which disturb one (1) or more acres of land designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.
- 7. Construction activities for linear transportation projects and linear utility projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s: and
  - b. Which are undertaken on land with no existing *impervious cover*; and
  - c. Which disturb two (2) or more acres of land designated on the current USDA Soil Survey as Soil Slope Phase "D" (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.

- 8. Construction activities that have the potential to affect an historic property, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.D.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
  - a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the *construction site* within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the *construction site* within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
    - 1-5 acres of disturbance 20 feet
    - 5-20 acres of disturbance 50 feet
    - 20+ acres of disturbance 100 feet, or
  - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
    - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
    - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
    - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
    - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
  - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:

- (i) No Affect
- (ii) No Adverse Affect
- (iii) Executed Memorandum of Agreement, or

## d. Documentation that:

- (i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.
- 9. *Discharges* from *construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.

## Part II. PERMIT COVERAGE

## A. How to Obtain Coverage

- An owner or operator of a construction activity that is not subject to the
  requirements of a regulated, traditional land use control MS4 must first prepare
  a SWPPP in accordance with all applicable requirements of this permit and
  then submit a completed Notice of Intent (NOI) to the Department to be
  authorized to discharge under this permit.
- 2. An owner or operator of a construction activity that is subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have the SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department. The owner or operator shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department.
- 3. The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.F. (Change of *Owner or Operator*) or where the *owner or operator* of the *construction activity* is the *regulated, traditional land use control MS4*. This exemption does not apply to *construction activities* subject to the New York City Administrative Code.

## B. Notice of Intent (NOI) Submittal

 Prior to December 21, 2020, an owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (http://www.dec.ny.gov/). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address:

> NOTICE OF INTENT NYS DEC, Bureau of Water Permits 625 Broadway, 4<sup>th</sup> Floor Albany, New York 12233-3505

- 2. Beginning December 21, 2020 and in accordance with EPA's 2015 NPDES Electronic Reporting Rule (40 CFR Part 127), the *owner or operator* must submit the NOI electronically using the *Department's* online NOI.
- 3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
- 4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

### C. Permit Authorization

- 1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
- 2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
  - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (http://www.dec.ny.gov/) for more information,
  - b. where required, all necessary Department permits subject to the *Uniform Procedures Act ("UPA")* (see 6 NYCRR Part 621), or the equivalent from another New York State agency, have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators* of *construction activities* that are required to obtain *UPA* permits

must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary *UPA* permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,

- c. the final SWPPP has been prepared, and
- d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
- 3. An owner or operator that has satisfied the requirements of Part II.C.2 above will be authorized to discharge stormwater from their construction activity in accordance with the following schedule:
  - a. For *construction activities* that are <u>not</u> subject to the requirements of a *regulated, traditional land use control MS4*:
    - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
    - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has <u>not</u> been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
    - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.

- b. For *construction activities* that are subject to the requirements of a regulated, traditional land use control MS4:
  - (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed "MS4 SWPPP Acceptance" form, or
  - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed "MS4 SWPPP Acceptance" form.
- 4. Coverage under this permit authorizes stormwater discharges from only those areas of disturbance that are identified in the NOI. If an owner or operator wishes to have stormwater discharges from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The owner or operator shall not commence construction activity on the future or additional areas until their authorization to discharge under this permit goes into effect in accordance with Part II.C. of this permit.

### D. General Requirements For Owners or Operators With Permit Coverage

- 1. The *owner or operator* shall ensure that the provisions of the SWPPP are implemented from the *commencement of construction activity* until all areas of disturbance have achieved *final stabilization* and the Notice of Termination ("NOT") has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
- 2. The *owner or operator* shall maintain a copy of the General Permit (GP-0-20-001), NOI, *NOI Acknowledgment Letter*, SWPPP, MS4 SWPPP Acceptance form, inspection reports, responsible contractor's or subcontractor's certification statement (see Part III.A.6.), and all documentation necessary to demonstrate eligibility with this permit at the *construction site* until all disturbed areas have achieved *final stabilization* and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
- 3. The *owner or operator* of a *construction activity* shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated*, *traditional land*

use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity). At a minimum, the owner or operator must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:

- a. The owner or operator shall have a qualified inspector conduct at least two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
- c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
- d. The *owner or operator* shall install any additional site-specific practices needed to protect water quality.
- e. The *owner or operator* shall include the requirements above in their SWPPP.
- 4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements or consistent with Part VII.K..
- 5. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
- 6. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*, the *owner or operator* shall notify the

regulated, traditional land use control MS4 in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the regulated, traditional land use control MS4, the owner or operator shall have the SWPPP amendments or modifications reviewed and accepted by the regulated, traditional land use control MS4 prior to commencing construction of the post-construction stormwater management practice.

# E. Permit Coverage for Discharges Authorized Under GP-0-15-002

 Upon renewal of SPDES General Permit for Stormwater Discharges from Construction Activity (Permit No. GP-0-15-002), an owner or operator of a construction activity with coverage under GP-0-15-002, as of the effective date of GP- 0-20-001, shall be authorized to discharge in accordance with GP- 0-20-001, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-20-001.

# F. Change of Owner or Operator

- 1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. For *construction activities* subject to the requirements of a *regulated, traditional land use control MS4*, the original *owner or operator* must also notify the MS4, in writing, of the change in ownership at least 30 calendar days prior to the change in ownership.
- 2. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.B.1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.
- 3. Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or*

operator was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new owner or operator.

# Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

## A. General SWPPP Requirements

- 1. A SWPPP shall be prepared and implemented by the owner or operator of each construction activity covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the commencement of construction activity. A copy of the completed, final NOI shall be included in the SWPPP.
- 2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
- 3. All SWPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
- 4. The owner or operator must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the owner or operator shall amend the SWPPP, including construction drawings:
  - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;

- whenever there is a change in design, construction, or operation at the construction site that has or could have an effect on the discharge of pollutants;
- c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority; and
- d. to document the final construction conditions.
- 5. The Department may notify the *owner or operator* at any time that the SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.D.4. of this permit.
- 6. Prior to the commencement of construction activity, the owner or operator must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The owner or operator shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the trained contractor. The owner or operator shall ensure that at least one trained contractor is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with

the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the *trained contractor* responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the *construction site*. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

#### **B. Required SWPPP Contents**

- 1. Erosion and sediment control component All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
  - a. Background information about the scope of the project, including the location, type and size of project

- b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the construction activity; existing and final contours; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater discharge(s);
- c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
- d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity at the site that results in soil disturbance;
- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection

schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;

- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a pollutant source in the stormwater discharges;
- k. A description and location of any stormwater discharges associated with industrial activity other than construction at the site, including, but not limited to, stormwater discharges from asphalt plants and concrete plants located on the construction site; and
- Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
   Include the reason for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is equivalent to the technical standard.
- 2. Post-construction stormwater management practice component The owner or operator of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable sizing criteria in Part I.C.2.a., c. or d. of this permit and the performance criteria in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

 a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;

- A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
  - Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
  - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
  - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
  - (iv) Summary table, with supporting calculations, which demonstrates that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
  - (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
  - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
- e. Infiltration test results, when required; and
- f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.

3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

# C. Required SWPPP Components by Project Type

Unless otherwise notified by the Department, *owners or operators* of *construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators* of the *construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

#### Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS

# A. General Construction Site Inspection and Maintenance Requirements

- 1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
- 2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York or protect the public health and safety and/or the environment.

## **B. Contractor Maintenance Inspection Requirements**

1. The owner or operator of each construction activity identified in Tables 1 and 2 of Appendix B shall have a trained contractor inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall

begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.

- 2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
- 3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

### C. Qualified Inspector Inspection Requirements

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
- Certified Professional in Erosion and Sediment Control (CPESC),
- New York State Erosion and Sediment Control Certificate Program holder
- Registered Landscape Architect, or
- someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
- 1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, <u>with the exception of</u>:
  - a. the construction of a single family residential subdivision with 25% or less *impervious cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located

- in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E;
- b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E;
- c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
- d. construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
- 2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
  - a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
  - b. For construction sites where soil disturbance activities are on-going and the owner or operator has received authorization in accordance with Part II.D.3 to disturb greater than five (5) acres of soil at any one time, the qualified inspector shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
  - c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the qualified inspector shall conduct a site inspection at least once every thirty (30) calendar days. The owner or operator shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a regulated, traditional land use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the qualified inspector can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The owner or operator shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a regulated, traditional land use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the *construction activity*) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the owner or operator shall have the qualified inspector perform a final inspection and certify that all disturbed areas have achieved final stabilization, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the "Final Stabilization" and "Post-Construction" Stormwater Management Practice" certification statements on the NOT. The owner or operator shall then submit the completed NOT form to the address in Part II.B.1 of this permit.
- e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- 3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site*, and all points of *discharge* from the *construction site*.
- 4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of *discharge* from the *construction site*. This shall include identification of any *discharges* of sediment from the *construction site*. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas. This shall include identification of any discharges of sediment to the surface waterbody;
- f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
- g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;
- Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the postconstruction stormwater management practice(s);
- Identification and status of all corrective actions that were required by previous inspection; and

- Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The qualified inspector shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
- 5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
- 6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.D.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

#### Part V. TERMINATION OF PERMIT COVERAGE

#### A. Termination of Permit Coverage

- An owner or operator that is eligible to terminate coverage under this permit
  must submit a completed NOT form to the address in Part II.B.1 of this permit.
  The NOT form shall be one which is associated with this permit, signed in
  accordance with Part VII.H of this permit.
- 2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
  - a. Total project completion All construction activity identified in the SWPPP has been completed; <u>and</u> all areas of disturbance have achieved *final* stabilization; <u>and</u> all temporary, structural erosion and sediment control measures have been removed; <u>and</u> all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;

- b. Planned shutdown with partial project completion All soil disturbance activities have ceased; <u>and</u> all areas disturbed as of the project shutdown date have achieved *final stabilization*; <u>and</u> all temporary, structural erosion and sediment control measures have been removed; <u>and</u> all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
- c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.F. of this permit.
- d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
- 3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the "*Final Stabilization*" and "Post-Construction Stormwater Management Practice certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
- 4. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4 and meet subdivision 2a. or 2b. of this Part, the owner or operator shall have the regulated, traditional land use control MS4 sign the "MS4 Acceptance" statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The regulated, traditional land use control MS4 official, by signing this statement, has determined that it is acceptable for the owner or operator to submit the NOT in accordance with the requirements of this Part. The regulated, traditional land use control MS4 can make this determination by performing a final site inspection themselves or by accepting the qualified inspector's final site inspection certification(s) required in Part V.A.3. of this permit.
- 5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
  - a. the post-construction stormwater management practice(s) and any right-ofway(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,

- b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
- c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or* operator's deed of record,
- d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

#### Part VI. REPORTING AND RETENTION RECORDS

#### A. Record Retention

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

### **B.** Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.B.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

#### Part VII. STANDARD PERMIT CONDITIONS

#### A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water

Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

## **B.** Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

# C. Enforcement

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

#### D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

## E. Duty to Mitigate

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

### F. Duty to Provide Information

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

#### G. Other Information

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

#### H. Signatory Requirements

- 1. All NOIs and NOTs shall be signed as follows:
  - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

- (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
- (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
- b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
- c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
  - (i) the chief executive officer of the agency, or
  - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
- 2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
  - a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
  - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field,

superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
- 3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
- 4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

# I. Property Rights

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

## J. Severability

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

# K. Requirement to Obtain Coverage Under an Alternative Permit

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall

include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to discharge under a general SPDES permit for the same discharge(s), the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

### L. Proper Operation and Maintenance

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

#### M. Inspection and Entry

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a *construction site* which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

- Enter upon the owner's or operator's premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
- 2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and

- Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
- 4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

#### N. Permit Actions

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

#### O. Definitions

Definitions of key terms are included in Appendix A of this permit.

# P. Re-Opener Clause

- 1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
- Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

# Q. Penalties for Falsification of Forms and Reports

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

# R. Other Permits

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

# **APPENDIX A – Acronyms and Definitions**

## **Acronyms**

APO - Agency Preservation Officer

BMP - Best Management Practice

CPESC - Certified Professional in Erosion and Sediment Control

Cpv - Channel Protection Volume

CWA – Clean Water Act (or the Federal Water Pollution Control Act, 33 U.S.C. §1251 et seq)

DOW - Division of Water

EAF – Environmental Assessment Form

ECL - Environmental Conservation Law

EPA – U. S. Environmental Protection Agency

HSG – Hydrologic Soil Group

MS4 – Municipal Separate Storm Sewer System

NOI – Notice of Intent

NOT – Notice of Termination

NPDES – National Pollutant Discharge Elimination System

OPRHP - Office of Parks, Recreation and Historic Places

Qf – Extreme Flood

Qp - Overbank Flood

RRv - Runoff Reduction Volume

RWE - Regional Water Engineer

SEQR - State Environmental Quality Review

SEQRA - State Environmental Quality Review Act

SHPA – State Historic Preservation Act

SPDES – State Pollutant Discharge Elimination System

SWPPP - Stormwater Pollution Prevention Plan

TMDL - Total Maximum Daily Load

UPA - Uniform Procedures Act

USDA - United States Department of Agriculture

WQv – Water Quality Volume

#### **Definitions**

All definitions in this section are solely for the purposes of this permit.

Agricultural Building – a structure designed and constructed to house farm implements, hay, grain, poultry, livestock or other horticultural products; excluding any structure designed, constructed or used, in whole or in part, for human habitation, as a

structure designed, constructed or used, in whole or in part, for human habitation, as a place of employment where agricultural products are processed, treated or packaged, or as a place used by the public.

**Agricultural Property** –means the land for construction of a barn, *agricultural building*, silo, stockyard, pen or other structural practices identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" prepared by the Department in cooperation with agencies of New York Nonpoint Source Coordinating Committee (dated June 2007).

Alter Hydrology from Pre to Post-Development Conditions - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

**Combined Sewer -** means a sewer that is designed to collect and convey both "sewage" and "stormwater".

Commence (Commencement of) Construction Activities - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for "Construction Activity(ies)" also.

**Construction Activity(ies)** - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

**Construction Site** – means the land area where *construction activity(ies)* will occur. See definition for "*Commence (Commencement of) Construction Activities*" and "*Larger Common Plan of Development or Sale*" also.

**Dewatering** – means the act of draining rainwater and/or groundwater from building foundations, vaults or excavations/trenches.

**Direct Discharge (to a specific surface waterbody) -** means that runoff flows from a *construction site* by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a *construction site* to a separate storm sewer system

and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

**Discharge(s)** - means any addition of any pollutant to waters of the State through an outlet or *point source*.

**Embankment** –means an earthen or rock slope that supports a road/highway.

**Endangered or Threatened Species** – see 6 NYCRR Part 182 of the Department's rules and regulations for definition of terms and requirements.

**Environmental Conservation Law (ECL)** - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

**Equivalent (Equivalence)** – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

**Final Stabilization -** means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.

**General SPDES permit** - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

**Groundwater(s)** - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

**Historic Property** – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

**Impervious Area (Cover) -** means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

**Infeasible** – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

Larger Common Plan of Development or Sale - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term "plan" in "larger common plan of development or sale" is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same "common plan" is not concurrently being disturbed.

**Minimize** – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

**Municipal Separate Storm Sewer (MS4)** - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a combined sewer; and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

**National Pollutant Discharge Elimination System (NPDES)** - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

**Natural Buffer** –means an undisturbed area with natural cover running along a surface water (e.g. wetland, stream, river, lake, etc.).

**New Development** – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

New York State Erosion and Sediment Control Certificate Program – a certificate program that establishes and maintains a process to identify and recognize individuals who are capable of developing, designing, inspecting and maintaining erosion and sediment control plans on projects that disturb soils in New York State. The certificate program is administered by the New York State Conservation District Employees Association.

**NOI Acknowledgment Letter** - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

**Nonpoint Source** - means any source of water pollution or pollutants which is not a discrete conveyance or *point source* permitted pursuant to Title 7 or 8 of Article 17 of the Environmental Conservation Law (see ECL Section 17-1403).

**Overbank** –means flow events that exceed the capacity of the stream channel and spill out into the adjacent floodplain.

**Owner or Operator** - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications; and/or an entity that has day-to-day operational control of those activities at a project that are necessary to ensure compliance with the permit conditions.

**Performance Criteria** – means the design criteria listed under the "Required Elements" sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf) in Part I.C.2. of the permit.

**Point Source** - means any discernible, confined and discrete conveyance, including but not limited to any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, vessel or other floating craft, or landfill leachate collection system from which *pollutants* are or may be discharged.

**Pollutant** - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq.

**Qualified Inspector** - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

Qualified Professional - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

**Redevelopment Activity(ies)** – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

**Regulated, Traditional Land Use Control MS4 -** means a city, town or village with land use control authority that is authorized to discharge under New York State DEC's

SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s) or the City of New York's Individual SPDES Permit for their Municipal Separate Storm Sewer Systems (NY-0287890).

**Routine Maintenance Activity -** means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch).
- Placement of aggregate shoulder backing that stabilizes the transition between the road shoulder and the ditch or *embankment*,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material.
- Long-term use of equipment storage areas at or near highway maintenance facilities.
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or embankment,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

**Site limitations** – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

**Sizing Criteria** – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), *Overbank* Flood (Qp), and Extreme Flood (Qf).

**State Pollutant Discharge Elimination System (SPDES)** - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

**Steep Slope** – means land area designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase E or F, (regardless of the map unit name), or a combination of the three designations.

**Streambank** – as used in this permit, means the terrain alongside the bed of a creek or stream. The bank consists of the sides of the channel, between which the flow is confined.

**Stormwater Pollution Prevention Plan (SWPPP)** – means a project specific report, including construction drawings, that among other things: describes the construction activity(ies), identifies the potential sources of pollution at the *construction site*; describes and shows the stormwater controls that will be used to control the pollutants (i.e. erosion and sediment controls; for many projects, includes post-construction stormwater management controls); and identifies procedures the *owner or operator* will implement to comply with the terms and conditions of the permit. See Part III of the permit for a complete description of the information that must be included in the SWPPP.

**Surface Waters of the State** - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

**Temporarily Ceased** – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

**Temporary Stabilization** - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

**Total Maximum Daily Loads** (TMDLs) - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and *nonpoint sources*. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for *point source* discharges, load allocations (LAs) for *nonpoint sources*, and a margin of safety (MOS).

**Trained Contractor** - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed

training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

**Uniform Procedures Act (UPA) Permit** - means a permit required under 6 NYCRR Part 621 of the Environmental Conservation Law (ECL), Article 70.

**Water Quality Standard** - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

## **APPENDIX B – Required SWPPP Components by Project Type**

# Table 1 Construction Activities that Require the Preparation of a SWPPP That Only Includes Erosion and Sediment Controls

The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:

- Single family home <u>not</u> located in one of the watersheds listed in Appendix C or <u>not</u> *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions with 25% or less impervious cover at total site build-out and not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E
- Construction of a barn or other agricultural building, silo, stock yard or pen.

The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:

All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

# The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains
- Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects
- Pond construction
- Linear bike paths running through areas with vegetative cover, including bike paths surfaced with an impervious cover
- · Cross-country ski trails and walking/hiking trails
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are not part of residential, commercial or institutional development;
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk, bike path or walking path.
- · Slope stabilization projects
- Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics

# Table 1 (Continued) Construction Activities that Require the Preparation of a SWPPP

#### THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- · Spoil areas that will be covered with vegetation
- Vegetated open space projects (i.e. recreational parks, lawns, meadows, fields, downhill ski trails) excluding projects that alter hydrology from pre to post development conditions,
- Athletic fields (natural grass) that do not include the construction or reconstruction of *impervious* area and do not alter hydrology from pre to post development conditions
- · Demolition project where vegetation will be established, and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil disturbances of greater than five acres and construction activities that include the construction or reconstruction of impervious area
- Temporary access roads, median crossovers, detour roads, lanes, or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete

#### Table 2

# CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

# The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Single family home located in one of the watersheds listed in Appendix C or directly discharging to one of the 303(d) segments listed in Appendix E
- · Single family home that disturbs five (5) or more acres of land
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or directly discharging to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes duplexes, townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- Amusement parks
- · Breweries, cideries, and wineries, including establishments constructed on agricultural land
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or alter the hydrology from pre to post development conditions
- · Commercial developments
- Churches and other places of worship
- Construction of a barn or other *agricultural building* (e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- · Institutional development; includes hospitals, prisons, schools and colleges
- · Industrial facilities; includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's, water treatment plants, and water storage tanks
- Office complexes
- Playgrounds that include the construction or reconstruction of impervious area
- Sports complexes
- Racetracks; includes racetracks with earthen (dirt) surface
- Road construction or reconstruction, including roads constructed as part of the construction activities listed in Table 1

#### Table 2 (Continued)

# CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Parking lot construction or reconstruction, including parking lots constructed as part of the construction activities listed in Table 1
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or alter the hydrology from pre to post development conditions
- · Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project
- All other construction activities that include the construction or reconstruction of *impervious area* or alter the hydrology from pre to post development conditions, and are not listed in Table 1

#### **APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal**

Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual ("Design Manual").

- Entire New York City Watershed located east of the Hudson River Figure 1
- Onondaga Lake Watershed Figure 2
- · Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed Figure 4
- Kinderhook Lake Watershed Figure 5

Figure 1 - New York City Watershed East of the Hudson




Figure 2 - Onondaga Lake Watershed



Figure 3 - Greenwood Lake Watershed




Figure 4 - Oscawana Lake Watershed





Figure 5 - Kinderhook Lake Watershed



#### **APPENDIX D – Watersheds with Lower Disturbance Threshold**

Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C

### **APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)**

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). The list was developed using "The Final New York State 2016 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy" dated November 2016. *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COUNTY	WATERBODY	POLLUTANT	
Albany	Ann Lee (Shakers) Pond, Stump Pond	Nutrients	
Albany	Basic Creek Reservoir	Nutrients	
Allegany	Amity Lake, Saunders Pond	Nutrients	
Bronx	Long Island Sound, Bronx	Nutrients	
Bronx	Van Cortlandt Lake	Nutrients	
Broome	Fly Pond, Deer Lake, Sky Lake	Nutrients	
Broome	Minor Tribs to Lower Susquehanna (north)	Nutrients	
Broome	Whitney Point Lake/Reservoir	Nutrients	
Cattaraugus	Allegheny River/Reservoir	Nutrients	
Cattaraugus	Beaver (Alma) Lake	Nutrients	
Cattaraugus	Case Lake	Nutrients	
Cattaraugus	Linlyco/Club Pond	Nutrients	
Cayuga	Duck Lake	Nutrients	
Cayuga	Little Sodus Bay	Nutrients	
Chautauqua	Bear Lake	Nutrients	
Chautauqua	Chadakoin River and tribs	Nutrients	
Chautauqua	Chautauqua Lake, North	Nutrients	
Chautauqua	Chautauqua Lake, South	Nutrients	
Chautauqua	Findley Lake	Nutrients	
Chautauqua	Hulburt/Clymer Pond	Nutrients	
Clinton	Great Chazy River, Lower, Main Stem	Silt/Sediment	
Clinton	Lake Champlain, Main Lake, Middle	Nutrients	
Clinton	Lake Champlain, Main Lake, North	Nutrients	
Columbia	Kinderhook Lake	Nutrients	
Columbia	Robinson Pond	Nutrients	
Cortland	tland Dean Pond		

Dutchess	Fall Kill and tribs	Nutrients
Dutchess	Hillside Lake	Nutrients
Dutchess	Wappingers Lake	Nutrients
Dutchess	Wappingers Lake	Silt/Sediment
Erie	Beeman Creek and tribs	Nutrients
Erie	Ellicott Creek, Lower, and tribs	Silt/Sediment
Erie	Ellicott Creek, Lower, and tribs	Nutrients
Erie	Green Lake	Nutrients
Erie	Little Sister Creek, Lower, and tribs	Nutrients
Erie	Murder Creek, Lower, and tribs	Nutrients
Erie	Rush Creek and tribs	Nutrients
Erie	Scajaquada Creek, Lower, and tribs	Nutrients
Erie	Scajaquada Creek, Middle, and tribs	Nutrients
Erie	Scajaquada Creek, Upper, and tribs	Nutrients
Erie	South Branch Smoke Cr, Lower, and tribs	Silt/Sediment
Erie	South Branch Smoke Cr, Lower, and tribs	Nutrients
Essex	Lake Champlain, Main Lake, South	Nutrients
Essex	Lake Champlain, South Lake	Nutrients
Essex	Willsboro Bay	Nutrients
Genesee	Bigelow Creek and tribs	Nutrients
Genesee	Black Creek, Middle, and minor tribs	Nutrients
Genesee	Black Creek, Upper, and minor tribs	Nutrients
Genesee	Bowen Brook and tribs	Nutrients
Genesee	LeRoy Reservoir	Nutrients
Genesee	Oak Orchard Cr, Upper, and tribs	Nutrients
Genesee	Tonawanda Creek, Middle, Main Stem	Nutrients
Greene	Schoharie Reservoir   Silt/Sedi	
Greene	Sleepy Hollow Lake	Silt/Sediment
Herkimer	Steele Creek tribs	Silt/Sediment
Herkimer	Steele Creek tribs	Nutrients
Jefferson	Moon Lake	Nutrients
Kings	Hendrix Creek	Nutrients
Kings	Prospect Park Lake	Nutrients
Lewis	Mill Creek/South Branch, and tribs Nutrients	
Livingston	Christie Creek and tribs	Nutrients
Livingston	Conesus Lake	Nutrients
Livingston	Mill Creek and minor tribs	Silt/Sediment
Monroe	Black Creek, Lower, and minor tribs	Nutrients
Monroe	Buck Pond Nutrients	
Monroe	Cranberry Pond Nutrients	

( ) 0	'	( )	
Monroe	roe Lake Ontario Shoreline, Western		
Monroe	Long Pond	Nutrients	
Monroe	Mill Creek and tribs	Nutrients	
Monroe	Mill Creek/Blue Pond Outlet and tribs	Nutrients	
Monroe	Minor Tribs to Irondequoit Bay	Nutrients	
Monroe	Rochester Embayment - East	Nutrients	
Monroe	Rochester Embayment - West	Nutrients	
Monroe	Shipbuilders Creek and tribs	Nutrients	
Monroe	Thomas Creek/White Brook and tribs	Nutrients	
Nassau	Beaver Lake	Nutrients	
Nassau	Camaans Pond	Nutrients	
Nassau	East Meadow Brook, Upper, and tribs	Silt/Sediment	
Nassau	East Rockaway Channel	Nutrients	
Nassau	Grant Park Pond	Nutrients	
Nassau	Hempstead Bay	Nutrients	
Nassau	Hempstead Lake	Nutrients	
Nassau	Hewlett Bay	Nutrients	
Nassau	Hog Island Channel	Nutrients	
Nassau	Long Island Sound, Nassau County Waters	Nutrients	
Nassau	Massapequa Creek and tribs	Nutrients	
Nassau	Milburn/Parsonage Creeks, Upp, and tribs	Nutrients	
Nassau	Reynolds Channel, west	Nutrients	
Nassau	Tidal Tribs to Hempstead Bay	Nutrients	
Nassau	Tribs (fresh) to East Bay	Nutrients	
Nassau	Tribs (fresh) to East Bay	Silt/Sediment	
Nassau	Tribs to Smith/Halls Ponds	Nutrients	
Nassau	Woodmere Channel	Nutrients	
New York	Harlem Meer	Nutrients	
New York	The Lake in Central Park	Nutrients	
Niagara	Bergholtz Creek and tribs	Nutrients	
Niagara	Hyde Park Lake	Nutrients	
Niagara	Lake Ontario Shoreline, Western	Nutrients	
Niagara	Lake Ontario Shoreline, Western	Nutrients	
Oneida	Ballou, Nail Creeks and tribs	Nutrients	
Onondaga	Harbor Brook, Lower, and tribs	Nutrients	
Onondaga	Ley Creek and tribs	Nutrients	
Onondaga	Minor Tribs to Onondaga Lake	Nutrients	
Onondaga	Ninemile Creek, Lower, and tribs	Nutrients	
Onondaga			
Onondaga Creek, Middle, and tribs		Nutrients	

Onondaga	Onondaga Lake, northern end	Nutrients
Onondaga	Onondaga Lake, southern end	Nutrients
Ontario	Great Brook and minor tribs	Silt/Sediment
Ontario	Great Brook and minor tribs	Nutrients
Ontario	Hemlock Lake Outlet and minor tribs	Nutrients
Ontario	Honeoye Lake	Nutrients
Orange	Greenwood Lake	Nutrients
Orange	Monhagen Brook and tribs	Nutrients
Orange	Orange Lake	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Oswego	Lake Neatahwanta	Nutrients
Oswego	Pleasant Lake	Nutrients
Putnam	Bog Brook Reservoir	Nutrients
Putnam	Boyd Corners Reservoir	Nutrients
Putnam	Croton Falls Reservoir	Nutrients
Putnam	Diverting Reservoir	Nutrients
Putnam	East Branch Reservoir	Nutrients
Putnam	Lake Carmel	Nutrients
Putnam	Middle Branch Reservoir	Nutrients
Putnam	Oscawana Lake	Nutrients
Putnam	Palmer Lake	Nutrients
Putnam	West Branch Reservoir	Nutrients
Queens	Bergen Basin	Nutrients
Queens	Flushing Creek/Bay	Nutrients
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Nutrients
Queens	Kissena Lake Nutrients	
Queens	Meadow Lake	Nutrients
Queens	Willow Lake Nutrients	
Rensselaer	Nassau Lake	Nutrients
Rensselaer	Snyders Lake	Nutrients
Richmond	Grasmere Lake/Bradys Pond	Nutrients
Rockland	Congers Lake, Swartout Lake	Nutrients
Rockland	Rockland Lake Nutrients	
Saratoga	Ballston Lake	Nutrients
Saratoga	Dwaas Kill and tribs	Silt/Sediment
Saratoga	Dwaas Kill and tribs	Nutrients
Saratoga	Lake Lonely	Nutrients
Saratoga	Round Lake Nutrients	
Saratoga	Tribs to Lake Lonely Nutrients	

Schenectady	Collins Lake	Nutrients
Schenectady	Duane Lake	Nutrients
Schenectady	Mariaville Lake	Nutrients
Schoharie	Engleville Pond	Nutrients
Schoharie	Summit Lake	Nutrients
Seneca	Reeder Creek and tribs	Nutrients
St.Lawrence	Black Lake Outlet/Black Lake	Nutrients
St.Lawrence	Fish Creek and minor tribs	Nutrients
Steuben	Smith Pond	Nutrients
Suffolk	Agawam Lake	Nutrients
Suffolk	Big/Little Fresh Ponds	Nutrients
Suffolk	Canaan Lake	Silt/Sediment
Suffolk	Canaan Lake	Nutrients
Suffolk	Flanders Bay, West/Lower Sawmill Creek	Nutrients
Suffolk	Fresh Pond	Nutrients
Suffolk	Great South Bay, East	Nutrients
Suffolk	Great South Bay, Middle	Nutrients
Suffolk	Great South Bay, West	Nutrients
Suffolk	Lake Ronkonkoma	Nutrients
Suffolk	Long Island Sound, Suffolk County, West	Nutrients
Suffolk	Mattituck (Marratooka) Pond	Nutrients
Suffolk	Meetinghouse/Terrys Creeks and tribs	Nutrients
Suffolk	Mill and Seven Ponds	Nutrients
Suffolk	Millers Pond	Nutrients
Suffolk	Moriches Bay, East	Nutrients
Suffolk	Moriches Bay, West	Nutrients
Suffolk	Peconic River, Lower, and tidal tribs	Nutrients
Suffolk	Quantuck Bay	Nutrients
Suffolk	Shinnecock Bay and Inlet	Nutrients
Suffolk	Tidal tribs to West Moriches Bay	Nutrients
Sullivan	Bodine, Montgomery Lakes	Nutrients
Sullivan	Davies Lake	Nutrients
Sullivan	Evens Lake	Nutrients
Sullivan	Pleasure Lake Nutrients	
Tompkins	Cayuga Lake, Southern End	Nutrients
Tompkins	Cayuga Lake, Southern End	Silt/Sediment
Tompkins	Owasco Inlet, Upper, and tribs  Nutrients	
Ulster	Ashokan Reservoir	Silt/Sediment
Ulster	Esopus Creek, Upper, and minor tribs	Silt/Sediment
Warren	Hague Brook and tribs Silt/Sediment	

Warren	Huddle/Finkle Brooks and tribs	Silt/Sediment	
Warren	Indian Brook and tribs	Silt/Sediment	
Warren	Lake George	Silt/Sediment	
Warren	Tribs to L.George, Village of L George	Silt/Sediment	
Washington	Cossayuna Lake	Nutrients	
Washington	Lake Champlain, South Bay	Nutrients	
Washington	Tribs to L.George, East Shore	Silt/Sediment	
Washington	Wood Cr/Champlain Canal and minor tribs	Nutrients	
Wayne	Port Bay	Nutrients	
Westchester	Amawalk Reservoir	Nutrients	
Westchester	Blind Brook, Upper, and tribs	Silt/Sediment	
Westchester	Cross River Reservoir	Nutrients	
Westchester	Lake Katonah	Nutrients	
Westchester	Lake Lincolndale	Nutrients	
Westchester	Lake Meahagh	Nutrients	
Westchester	Lake Mohegan	Nutrients	
Westchester	Lake Shenorock	Nutrients	
Westchester	Long Island Sound, Westchester (East)	Nutrients	
Westchester	Mamaroneck River, Lower	Silt/Sediment	
Westchester	Mamaroneck River, Upper, and minor tribs	Silt/Sediment	
Westchester	Muscoot/Upper New Croton Reservoir	Nutrients	
Westchester	New Croton Reservoir	Nutrients	
Westchester	Peach Lake	Nutrients	
Westchester	Reservoir No.1 (Lake Isle)	Nutrients	
Westchester	Saw Mill River, Lower, and tribs	Nutrients	
Westchester	Saw Mill River, Middle, and tribs	Nutrients	
Westchester	Sheldrake River and tribs	Silt/Sediment	
Westchester	Sheldrake River and tribs	Nutrients	
Westchester	Silver Lake	Nutrients	
Westchester	Teatown Lake	Nutrients	
Westchester	Titicus Reservoir	Nutrients	
Westchester	Truesdale Lake Nutrients		
Westchester	Wallace Pond	Nutrients	
Wyoming	Java Lake Nutrients		
Wyoming	Silver Lake	Nutrients	

### APPENDIX F – List of NYS DEC Regional Offices

<u>Region</u>	COVERING THE FOLLOWING COUNTIES:	DIVISION OF ENVIRONMENTAL PERMITS (DEP) PERMIT ADMINISTRATORS	DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM
1	NASSAU AND SUFFOLK	50 CIRCLE ROAD STONY BROOK, NY 11790 TEL. (631) 444-0365	50 CIRCLE ROAD STONY BROOK, NY 11790-3409 Tel. (631) 444-0405
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21st St. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933
3	DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER	21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 TEL. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 Tel. (518) 357-2069	1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 Tel. (518) 357-2045
5	CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON	1115 STATE ROUTE 86, Po Box 296 RAY BROOK, NY 12977-0296 Tel. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROADAVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7070