

SITE PLAN PREPARED FOR:

## DONALD & MONICA MILLER

NEWRESIDENCE

000 HICKOX ROAD TOWN OF CANANDAIGUA COUNTY OF ONTARIO STATE OF NEW YORK JUNE 9, 2021





LOCATION MAP

AERIAL PHOTO



INDEX:
COVER
EX100 - EXISTING CONDITIONS MAP
C100 - SITE PLAN
C500 - DETAILS



PREPARED FOR: DONALD & MONICA MILLER


PROPERTY OWNER:
DONALD & MONICA MILLER
3392 COUNTY ROAD 46
CANANDAIGUA, NEW YORK


REVISED

1. 6/18/21 TOWN PRC REVIEW JP

DONALD & MONICA MILLER
000 HICKOX ROAD
TOWN OF CANANDAIGUA
COUNTY OF ONTARIO
NEW YORK

*JOB #21-060 06/9/2021* 





## **CONSTRUCTION SEQUENCE:** HICKOX ROAD INSTALL TEMPORARY EROSION CONTROL MEASURES INCLUDING BUT NOT LIMITED TO: SILT FENCE, STABILIZED ENTRANCES, ETC. THE CONTRACTOR SHALL SELECTIVELY REMOVE VEGETATION AND ROOTS AS 3. PLACE SILT FENCE FOR STOCKPILE AREA ngine( 4. STRIP TOPSOIL. 5. PLACE STONE SUBBASE. CONSTRUCT BUILDING AND INSTALL UTILITIES MAINTAIN EROSION CONTROL PRACTICES AS NECESSARY. IF ADDITIONAL MEASURE ARE REQUIRED THESE SHALL BE PROVIDED AT THE EXPENSE OF THE OWNER OR . IN THE EVENT THERE IS A SEDIMENT DISCHARGE OR FAILURE THE CONTRACTOR OR OWNER SHALL BE RESPONSIBLE FOR RESTORATION. ~ INV=1024.0 FINAL GRADE SEED AND MULCH DISTURBED AREAS AS SOON AS POSSIBLE. <sub>/</sub>- 1227 . REMOVE TEMPORARY EROSION CONTROLS AFTER AREAS ARE STABILIZED WITH VEGETATION, STONE OR ASPHALT. OHE OHE OHE ONE \_w \_\_\_w \_\_\_w \_\_\_w \_\_\_w \_\_\_w \_ **UTILITY NOTES:** 1) CONTRACTOR SHALL VERIFY LOCATION OF EXISTING SERVICE AND COORDINATE ALL WORK W/ UTILITY PROVIDERS. RELOCATE WATER AND 1226.75 SANITARY PIPING AS REQUIRED ) ELEC SERVICE AND COMMUNICATION SHALL MEET CURRENT NATIONAL EX DRIVE TO REMAIN - 40' LONG 12" SICPP CULVERT INSTALLED BY TOWN HIGHWAY DEPT BENCHMARK ELECTRIC CODE. RADING NOTES: CUT AND FILL SLOPES SHALL NOT EXCEED 3 ON 1. CONSTRUCTION SHALL CONFORM TO THE TOWN OF GORHAM AND NYS CODES AND - 85 LF NEW 1" 160 PSI HDPE @ MIN 48" DEPTH SITE SHALL BE GRADED SUCH THAT THERE IS POSITIVE DRAINAGE AT A MINIMUM OF 2% AWAY FROM ANY BUILDINGS, STRUCTURES, DRIVEWAYS, AND SEPTIC SYSTEM. TOPSOIL SHALL BE STRIPED OF AREAS PLANNED FOR CONSTRUCTION AND REAPPLIED AFTER GRADING IS FINISHED. ANY UNUSED TOPSOIL SHALL BE HAULED GENERAL NOTES: THE CONTRACTOR SHALL MAINTAIN ALL UTILITIES AND PROPERTY MARKERS. IT IS THE NYS LAW TO CALL NYS DIG SAFE FOR UFPO (811) PRIOR TO ANY EXCAVATION. THE ROADWAY SHALL BE KEPT FREE OF DEBRIS DURING CONSTRUCTION. THE CONTRACTOR IS RESPONSIBLE FOR SAFETY CONTROL DEVICES. SUCH DEVICES (BARRICADES, FENCING, ETC.) SHALL BE IMPLEMENTED TO MINIMIZE RISK OF INJURY TO PEDESTRIANS AND WORKERS. CONSTRUCTION ACTIVITY SHALL BE CONDUCTED WITHIN COMPLIANCE WITH OSHA GUIDELINES. TOPSOIL STOCKPILE PLANS ARE GRAPHIC REPRESENTATIONS OF WORK TO BE FOUNDATION AND GUTTERS DRAIN TO DAYLIGHT W/ PERFORMED. THESE PLANS ARE TO INTENDED TO CONVEY 4' SCH40 OUTLET PIPE W/ ANIMAL PROTECTION FNGINFFRING INFORMATION ONLY AND STONE OUTLET PROTECTION (TYP) CONTRACTOR TO VERIFY ALL LOCATIONS, GRADES AND INVERTS AND NOTIFY ENGINEER OF ANY DISCREPANCIES PRIOR TO THE START OF WORK. ALL SPECIFIED MATERIALS ARE TO BE INSTALLED AS PER MANUFACTURES RECOMMENDATIONS OR INDUSTRY STANDARD. ANY SYSTEM MODIFICATIONS OR DEVIATIONS FROM THE APPROVED - INV=1024.0 PLANS, NYS BUILDING CODES, AND/OR LOCAL REGULATIONS WILL BE DONE AT THE RISK OF THE CLIENT. E - E NEW UG ELECTRIC EROSION AND SEDIMENT CONTROL NOTES: - NEW 1250 GAL. TANK W/ THE CONTRACTOR IS RESPONSIBLE FOR THE CONTROL OF EROSION AND STAMPED DECK LIMITS OF DISTURBANCE SEDIMENTATION DURING CONSTRUCTION. SILT FENCE SHALL BE INSTALLED INV IN = 1023.65 INV OUT =1023.4 AND MAINTAINED AS NEEDED. SOIL DISTURBANCES SHALL BE STABILIZED IMMEDIATELY. DISTURBED SOIL THAT WILL REMAIN LONGER THAN 14 DAYS SHALL BE TEMPORARILY STABILIZED WITHIN 7 DAYS. SOIL SHALL BE STABILIZED WITH NORTHERN GRASS SEED MIXTURE OR APPROPRIATE SEED MIXTURE FOR CONDITIONS. GRASS SEED SHALL BE INSTALLED PER MANUFACTURES SPECIFICATIONS. MULCH STRAW APPLIED AT A RATE OF 2 BALES / 1000 SQFT OR SEED MIXTURE TO PROTECT SITE UNTIL SEED GERMINATES. HYDRO-SEED MAY BE INSTALLED AS AN ALTERNATE. CONTRACTOR SHALL INSPECT THE SITE DAILY FOR SIGNS OF EROSION. IF ANY EROSION OR SEDIMENTATION OCCUR CONTRACTOR SHALL IMMEDIATELY PROVIDE PROPER CONTROLS TO STABILIZE THE SITE. ENGINEER WILL RECOMMEND CONTROLS IF REQUIRED. SLOPE GREATER THAN 4 ON 1 SHALL BE STABILIZED WITH JUTE FABRIC INSTALLED AS PER MANUFACTURES SPECIFICATIONS AS REQUIRED. PROVIDE 75 LF OF SDR-35 EFFLUENT PIPE AT MIN 1 PER FOOT -ALL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE IN STALLED IN ACCORDANCE WITH NYS STANDARDS AND SPECIFICATIONS FOR \_1024 — — — -EROSION AND SEDIMENTATION CONTROLS. INSTALL AND MAINTAIN TEMPORARY DIVERSION SWALES AS NEEDED TO CONTROL RUNOFF DURING CONSTRUCTION. NEW CONVENTIONAL SUB-SURFACE ABSORPTION BED W/ GRAVELLESS THE SITE SHALL BE COMPLETELY STABILIZED FOLLOWING CONSTRUCTION CHAMBERS (INFILTRATORS) OR EQUAL INSTALL (4) LINES AT 55' ACTIVITIES AND ALL TEMPORARY EROSION CONTROL DEVICES SHALL BE LEVEL TO MAX 1/32" PER FOOT. USE QUICK4 24 LOW PROFILE EQUALIZER OR EQUAL CHAMBERS. PROVIDE END CAPS. DESIGN REMOVED AND DISPOSED OF PROPERLY. SOILS ANALYSIS DATA: SOIL ANALYSIS DATA WAS COLLECTED IN THE SPRING DURING DRY WEATHER. SITE THE FORCEMAIN TRENCH TO BE EXCAVATED SHALL BE BACKFILLED AND STABILIZED IMMEDIATELY AFTER THE INSTALLATION OF THE FORCEMAIN PIPE. SOILS ARE SILTY CLAY LOAM. THE SOIL APPEARED TO BE WELL DRAINED BELOW NEW DISTRIBUTION BOX 4 OUTLETS W/ ADJUSTABLE WASTEWATER TREATMENT SYSTEM NOTES: SPEED LEVERS DEEP HOLE & PERC TEST DATA GATHERED BY BMARKS DATED 5/27/21 ABSORPTION TRENCHES SHALL BE INSTALLED PARALLEL TO CONTOURS. DEEP HOLE #1 CONTOURS SHOWN ARE GRAPHIC REPRESENTATIONS OF SITE. HORIZON A 0"-12" TOP SOIL CONTRACTOR IS TO VERIFY GRADE AND LAYOUT OF ABSORPTION TRENCH HORIZON B 12-36" SILTY CLAY LOAM PRIOR TO CONSTRUCTION. AT NO TIME SHALL ANY MACHINERY OR VEHICLE DRIVE OVER TRENCHES. HORIZON C 12"-48" SITLY CLAY LOAM W/ GRAVELS TRACKED EQUIPMENT CAN BE DRIVEN PERPENDICULAR TO TRENCHES AS REQUIRED TO BACKFILL BUT NOT IN EXCESS HIGH GROUND WATER WAS OBSERVED AT 48" DEPTH INSTALL AND MAINTAIN SILT FENCE INV ALL LINES =1022.25 THE CONTRACTOR IS TO NOTIFY ENGINEER AFTER COMPLETION OF WORK, DURING CONSTRUCTION -WHILE SYSTEM IS OPEN AND SCHEDULE FINAL INSPECTION. AFTER FINAL INSPECTION BY THE ENGINEER, THE SYSTEM MAY BE CLOSED. PERCOLATION TEST (24" DEPTH) THE SYSTEM SITE IS TO BE SEEDED, MULCHED, AND RETURNED TO THE VEGETATIVE STATE AS SOON AS POSSIBLE. PT#1 - STABILIZED AT 10 MINS THE SYSTEM IS TO BE KEPT MOWED AT ALL TIMES, FREE OF TRAFFIC PT#2 - STABILIZED AT 8 MINS ∼\_TAX MAP∠NO. OR HEAVY WHEELED VEHICLES, AND FREE OF SHRUB OR TREE CANOPY 96.00 - 1 - 20.111FOR THE DURATION OF ITS USE. DO NOT ATTEMPT TO INSTALL SYSTEM ON FROZEN GROUND, WET AREA TO ROADLINE SEPTIC TANK NOTES: CONDITIONS OR LEAVE SYSTEM UNCOVERED FOR EXTENDED PERIODS OF 12.746 ACRES 1. A NEW 1250 GAL 2 COMPARTMENT CONCRETE AS MANUFACTURED BY KISTNER AREA TO CENTERLINE FLOOR DRAINS, HOT TUBS, SAUNAS, GARBAGE DISPOSALS, WATER OR EQUAL SHALL BE INSTALLED ON MIN 12" OF COMPACTED CLEAN SAND OR CONDITIONING BACKWASH SYSTEMS, SUMP CROCKS ETC. SHALL NOT BE 13.453 ACRES 5" WASHED AGGREGATE 3/4-1 1/2". TANK SHALL BE INSTALLED PER INCORPORATED INTO THIS SYSTEM UNLESS OTHERWISE SPECIFIED. MANUFACTURES RECOMMENDATIONS. OWNER OPTS OUT OF THE USE OF EXPANSION AREA SHALL REMAIN CLEAR OF ALL LANDSCAPING, SHRUBS, GARBAGE GRINDER. TREES, AND STRUCTURES. THE EXPANSION AREA SHALL BE MAINTAINED 2. PROVIDE PRECAST D-BOX SET ON MIN 12" COMPACTED SAND. AS LAWN. FUTURE ACCESS TO THIS AREAS SHALL NOT BE LIMITED. SOIL PIPE AND HOUSE SHALL BE VENTED THROUGH THE ROOF OF THE 3. PROVIDE RISER ON TANKS IF BURIED AT A DEPTH MORE THAN 12". DWELLING W/ AT LEAST ONE 3" VENT MAXIMUM OF 4' HORIZONTALLY 4. MAINTENANCE: SEPTIC TANK SHALL BE INSPECTED ANNUALLY TO DETERMINE AWAY FROM INSIDE OF FOUNDATION WALL. A 4" CLEAN-OUT SHALL BE SCUM AND SOLIDS ACCUMULATION. MOST TANKS SHOULD BE PUMPED OUT PROVIDED AT A POINT JUST INSIDE THE FOUNDATION WALL. EVERY 2-3 YEARS. SEPTIC TANKS MUST BE PUMPED OUT WHENEVER THE ). ANY FILL TO BE HAULED ON SITE FOR THIS SYSTEM SHALL BE BOTTOM OF THE SCUM LAYER IS WITHIN 3" OF THE BOTTOM OF THE OUTLET **PHOSPHOROUS NOTES:** APPROVED BY THE ENGINEER. AGRICULTURAL NOTE: SITE NOTES: BAFFLE OR THE TOP OF THE SLUDGE IS WITHIN 10" OF THE BOTTOM OF THE 1. NO PHOSPHOROUS SHALL BE USED AT OUTLET BAFFLE. WASTEWATER TREATMENT BASIS OF DESIGN (PER NYS APPENDIX 75-A): THIS PROPERTY IS LOCATED WITHIN AN PLANTING TIME UNLESS SOIL TESTING HAS THE CONSTRUCTION SITE IS NOT WITHIN 100' OF A WETLAND AS DELINEATED BY NYS DEC. THERE ARE NOT NYS DEC NUMBER OF BED ROOMS DESIGNED FOR.. ESTABLISHED AGRICULTURAL DISTRICT BEEN COMPLETED AND TESTED BY A DELINEATED OR APPARENT WETLANDS ON THE PROPERTY AS SHOWN. TABLE 1 DESIGN FLOW RATE. 390 GPD CONTAINING A FARM OPERATION. HORTICULTURAL TESTING LAB AND THE 2. THE CONSTRUCTION SITE IS NOT WITHIN A 100 YEAR FLOODPLAIN AS DELINEATED BY FEMA. TABLE 2-SEPARATION DISTANCES ALL MINIMUMS MET RESIDENTS SHOULD BE AWARE THAT SUCH SOIL TESTS SPECIFICALLY INDICATE A 3. WATER SUPPLY: PUBLIC WATER TABLE 5-SEPTIC TANK .. ...1250GAL 2 COMPARTMENT FARM OPERATIONS MAY GENERATE DUST. PHOSPHOROUS DEFICIENCY THAT IS 4. NYS SPDES PERMIT IS NOT REQUIRED FOR THESE CONSTRUCTION ACTIVITIES, DISTURBANCE SHALL BE LESS THAN ONE ACRE. TABLE 6A-REQUIRED ABSORPTION TRENCH .... ODOR, SMOKE, NOISE VIBRATION AND OTHER HARMFUL, OR WILL PREVENT NEW LAWNS IF THE CONTRACTOR OR OWNER AT ANY TIME PLAN DISTURB GREATER THAN AN ACRE THE ENGINEER SHALL BE NOTIFIED. ACTIVITIES WHICH MAY BE COMPATIBLE WITH AND PLANTINGS FROM ESTABLISHING PROPOSED TREATMENT METHOD: 5. ALL NEW OUTDOOR LIGHTING ON SHALL HAVE APPROPRIATE SHIELDS AND CUT-OFF TO LIMIT ILLUMINATION OF OTHER RESIDENTIAL USE OF THIS PROPERTY. RAISED SYSTEM WITH SAND FILL PROPERTIES. ALL LIGHTS SHALL BE DARK SKY COMPLIANT. 2. IF SOIL TESTS INDICATE A PHOSPHOROUS TRENCH LENGTH 220 FEET PROVIDED. EXPANSION AREA PROVIDED. PROVIDE DEFICIENCY THAT WILL IMPACT PLANT AND GAS DEFLECTOR FOR THE USE OF GARBAGE DISPOSAL SYSTEM. LAWN ESTABLISHMENT, PHOSPHOROUS SITE DATA SHALL BE APPLIED AT THE MINIMUM PROPOSED REQUIRED RECOMMENDED LEVEL PRESCRIBED IN THE SOIL TEST FOLLOWING ALL NYS DEC. AR-2 AG. SINGLE RAWING TITLE ZONING/USE -LEGEND RURAL RESIDENTIAL SITE PLAN PRINCIPAL EXISTING PROPOSED RESIDENTIAL O Monument — E/T — Utility Lines DRAWN BY: Benchmark JPS — — — — R.O.W. line ZONING/USE -BARN ACCESSORY **\_ \_ \_ Property line** DESIGNED BY: JPS (/) Utility pole FRONTAGE 200' < 200' \_\_\_\_\_ \_ \_ \_\_\_ \_\_\_ \_\_\_ \_\_\_ Centerline BAM- Hydrant CHECKED BY: HIGHWAY SUPERINTENDENT DATE FRONT SETBACK 60.00' 68.1 1"=20' Fence Line SIDE SETBACK 100+ 25.00' 21-060 — Contour Line IOB NO. REAR SETBACK 40.00' 300+' 6/9/2021 PERF-PERFORATED ABBREVIATIONS CO -CLEAN OUT DATEPLANNING BOARD CHAIRMAN DATE 18.8' CPP-CORRUGATED POLYETHYLENE PIPE R-RADIUS MAX-MAXIMUM BUILDING HEIGHT 96.00-1-20.111 TAX MAP#: C.-ON CENTER BC-BOTTOM OF CURB SICPP-SMOOTH INTERIOR CORRUGATED CB-CATCH BASIN BUILDING COVERAGE 20.00% 2.06% POLYETHYLENE PIP UG-UNDERGROUND CONC-CONCRETE BW-BOTTOM OF WALL BS-BOTTOM OF STAIRS DI-DRAINAGE INLET

