


SOIL EROSION AND SEDIMENT CONTROL PERMIT APPLICATION

(Standards Approved by Town of NY Guidelines for Urban Erosion and Sedimentation Control)

ON-SITE INSPECTION REQUIRED PRIOR TO THE ISSUANCE OF A BUILDING PERMIT



Date: 6/24/2020

Zoning District: RLD

Property Owner Name and Address: Georgia & Douglas Lamb

3860 Co Rd 16, Canandaigua, NY 14424

Telephone / Fax # (585) 520-2314 E-mail address: gigilamb1@gmail.com

Site Location: 3860 Co Rd 16

Size of Site (Acres/ Sq.Ft.): 2.59 acres Tax Map Number 113.13-1-1.100

Description of proposed activity: New 2-story addition, new open & covered patio additions, new gravel driveway

Per Chapter 165 §165-10-B, at a <u>minimum</u> , the map, plan or sketch prepared shall include the following:	Shown on Plan Yes / No	Initial Review	Follow Up Review
1. Boundaries of the subject parcel and other parcels adjacent to the site which may be materially affected by the action.	Y		
2. Existing features including structures, roads, water courses, utility lines, etc. on the subject parcel and on adjacent parcels where appropriate.	Y		
3. Existing vegetative cover including wooded areas, grass, brush, or other on the subject parcel and on adjacent properties where appropriate.	Y		
4. Limits or extent of excavation, filling, and/or grading proposed to be undertaken.	Y		
5. The disposition of soil and top soil, whether on site or off site, and the locations of any stockpiles to be placed on site.	Y		
6. Temporary and permanent drainage, erosion and sedimentation control facilities including ponds, sediment basins, swales, energy dissipation devices, silt fences and/or straw bale locations.	Y		
7. The location of proposed roads, driveways, sidewalks, structures, utilities and other improvements.	Y		
8. Final contours of the site in intervals adequate to depict slopes and drainage details on the site.	Y		

Per Chapter 165 §165-10-B, at a <u>minimum</u> , the map, plan or sketch prepared shall include the following:	Shown on Plan Yes / No	Initial Review	Follow Up Review
9. A time schedule indicating:			
a. When major phases of the proposed project are to be initiated and completed;	Y		
b. When major site preparation activities are to be initiated and completed;	Y		
c. When the installation of temporary and permanent vegetation and drainage, erosion and sediment control facilities is to be completed; and	Y		
d. The anticipated duration (in days) of exposure of all major areas of site preparation before the installation of erosion and sediment control measures.	Y		
Other Information Required to be Provided:	Shown on Plan Yes / No	Initial Review	Follow Up Review
10. What is the general topography and slope of the subject property (in %): <u>Grade slopes less than 1% around addition</u>	Y		
11. How much area (in square feet) and/or volume (in cubic yards) will be disturbed? <u>5,700 SF</u>	Y		
12. Does the subject property drain offsite? Yes <u>(No)</u> If yes, where does it drain to and how will it affect offsite properties? _____ _____	Y		
13. How will erosion be controlled on site to protect catch basins from silt? <u>See Site Plan Notes: # 7 & 8</u>	Y		
14. If sedimentation basins are proposed, where will they overflow to if they become clogged? Describe: <u>N/A</u> _____ _____	Y		
15. Is there any offsite drainage to subject property? Yes <u>(No)</u> If yes, where does the drainage come from? _____ _____	Y		

Other Information Required to be Provided:	Shown on Plan Yes / No	Initial Review	Follow Up Review
16. How will off site water courses be protected? <u>See Site Plan Notes : # 7 & 8</u>	Y		
17. How will any adjacent roadside ditches or culverts be protected during construction? <u>N/A</u>	Y		
18. Has the appropriate highway superintendent been contacted? Yes ☒ No Name of the person contacted and date contacted:	Y		
20. Is existing vegetation proposed to be removed? Yes ☒ No (If yes, the vegetation to be removed must be identified on the plan.)	Y		
21. Will any temporary seeding be used to cover disturbed areas? ☒ Yes No If yes, a note shall be added to the plans.	Y		
22. What plans are there for permanent revegetation? Describe: <u>Maintenance of existing foundation plantings, no trees to be removed or added</u>	Y		
23. How long will project take to complete? <u>9 months +/-</u>	Y		
24. What is the cost estimate to install and maintain erosion and sedimentation control facilities before, during, and after construction? <u>Less than \$ 5,000</u>	Y		

Attach additional sketches, calculations, details as needed to this form.

Form prepared by: Kendall Smith Date: 6/24/2020
Design Workes Architecture, PC

The undersigned represents and agrees as a condition to the issuance of these permits that the development will be accomplished in accordance with the Town Soil Erosion and Sedimentation Control Law, the New York State Uniform Fire Prevention and Building Code, and the plans and specifications annexed hereto.

PERMIT APPLICATION CANNOT BE ACCEPTED WITHOUT PROPERTY OWNER'S SIGNATURE.

Please **DO NOT** send payment with this application.

Owner's Signature: Seayal Lamb Date: 1/13/2020

For Office Use Only

Application requires further review by Planning Board and/or Zoning Board of Appeals. Yes No

Zoning Officer Date

Flood Zone _____

Floodplain Development Permit Required? Yes No

Code Enforcement Officer Date

Permit Fee: \$ _____ Permit #: _____