

Comments to the planning board 10/23/18



Application # CPN-18-074

No comments from the highway and water superintendent

---

Application # CPN 18-072

1. The tapping of the water main will that be performed by the developer.
2. Developer should review our new design standards which are found at our web site.
3. Water main shall be DR-14 and a traced wire placed with the water main.
4. All ductile iron fittings are to be Tyler union domestic.
5. I would like a detail of the inside of the building where the water main will enter and show the domestic and fire plumbing
6. A back flow device will be required in the building for both fire and domestic.
7. Once the 4 inch water main is in service will the one inch water service then be disconnected?
8. What size water meter for the domestic will be required
9. Shop drawing will need to be submitted for approval for all materials.
10. Inspection of the water main will be required before backfilling of the water main.