

3/28/15

Comments on plans for 4/19/2016 meeting

4118 Onnalinda Drive Cory Westbrook.

1. No detail for connection to existing water main on Riley run. Please provide a detail on how this will be accomplished.
2. The detail for bedding the water main should say ice control sand not crushed stone.
3. A 10 gauge solid copper wire is to be placed with the water main from the tap to the fire hydrant.
4. No detail on water main materials. Please provide detail of what is proposed.
5. Fire hydrant cannot be used for a sampling site. Provide a detail of location of sample site.
6. If the town of Canandaigua is to take dedication of water main then MRB Group will be required to inspect as water main is installed by others.
7. Pressure testing and disinfection of new water main must be observed by the town of Canandaigua or MRB Group.
8. A pressure reducing valve will be required in each home to be located just after the water meter.
9. If an irrigation system is to be installed then a double check valve or a reduced pressure valve will need to be approved by the dept. of Health and town of Canandaigua.
10. It is not on the drawing but I suggest a curb stop somewhere in the water service line to turnoff in the event of an emergency in the house.
11. When digging the common trench for water and gas the step trench should keep the gas two foot deep and four foot from the center of the water main.
- 12.

2555 State route 332 Randall Farnsworth

1. No comments at this time.

5287 Irish Settlement Road Caitlin Schwartz

1. No comments at this time.

3259 State route 364

1. No comments at this time.

Jim Fletcher