

Comments from the planning board 10/8/19



Application # CPN19-072 0000 Nott road

1. Property owner or a representative for the owner will need to apply for a water meter application. This application needs to be completed and paid for before work will begin. Contact our office at 394-3300 to get the information.
2. A pressure reducing valve is required after the water meter. No certificate of completion will be issued without one installed.
3. Sanitary sewer is to be a minimum of 18 inches from the water main crossing. Contractor may wish to verify depth of water main so no issues arise.
4. All restoration to be completed in a timely manner.
5. Before driveway is paved highway superintendent to inspect for proper construction.

Application # CPN-19-023 4781 North Menteth Drive

1. Once curb stops are located contractor to take measures to protect them from being buried or bent.
2. A minimum of 42 "over the water service is required to prevent from freezing. In the dry swale that is being built contractor to verify that water service is properly covered after grading.

Application # CPN-19-069 4385 County road 16

1. NO comments.

Application # CPN-19-074 3150 County road 10

1. Change size of water main on pages VA 100 and CA110 to 12-inch DR-14 PVC. Currently called out as 8-inch DIP water main.
2. I have not received any information the backflow device. This information should be sent in as soon as possible to the town of Canandaigua as the NYS department of health takes an average of 4 to 6 months to review before giving approval.
3. Utility room where water meter and back flow devise was not detailed in the plans.
4. How does the recycled water not become cross connected to the domestic water?
5. When the time comes to tap the water main an invoice will be submitted to the builder for payment before work will begin. Contractor should allow three weeks for materials and scheduling to tap water main.
6. What size water meter will be needed for the domestic water service?
7. Information on water requirements for the town of Canandaigua is missing on the detail sheets.
8. A reduced pressure valve is required after the water meter.

Jim Fletcher