

Comments for planning board 11/26,2019


Application # CPN-19-080

1. Will reserve comment until a complete set of plans are provided to the town for review.

Application? Lynn residents

1. Comments have been addressed by the engineer.

Application # CPN-19-083

- 
1. The plan shows on pages CA110 and CA 120 an easement for a water main. The water main stops at the fire hydrant. I have included a record drawing of this. The proposed new location for the water service may not go along the south side of the driveway as proposed.
  2. Relocating the fire hydrant. Will this be performed by a contractor or by the town of Canandaigua? If by the town a fee will be required to be paid first before construction to relocate can begin. If by a contractor the town of Cdga will have to be contacted 24 hours in advance to oversee the construction.
  3. The town of Canandaigua site deign requirements are missing form page GA 002 and CA 500 for water service.
  4. A pressure reducing valve must be installed after the water meter
  5. The water meter has to be placed in a location that the town has access to for future maintenance
  6. When installing new water service, the contractor is to contact the water department 24 hours in advance for inspection of the trench and materials.

Jim Fletcher